

**Service Contract No.
WD/03/2023 Hung Shui
Kiu/Ha Tsuen New
Development Area
Second Phase
Development -
Environmental Team**

8th Monthly Environmental
Monitoring and Audit (EM&A) Report
(June 2025)

Revision: 2

2025-07-11

aurecon

*Bringing ideas
to life*

Civil Engineering and Development Department
West Development Office West Division (3)
9/F, Sha Tin Government Offices,
1 Sheung Wo Che Road,
Sha Tin, New Territories

Attention: Ms. S. T. Kwong

Your Reference

--

Our Reference

EC/TC/kl/
601100407/L047

Mott MacDonald
3/F Manulife Place
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
F +852 2827 1823
mottmac.hk

Agreement No. CE 63/2023 (EP)

**Independent Environmental Checker for Hung Shui Kiu / Ha Tsuen New
Development Area Second Phase Development – Investigation**

8th Monthly Environmental Monitoring and Audit (EM&A) Report (June 2025)

14 July 2025

BY EMAIL

Dear Sir,

We refer to email of 11 July 2025 attaching the 8th Monthly Environmental Monitoring and Audit (EM&A) Report (June 2025) prepared by the Environmental Team (ET) of the captioned.

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we write to verify the captioned submission in accordance with the requirement stipulated in Section 15.1.1 of the Updated Environmental Monitoring and Audit Manual.

Should you have any queries, please contact the undersigned at 2828 5967.

Yours faithfully,
For and on behalf of the
MOTT MACDONALD HONG KONG LIMITED



Ir Thomas Chan
Independent Environmental Checker
T +852 2828 5967
Thomas.Chan@mottmac.com

C.C.

Arup
Aurecon

Mr. Ken Chan
Mr. F. C. Tsang

(By email)
(By email)

Document control record

Document prepared by:
Aurecon Hong Kong Limited



Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong, Kowloon
Hong Kong S. A. R.

T +852 3664 6888
F +852 3664 6999
E hongkong@aurecongroup.com
W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control							aurecon
Report title		8th Monthly Environmental Monitoring and Audit (EM&A) Report (June 2025)					
Document code		EM&A-07	Project number		P526864		
File path							
Client							
Client contact			Client reference				
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver	
1	07/07/2025	First Issue	Kitty Wang	Ray Yan		F. C. Tsang	
2	11/07/2025	Second Issue	Kitty Wang	Ray Yan		F. C. Tsang	
Current revision		2					

Approval			
Author signature		Certified by	
Name	Kitty Wang	Name	F. C. Tsang
Title	Environmental Team Consultant	Title	Environmental Team Leader

Contents

EXECUTIVE SUMMARY.....	V
1 INTRODUCTION.....	1
1.1 PROJECT BACKGROUND	1
1.2 PROJECT ORGANISATION.....	1
1.3 CONSTRUCTION WORKS PROGRAMME AND CONSTRUCTION WORKS AREA	2
1.4 SUMMARY OF ENVIRONMENTAL STATUS	3
2 AIR QUALITY MONITORING.....	5
2.1 MONITORING REQUIREMENT	5
2.2 MONITORING LOCATION.....	5
2.3 MONITORING PARAMETER AND FREQUENCY AND DURATION.....	6
2.4 MONITORING EQUIPMENT	6
2.5 MONITORING METHODOLOGY.....	7
2.6 MAINTENANCE/CALIBRATION.....	7
2.7 ACTION AND LIMIT LEVEL FOR AIR QUALITY MONITORING	8
2.8 RESULTS AND OBSERVATIONS	8
2.9 EVENT AND ACTION PLAN	9
3 CONSTRUCTION NOISE MONITORING.....	10
3.1 MONITORING REQUIREMENTS	10
3.2 MONITORING LOCATIONS	10
3.3 NOISE MONITORING PARAMETER, FREQUENCY AND DURATION	11
3.4 MONITORING EQUIPMENT, METHODOLOGY AND QA / QC PROCEDURE	11
3.5 MAINTENANCE AND CALIBRATION	12
3.6 ACTION AND LIMIT LEVELS	12
3.7 RESULTS AND OBSERVATIONS	13
3.8 EVENT AND ACTION PLAN	14
4 WATER QUALITY	15
4.1 MONITORING REQUIREMENT	15
4.2 MONITORING LOCATION.....	15
4.3 MONITORING PARAMETER AND FREQUENCY	16
4.4 SAMPLING DEPTHS & REPLICATION.....	16
4.5 MONITORING EQUIPMENT	16
4.6 MONITORING METHODOLOGY.....	19
4.7 QA/QC REQUIREMENTS	20
4.8 ACTION AND LIMIT LEVEL FOR WATER QUALITY MONITORING	20
4.9 RESULTS AND OBSERVATIONS	22
4.10 EVENT AND ACTION PLAN.....	22
5 WASTE MANAGEMENT	23
6 ECOLOGY	24
6.1 MONITORING AND AUDIT REQUIREMENTS	24
6.2 RESULTS AND OBSERVATIONS	25
7 LANDSCAPE AND VISUAL.....	30
7.1 AUDIT REQUIREMENTS.....	30
7.2 RESULTS AND OBSERVATIONS	30
7.3 EVENT AND ACTION PLAN	30
8 ENVIRONMENTAL SITE INSPECTION AND AUDIT.....	31
8.1 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES.....	31
9 SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS.....	33
9.1 SUMMARY OF EXCEEDANCE	33
9.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	33
9.3 SUMMARY OF ENVIRONMENTAL COMPLAINT.....	33

9.4	SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	33
10	FUTURE KEY ISSUES.....	34
10.1	WORKS AND POTENTIAL ENVIRONMENTAL ISSUES IN THE NEXT REPORTING PERIOD	34
10.2	RECOMMENDATION	35
11	CONCLUSIONS	37
11.1	CONCLUSION.....	37
11.2	COMMENTS/ RECOMMENDATIONS.....	37

Appendices

Appendix 1.1	Construction Programme
Appendix 1.2	Project Organization Chart
Appendix 1.3	Implementation Status of Environmental Mitigation Measure
Appendix 1.4	Impact Monitoring Schedule of the Reporting Month
Appendix 2.1	Calibration Certificates of Impact Air Quality Monitoring Equipment
Appendix 2.2	Impact Air Quality Monitoring Data
Appendix 2.3	Weather Information during the Reporting Period
Appendix 2.4	Event and Action Plan for Air Quality
Appendix 3.1	Calibration Certificates of Impact Noise Monitoring Equipment
Appendix 3.2	Impact Noise Monitoring Data
Appendix 3.3	Event and Action Plan for Noise
Appendix 4.1	Calibration Certificates of Impact Water Quality Monitoring Equipment
Appendix 4.2	Impact Water Quality Monitoring Data
Appendix 4.3	Quality Control Report for Suspended Solids
Appendix 4.4	Event and Action Plan for Water Quality
Appendix 5.1	Summary of Monthly Waste Flow Table
Appendix 7.1	Event and Action Plan for Landscape and Visual
Appendix 9.1	Complaint Log
Appendix 10.1	Impact Monitoring Schedule of Next Reporting Month

Figures

Figure 1.1	General Site Location Plan
Figure 1.2	Annotated Site Drawing Presenting the Construction Activities Conducted at Contract 1 in the Reporting Period
Figure 1.3	Annotated Site Drawing Presenting the Construction Activities Conducted at Contract 2 in the Reporting Period
Figure 2.1	Impact Air Quality Monitoring Locations
Figure 3.1	Impact Noise Monitoring Locations
Figure 4.1	Impact Water Quality Monitoring Locations
Figure 6.1	HSK Egret and the 100m extent from the HSK Egret associated with the footprint of Contract 2
Figure 6.2	HSK Egret and the 100m extent from the HSK Egret associated with the footprint of Contract 3

Tables

Table A1	Summary of EM&A activities in the Reporting Period
Table A2	Summary of Exceedances in the Reporting Period
Table 1.1	Parties Involved in Project Organisation
Table 1.2	Status of Environmental License, Notifications and Permits for Contract 1
Table 1.3	Status of Environmental License, Notifications and Permits for Contract 2
Table 2.1	Summary of Impact Air Quality Monitoring Stations in related to the works contracts in the reporting period
Table 2.2	Parameters measured in the Impact Air Quality Monitoring
Table 2.3	Water Quality Monitoring Equipment
Table 2.4	Air Quality Monitoring Equipment
Table 2.5	Action and Limit Levels for Air Quality Monitoring
Table 2.6	Summary of Air Quality Monitoring Results in related to the works contracts in the reporting period

Table 3.1	Construction Noise Monitoring Stations near in related to the works contracts in the reporting period
Table 3.2	Construction Noise Monitoring Parameter, Frequency and Duration
Table 3.3	Construction Noise Monitoring Equipment
Table 3.4	Action and Limit Levels for Construction Noise Monitoring
Table 3.5	Summary of Construction Noise Monitoring Results in related to the works contracts in the reporting period
Table 4.1	Summary of Impact Water Quality Monitoring Stations in related to the works contracts in the reporting period
Table 4.2	Parameters measured in the Impact Water Quality Monitoring
Table 4.3	Water Quality Monitoring Equipment
Table 4.4	Method for Laboratory Analysis for Water Samples
Table 4.5	Action and Limit Levels for Water Quality
Table 4.6	Action and Limit Levels of Water Quality
Table 4.7	Summary of Exceedance Records of Water Quality Monitoring in related to the works contracts in the reporting period
Table 5.1	Summary of Waste Generated by the Construction Works in related to the Works Contracts in the Reporting Period
Table 6.1	Status and Representative Photo of Each Active Nest Recorded at the Hung Shui Kiu Egretty during the Reporting Period
Table 6.2	Schedule for Bat Roost Survey at Contract 1 during the Reporting Period
Table 6.3	Schedule for Bat Roost Survey at Contract 2 during the Reporting Period
Table 6.4	Upcoming Schedule for Bat Roost Survey at Contract 1 in the Next Reporting Period
Table 6.5	Upcoming Schedule for Bat Roost Survey at Contract 2 in the Next Reporting Period
Table 8.1	Site Observations at Contract 1 during the reporting period
Table 8.2	Site Observations at Contract 2 during the reporting period

Executive Summary

- A1. This is the 8th Monthly Environment Monitoring and Audit (EM&A) Report for Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development (the Project). This report was prepared by Aurecon Hong Kong Limited (Aurecon) under Service Contract No. WD/03/2023 Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development - Environmental Team (hereinafter called the “Service Contract”). This report documents the findings of EM&A works at Contract No. YL/2023/01 (hereinafter called the “Contract 1”) and Contract No. YL/2023/02 (hereinafter called the “Contract 2”) under the Project during the reporting period from 1 to 30 June 2025.
- A2. The construction phase EM&A programme started on 1 November 2024.

Key Construction Works in the Reporting Period

- A3. A summary of construction activities undertaken during the reporting period is presented below:

Contract 1

- Underground Utility Detection;
- Ground Investigation Works;
- Watermains Laying Works at Part F;
- Excavation Works at Part T;
- Removal of Bar Fencing;
- Construction of Project Manager's Accommodation;
- FS Tank Room Construction;
- Tree Felling Works;
- Demolition of Warehouses;
- Construction of Pole Mount Transformer.

Contract 2

- Tree Felling;
- Ground Investigation;
- General Temporary Slope Works;
- Piezometer / Standpipe Installation;
- Site Office Setup;
- Preparation of TTA for Pipe Laying.

Environmental Monitoring and Audit Programme

- A4. The monthly EM&A programme was undertaken by the ET in accordance with the Updated EM&A Manual (Apr 2022). A summary of the monitoring and audit activities during the reporting period is presented in **Table A1**.

Table A1 Summary of EM&A activities in the Reporting Period

EM&A Activities	Date
Air Quality Monitoring	4, 5, 10, 11, 16, 17, 21, 23, 27 and 28 June 2025

EM&A Activities	Date
Noise Monitoring	5, 11, 17 and 23 June 2025
Water Quality Monitoring	2, 4, 6, 9, 11, 14, 16, 18, 21, 23, 26, 28 and 30 June 2025
Ecological Monitoring (Egrettry Monitoring)	20 June 2025
Ecological Monitoring (Bat Roost Survey (Contract 1))	5 June 2025
Ecological Monitoring (Bat Roost Survey (Contract 2))	5, 16 and 27 June 2025
Weekly Environmental Site Inspection (Contract 1)	6, 13, 16 and 27 June 2025
Weekly Environmental Site Inspection (Contract 2)	6, 13, 20 and 26 June 2025

Breaches of Action and Limit Levels

A5. Summary of the environmental exceedances of the reporting period is tabulated in **Table A2**.

Table A2 Summary of Exceedances in the Reporting Period

Environmental Monitoring	Parameter	No. of Exceedances			No. of Non-project Related Exceedances			No. of Exceedances Related to the Project		
		AL	LL	Total No. of Exceedances	AL	LL	Total No. of Non-project Related Exceedances	AL	LL	Total No. of Exceedances Related to the Project
Air Quality	1-hour TSP	0	0	0	0	0	0	0	0	0
Noise	Leq(30mins)	0	0	0	0	0	0	0	0	0
Water Quality	DO	0	0	0	0	0	0	0	0	0
	Turbidity	0	0	0	0	0	0	0	0	0
	SS	0	0	0	0	0	0	0	0	0
	pH	0	0	0	0	0	0	0	0	0

Air Quality

A6. All air quality monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for air quality monitoring in the reporting period.

Noise

A7. All construction noise monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

Water Quality

A8. All water quality monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for water quality monitoring in the reporting period.

Ecological

A9. All ecological monitoring was conducted as scheduled in the reporting period. No findings observed during the bat roost survey at Contract 1 and Contract 2. A total of 9 active nests of Little Egret were recorded at trees on both side of the drainage channel during the egret monitoring.

Complaint Log

A10. No environmental complaint was received in the reporting period.

Notification of Summons and Successful Prosecutions

A11. No notification of summons or successful prosecutions was received in the reporting period.

Reporting Changes

A12. There were no reporting changes in the reporting period.

Future Key Issues

A13. The major site activities for the next reporting period are summarized below:

Contract 1

- Underground Utility Detection;
- Ground Investigation Works;
- Watermains Laying Works at Part F;
- Removal of Bar Fencing;
- Excavation Works at Part T;
- Demolition of Villager's Houses;
- Tree Felling Works;
- Construction of CLC Superstructure;
- Construction of Project Manager's accommodation;
- Demolition of Warehouses;
- Construction of Pole Mount Transformer
- FS Tank Room Construction.

Contract 2

- Tree Felling;
- Ground Investigation Works;
- General Temporary Slope Works;
- Piezometer / Standpipe Installation;
- Pipe laying.

1 Introduction

1.1 Project Background

- 1.1.1 The development area of HSK/HT NDA is about 441 hectares (ha), and is located at the north-western part of the New Territories, midway between the Tuen Mun and Tin Shui Wai New Towns. The HSK/HT NDA will provide associated engineering infrastructure and supply land for subsequent development of public and private housing, community facilities, commercial and industrial premises, the Green Transit Corridor (comprising the Smart and Green Mass Transit System , footpaths and cycle tracks) and other uses, and for construction of the proposed infrastructure works such as district distributor roads, local roads, revitalisation of existing channels, sewerage (including pumping stations), drainage (including pumping stations), water supply, landscaping, electrical and mechanical (E&M), and associated works.
- 1.1.2 HSK/HT NDA is being implemented in three phases, viz. First Phase development, Second Phase development and Remaining Phase development. The Civil Engineering and Development Department (CEDD) commences construction works for the Second Phase development of HSK/HT NDA progressively from 2024.
- 1.1.3 Aurecon was commissioned by CEDD to provide EM&A services for the works contracts in relation to the Project pursuant to the requirements as specified in relevant EP, the Updated EM&A Manual (Apr 2022) and the approved EIA Report for the Project to discharge the duties of the ET for the Project, including the baseline monitoring works for various monitoring parameters (e.g. AQM, CNM, WQM, etc.).
- 1.1.4 This is the 8th Monthly EM&A Report summarizing the key findings of the construction phase EM&A programme at Contract 1 and Contract 2 from 1 to 30 June 2025 (the reporting period) and is submitted to fulfil the requirements in Condition 3.3 of the EPs (i.e. EP-531/2017, EP-530/2017, EP-529/2017, EP-528/2017 & EP-527/2017) and Section 15.3 of the Updated EM&A Manual (Apr 2022) of the Project.

1.2 Project Organisation

- 1.2.1 Parties with different levels of involvement in the Project organisation are summarized in **Table 1.1**.

Table 1.1 Parties Involved in Project Organisation

Parties	Organization / Company	
Project Proponent	Civil Engineering and Development Department (CEDD)	
Supervisor / Engineer's Representative (ER)	Ove Arup & Partners Hong Kong Limited	
Contractor	Contract No. YL/2023/01 (Contract 1)	Sang Hing – Kuly Joint Venture (SKJV)

Parties	Organization / Company
	Contract No. YL/2023/02 (Contract 2)
	Chun Wo - Build king - Yee Hop Joint Venture (CWBKYH JV)
Environmental Team (ET)	Aurecon Hong Kong Limited
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited

1.2.2 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

1.3 Construction Works Programme and Construction Works Area

1.3.1 The construction phase EM&A programme commenced on 1 November 2024. The construction works programme, and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken at Contract 1 and Contract 2 during this reporting period is presented below, and in **Figure 1.2** and **Figure 1.3** respectively:

Contract 1

- Underground Utility Detection;
- Ground Investigation Works;
- Watermains Laying Works at Part F;
- Excavation Works at Part T;
- Removal of Bar Fencing;
- Construction of Project Manager's Accommodation;
- FS Tank Room Construction;
- Tree Felling Works;
- Demolition of Warehouses;
- Construction of Pole Mount Transformer.

Contract 2

- Tree Felling;
- Ground Investigation;
- General Temporary Slope Works;
- Piezometer / Standpipe Installation;
- Site Office Setup;
- Preparation of TTA for pipe laying.

Parties	Organization / Company
	Contract No. YL/2023/02 (Contract 2)
	Chun Wo - Build king - Yee Hop Joint Venture (CWBKYH JV)
Environmental Team (ET)	Aurecon Hong Kong Limited
Independent Environmental Checker (IEC)	Mott MacDonald Hong Kong Limited

1.2.2 The key personnel contact names and numbers are summarized in **Appendix 1.2**.

1.3 Construction Works Programme and Construction Works Area

1.3.1 The construction phase EM&A programme commenced on 1 November 2024. The construction works programme, and the construction works area of the Project are shown in **Appendix 1.1** and **Figure 1.1** respectively. A summary of construction activities undertaken at Contract 1 and Contract 2 during this reporting period is presented below, and in **Figure 1.2** and **Figure 1.3** respectively:

Contract 1

- Underground Utility Detection;
- Ground Investigation Works;
- Watermains Laying Works at Part F;
- Removal of Bar Fencing;
- Excavation Works at Part T;
- Demolition of Villager's Houses;
- Tree Felling Works;
- Construction of CLC Superstructure;
- Construction of Project Manager's accommodation;
- Demolition of Warehouses;
- Construction of Pole Mount Transformer
- FS Tank Room Construction.

Contract 2

- Tree Felling;
- Ground Investigation;
- General Temporary Slope Works;
- Piezometer / Standpipe Installation;
- Site Office Setup;
- Preparation of TTA for pipe laying.

1.4 Summary of Environmental Status

1.4.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for the work contracts that are involved in this reporting period is presented in **Table 1.2** and **Table 1.3** respectively.

Table 1.2 Status of Environmental License, Notifications and Permits for Contract 1

Permit / License Name/No.	Valid Period		Status
	From	To	
Environmental Permit			
EP-527/2017	21/02/2017	N/A	Valid
EP-528/2017	21/02/2017	N/A	Valid
EP-529/2017	21/02/2017	N/A	Valid
EP-530/2017	21/02/2017	N/A	Valid
EP-531/2017	21/02/2017	N/A	Valid
Notification pursuant to Air Pollution Control (Construction Dust) Regulation			
Notification that notifiable works are anticipated to commence (EPD Ref. number: 10005999)	18/06/2024	N/A	Valid
Billing Account for Disposal of Construction Waste			
7051388	24/06/2024	N/A	Valid
Registration of Chemical Waste Producer			
5111-515-S4596-01	05/02/2025	N/A	Valid
Effluent Discharge License under Water Pollution Control Ordinance			
WT00046153-2025	07/03/2025	31/03/2030	Valid
WT00046158-2025	13/03/2025	31/03/2030	Valid
WT00046303-2025	28/03/2025	31/03/2030	Valid
Construction Noise Permit (CNP)			
GW-RN0363-25	10/04/2025	09/07/2025	Valid (Part T)
GW-RN0385-25	08/04/2025	07/07/2025	Valid (Part T)
GW-RN0579-25	04/06/2025	03/12/2025	Valid (Part T)

Table 1.3 Status of Environmental License, Notifications and Permits for Contract 2

Permit / License Name/No.	Valid Period		Status
	From	To	
Notification pursuant to Air Pollution Control (Construction Dust) Regulation			
Notification that notifiable works are anticipated to commence (Area A) (EPD Ref. number: 10005847)	13/06/2024	N/A	Valid
Notification that notifiable works are anticipated to commence (Area B) (EPD Ref. number: 10006337)	26/06/2024	N/A	Valid
Notification that notifiable works are anticipated to commence (Area C) (EPD Ref. number: 10006331)	26/06/2024	N/A	Valid
Notification that notifiable works are anticipated to commence (Area D) (EPD Ref. number: 10006336)	26/06/2024	N/A	Valid
Billing Account for Disposal of Construction Waste			
7051428	26/06/2024	N/A	Valid
Account for Registration of Chemical Waste Producer			
WPN: 5213519C498001	13/08/2024	N/A	Valid
Effluent Discharge License under Water Pollution Control Ordinance			
WT00045936-2025	05/03/2025	31/03/2030	Valid
Construction Noise Permit (CNP)			
GW-RN0620-25	11/06/2025	10/09/2025	Valid (Shap Pat Heung Road)
GW-RN0621-25	11/06/2025	10/09/2025	Valid (Gravel Road)

2 Air Quality Monitoring

2.1 Monitoring Requirement

- 2.1.1 In accordance with the Updated EM&A Manual (Apr 2022), the ET shall carry out impact monitoring during the construction phase of the Project. 1-hour Total Suspended Particulates (TSP) should be conducted at a frequency of at least three times in every six days when the highest dust impact occurs.

2.2 Monitoring Location

- 2.2.1 According to the Updated EM&A Manual (Apr 2022), the designated locations for impact air quality monitoring in related to the works contracts in the reporting period are listed in **Table 2.1** and their locations are shown in **Figure 2.1**.

Table 2.1 Summary of Impact Air Quality Monitoring Stations in related to the works contracts in the reporting period

Station(s)	EIA ID	Monitoring Location
AM1	A204	Kam Cheong Garden
AM2	A208	Oaklands Court
AM3	A209	Ling Liang Church Primary School
AM4	A310	Tin Ha Road Playground
AM5	A415	Tin Sum Tsuen
AM6	A410	Galore Garden
AM7	A414	Shek Po Tusen
AM8a ⁽¹⁾ (2)	A813	Block J, Tin Shing Court
AM10	A802	Kiu Tau Wai
AM11	A703	Sha Chau Lei Tsuen
AM12	A704	Ha Tsuen Shi
AM14	A601	Tseung Kong Wai
AM22	P240	Planned Village Resite at Site 4-20
AM24	P1501	Planned Port Back-up, Storage and Workshop at Site 3-8
AM25a	-	San Wai Sewage Treatment Works

Notes:

- (1) AM8a is the alternative noise monitoring stations proposed to replace AM8.
- (2) As the Owners' Corporation for Tin Shing Court refused to grant the permission to access to carry out the set-up of monitoring equipment at the proposed location for subsequent impact monitoring period, a new location, which is at a short distance from the original location (25m), has been then identified and submitted through the proposal of the alternative monitoring location for the impact monitoring. Agreement has been obtained from IEC upon proposal of the alternative monitoring location for the impact monitoring at AM8a.

- 2.2.2 In accordance with the Table A2.4 in Appendix A of the Updated EM&A Manual (Apr 2022), impact air quality monitoring will be carried out at monitoring stations AM22, AM24 and AM25a after the occupation of the planned port back-up, storage and workshop, and the planned village resite.

- 2.2.3 As confirmed with ER, the planned port back-up, storages and workshops at Site 3-8, Site 3-14 and the planned village resite Site 4-20 are not constructed yet. Thus, the impact air quality monitoring will be carried out at AM22, AM24 and AM25a after the construction and occupation of these planned port back-up, storages and workshops, and the planned village resite. No air quality monitoring of the mentioned stations was carried out in this reporting period.

2.3 Monitoring Parameter and Frequency and Duration

- 2.3.1 In accordance to the requirements for placement of equipment, as set out in Section 4.7.1 of the Updated EM&A Manual (Apr 2022) of the Project, the monitoring parameter, frequency and duration of impact air quality monitoring are listed in **Table 2.2**.

Table 2.2 Parameters measured in the Impact Air Quality Monitoring

Parameter	Frequency	Duration
1-hour TSP	3 times for every 6 days	Throughout the construction phase

- 2.3.2 Monitoring location, time and weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

2.4 Monitoring Equipment

- 2.4.1 Upon approval of the IEC, 1-hour TSP levels can be measured by direct reading method with using handheld dust meter, which is capable of producing comparable results as that by the high-volume sampling method, to indicate short event impacts.
- 2.4.2 The proposed use of handheld dust meter was submitted to the IEC and agreement was obtained from the IEC in accordance with Section 4.5.5 of the Updated EM&A Manual (Apr 2022).
- 2.4.3 Table 2.3 summarizes the equipment used in the air quality monitoring programme. Copies of the calibration certificates of air quality monitoring equipment are shown in **Appendix 2.1**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Manufacturer	Model	Quantity	Serial No.
TSP HVS	Tisch	TE-5170X	1	1050
HVS Calibrator	Tisch	TE-5025A	1	3465
Direct Reading Dust Meter	Sibata	LD-5R	6	467356 467357 467358 467359 467360 467361

2.5 Monitoring Methodology

- 2.5.1 The 1-hr TSP was sampled by drawing air into the portable dust monitor where particular concentrations were measured instantaneously with an in-built silicon detector sensing light scattered by the particulates in the sampled air. Continuous TSP levels were indicated and logged by a built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 2.5.2 The measuring procedures of the 1-hour dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:
- Placed the 1-hour dust meter at least 1.5m above ground;
 - Set POWER to "ON" and make sure that the battery level was not flashed or in low level;
 - Pulled the air sampling inlet cover up;
 - Pushed the knob at MEASURE position;
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, started the background measurement by pushing the start/stop switch once. It took 6 sec. to complete the background measurement;
 - Turned knob to SENSI. ADJ position and pressed in;
 - Pushed Start/Stop switch once;
 - Gently returned knob to the MEASURE position;
 - Pushed the time setting switch to change the time setting display to [LOG] at the bottom left of the liquid crystal display;
 - Removed the cap and started measurement; and
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period

2.6 Maintenance/Calibration

- 2.6.1 The following maintenance/calibration was required for the direct dust meters:
- 2.6.2 Check and calibrate the dust meter by high volume sampler (HVS) to check the validity and accuracy of the results measured by direct reading method. Calibration of dust meter should be carried out every twelve months throughout all stages of the air quality monitoring. The calibration certificates of the monitoring equipment are presented in **Appendix 2.1**.
- 2.6.3 The correlation coefficient was checked to establish the correlation relationship between the handheld dust meter and HVS. The correlation factor was determined by comparing the results of HVS and handheld dust meter.

- 2.6.4 Checking is made prior to air quality monitoring commencing to ensure all equipment is in good working condition with necessary power supply. Zero count test were conducted before and after each monitoring event.

2.7 Action and Limit Level for Air Quality Monitoring

- 2.7.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 1-hour TSP. Based on the baseline dust monitoring data and the derivation criteria specified above, the Action/Limit Levels are presented in **Table 2.5**.

Table 2.5 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level (µg/m ³)	Limit Level (µg/m ³)
AM1	266	500
AM2	271	
AM3	273	
AM4	268	
AM5	272	
AM6	271	
AM7	282	
AM8a	267	
AM10	271	
AM11	276	
AM12	273	
AM14	280	
AM22	274	
AM24 ⁽¹⁾	290	
AM25a ⁽¹⁾	300	

Note:

- (1) The Action Level of AM24 and AM25a was determined in the baseline monitoring under the baseline air quality monitoring of HSK/HT NDA Stage 1 Works in December 2021.

2.8 Results and Observations

- 2.8.1 All air quality monitoring was conducted as scheduled in the reporting period. The air quality monitoring schedule for this reporting period is shown in **Appendix 1.4**.
- 2.8.2 The air quality monitoring results in related to the works contracts in the reporting period are summarized in **Table 2.6**. No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 2.2**.

Table 2.6 Summary of Air Quality Monitoring Results in related to the works contracts in the reporting period

Monitoring Station	Averaged Measured Value ($\mu\text{g}/\text{m}^3$)	Minimum Measured Value ($\mu\text{g}/\text{m}^3$)	Maximum Measured Value ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level, ($\mu\text{g}/\text{m}^3$)
AM1	22	8	98	266	500
AM2	15	5	60	271	
AM3	14	5	38	273	
AM4	10	2	37	268	
AM5	12	2	44	272	
AM6	16	5	40	271	
AM7	16	3	28	282	
AM8a	12	2	17	267	
AM10	13	6	20	271	
AM11	15	3	26	276	
AM12	11	2	24	273	
AM14	19	3	63	280	

2.8.3 The major dust source at AM1, AM3, AM6, AM7, AM8a and AM11 included vehicle emission and dust from traffic. At AM2 and AM14, major dust sources included vehicle emission observed nearby. No other sources dust emission was observed at AM4, AM5, AM10, AM12 during air quality monitoring.

2.8.4 Weather condition of the whole baseline monitoring period varied from sunny to rainy. Wind data during the period of baseline monitoring from the Hong Kong Observatory Lau Fau Shan Wind Station (22.46889N, 113.98361E), which is located about 1.25 km from the nearest site boundary of Contract 6. The elevation of the station is 31m above mean sea level and the elevation of anemometer at the station is 50m above mean sea level. The weather information during the reporting period is summarized in **Appendix 2.3**.

2.9 Event and Action Plan

2.9.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 2.4** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

3 Construction Noise Monitoring

3.1 Monitoring Requirements

- 3.1.1 In accordance with the Updated EM&A Manual (Apr 2022), the ET shall carry out impact monitoring during the construction phase of the Project in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}) to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station was on a weekly basis and one set of measurements between 0700 and 1900 hours on normal weekdays shall be conducted.

3.2 Monitoring Locations

- 3.2.1 According to the Updated EM&A Manual (Apr 2022), the monitoring designated locations for construction noise monitoring in related to the works contracts in the reporting period are listed in **Table 3.1** and shown in **Figure 3.1**.

Table 3.1 Construction Noise Monitoring Stations near in related to the works contracts in the reporting period

Monitoring Station	EIA ID	Location	Nature of Uses	Type of Measurement
CM1 ⁽²⁾	ETCW02	No. 739, Oaklands Court	Residential	Free-Field
CM2 ⁽²⁾	ESFW01	No. 332, Chung Uk Tsuen	Residential	Free-Field
CM3 ⁽²⁾	ESFW02	Village house, Nai Wai	Residential	Free-Field
CM4a ^{(1) (2)}		Village Representative Building at Chung Uk Tsuen	Residential	Free-Field
CM10	ETSW11	YLPMSAA Tang Siu Tong Secondary School	Educational Institution	Façade
CM13	ESLUT01	No. 46A San Lee Uk Tsuen	Residential	Façade
CM14 ⁽²⁾		No. 62, San Lee Uk Tsuen	Residential	Free Field
CM15a ^{(1) (2)}		Block 15, Bellevue Court	Residential	Free Field
CM16	E52505	Hung Yan House, Hung Fuk Estate	Residential	Façade
CM18 ⁽²⁾	ESPT06	No. 201, Shek Po Tsuen	Residential	Free Field
CM20 ⁽²⁾	ESCL03	No. 45, Sha Chau Lei Tsuen	Residential	Free-Field
CM28 ⁽²⁾	42001	Planned Residential Development in Site 4-20	Residential	Free-Field
CM29 ⁽²⁾	42251	Planned Residential Development in Site 4-22	Residential	Free-Field
CM31 ⁽²⁾	52408	Planned Residential Development in Site 5-24	Residential	Free-Field
CM32 ⁽²⁾	52151	Planned School in Site 5-21	Educational Institution	Free-Field

Notes:

- (1) Alternative noise monitoring stations to replace the original noise monitoring stations in accordance with the Proposal of Alternative Monitoring Locations approved by EPD.
- (2) For Free Field measurement, +3 dB(A) should be added to the measured results.

- 3.2.2 As confirmed with ER, the planned residential development at Site 4-20, Site 5-22 and Site 5-24, and the planned school at Site 5-21 are not constructed yet. Thus, the impact noise monitoring will be carried out at monitoring stations CM28, CM29, CM31 and CM32 after the construction and occupation of these planned residential development and the planned school. No noise monitoring of the mentioned stations was carried out in this reporting period.

3.3 Noise Monitoring Parameter, Frequency and Duration

- 3.3.1 Construction noise level was measured by the ET and measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30mins)}$ used as the monitoring parameter for the construction noise monitoring.
- 3.3.2 As supplementary information for data auditing, statistical results such as L_{10} and L_{90} were also obtained for reference.
- 3.3.3 **Table 3.2** summarizes the monitoring parameters, duration, and frequency of construction noise monitoring.

Table 3.2 Construction Noise Monitoring Parameter, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20	$L_{eq(30mins)}$, L_{10} and L_{90}	Once every week throughout the construction phase

3.4 Monitoring Equipment, Methodology and QA / QC Procedure

- 3.4.1 As referred to the technical memorandum issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used for carrying out the construction noise monitoring.
- 3.4.2 Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.4.3 Sufficient numbers of noise measuring equipment and associated instrumentation were prepared by the ET. All the equipment and associated instrumentation were clearly labelled.
- 3.4.4 The monitoring procedures are as follows:
- For façade measurement, the monitoring station was set at a point 1 m from the exterior of the sensitive receivers building façade and set at a position 1.2 m above the ground. For free-field measurement, the monitoring station was set at a position 1.2 m above the ground.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the interval were set as follows:

- Frequency weighting: A
 - Time weighting: Fast
 - Interval: 30 minutes ($L_{eq(30mins)}$)
- Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement will be required after re-calibration or repair of the equipment.
 - At the end of the monitoring period, the values of L_{eq} , L_{10} and L_{90} were recorded. In addition, noise sources were recorded on a standard record sheet.

3.4.5 **Table 3.3** summarizes the noise monitoring equipment used during the construction noise monitoring. Calibration certificates for the impact noise monitoring equipment are attached in **Appendix 3.1**.

Table 3.3 Construction Noise Monitoring Equipment

Equipment	Manufacturer	Model	No. of Equipment	Serial No.
Sound Level Meter	SVANTEK	971	1	C119577
Sound Level Meter	Rion	NL-53	1	01130784
Acoustic Calibrator	Rion	NC-75	1	34724245

3.5 Maintenance and Calibration

3.5.1 Maintenance and calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator were regularly cleaned with a soft cloth; and
- The sound level meter and acoustic calibrator were calibrated annually; and
- The accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency immediately prior to and following each noise measurement. Measurements were accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.

3.6 Action and Limit Levels

3.6.1 The Action and Limit levels were established in accordance with the Updated EM&A Manual (Apr 2022). **Table 3.4** presents the Action and Limit Levels for construction noise. Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan presented in **Appendix 3.3** shall be carried out.

Table 3.4 Action and Limit Levels for Construction Noise Monitoring

Time Period	Action	Limit Level
07:00 – 19:00 on normal weekdays	When one or more documented complaints are received	75 dB(A) ⁽¹⁾

Notes:

- (1) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period.

3.7 Results and Observations

3.7.1 All air quality monitoring was conducted as scheduled in the reporting period. The air quality monitoring schedule for this reporting period is shown in **Appendix 1.4**.

3.7.2 No Action or Limit levels exceedance was recorded in the reporting period. Details of the results and graphical presentation are shown in **Appendix 3.2**. The construction noise monitoring results are summarized in **Table 3.5**.

Table 3.5 Summary of Construction Noise Monitoring Results in related to the works contracts in the reporting period

Date	Measured Noise Level: $L_{eq(30min)}$, dB(A)	Measured Noise Level with façade correction: $L_{eq(30min)}$, dB(A) ⁽¹⁾	Baseline Level, dB(A)	Construction Noise Level: $L_{eq(30min)}$, dB(A) ⁽³⁾
CM1 ⁽¹⁾				
05/06/2025	57.1	60.1	58.7	54.6
11/06/2025	56.6	59.6	58.7	52.6
17/06/2025	56.4	62.0	58.7	59.2
23/06/2025	56.8	59.8	58.7	53.1
CM2 ⁽¹⁾				
05/06/2025	68.1	71.1	64.2	70.1
11/06/2025	69.4	72.4	64.2	71.7
17/06/2025	69.4	72.4	64.2	71.7
23/06/2025	68.9	71.9	64.2	71.1
CM3 ⁽¹⁾				
05/06/2025	68.1	71.1	71.5	71.1 measured level \leq baseline level
11/06/2025	67.3	70.3	71.5	70.3 measured level \leq baseline level
17/06/2025	70.8	73.8	71.5	70.0
23/06/2025	68.6	71.6	71.5	56.6
CM4a ⁽¹⁾				
05/06/2025	59.7	62.7	75.0	62.7 measured level \leq baseline level
11/06/2025	60.2	63.2	75.0	63.2 measured level \leq baseline level
17/06/2025	59.7	62.7	75.0	62.7 measured level \leq baseline level
23/06/2025	59.9	62.9	75.0	62.9 measured level \leq baseline level
CM10 ⁽²⁾				
05/06/2025	59.7	-	60.9	59.7 measured level \leq baseline level
11/06/2025	64.3	-	60.9	61.6
17/06/2025	62.9	-	60.9	58.5
23/06/2025	64.2	-	60.9	61.4

Date	Measured Noise Level: $L_{eq}(30min)$, dB(A)	Measured Noise Level with façade correction: $L_{eq}(30min)$, dB(A) ⁽¹⁾	Baseline Level, dB(A)	Construction Noise Level: $L_{eq}(30min)$, dB(A) ⁽³⁾
CM13				
05/06/2025	50.4	-	54.4	50.4 measured level ≤ baseline level
11/06/2025	61.4	-	54.4	60.4
17/06/2025	51.2	-	54.4	51.2 measured level ≤ baseline level
23/06/2025	53.7	-	54.4	53.7 measured level ≤ baseline level
CM14 ⁽¹⁾				
05/06/2025	53.3	56.3	47.4	55.7
11/06/2025	54.6	57.6	47.4	57.2
17/06/2025	52.4	55.4	47.4	54.6
23/06/2025	52.9	55.9	47.4	55.2
CM15a ⁽¹⁾				
05/06/2025	61.2	64.2	64.7	64.2 measured level ≤ baseline level
11/06/2025	66.4	69.4	64.7	67.5
17/06/2025	63.8	66.8	64.7	62.7
23/06/2025	65.6	68.6	64.7	66.4
CM16				
05/06/2025	61.7	-	71.9	61.7 measured level ≤ baseline level
11/06/2025	61.4	-	71.9	61.4 measured level ≤ baseline level
17/06/2025	61.8	-	71.9	61.8 measured level ≤ baseline level
23/06/2025	61.7	-	71.9	61.7 measured level ≤ baseline level
CM18 ⁽¹⁾				
05/06/2025	55.7	58.7	56.6	54.6
11/06/2025	55.0	58.0	56.6	52.3
17/06/2025	54.8	57.8	56.6	51.7
23/06/2025	55.1	58.1	56.6	52.7
CM20 ⁽¹⁾				
05/06/2025	54.5	57.5	57.8	57.5 measured level ≤ baseline level
11/06/2025	55.7	58.7	57.8	51.4
17/06/2025	55.9	58.9	57.8	52.2
23/06/2025	51.4	54.4	57.8	54.4 measured level ≤ baseline level

Note:

- (1) For Free Field measurement, +3 dB(A) was added to the measured results.
- (2) Between 07:00 and 19:00, construction noise limit for school during normal term time is 70 dB(A) and 65 dB(A) during examination period. The examination period was between 9 June 2025 and 20 June 2025.
- (3) The measured noise level was corrected with the corresponding baseline noise level erasing any non-project related noise from the background (e.g. traffic noise, etc.) recorded during the monitoring periods.

3.7.3 During the construction noise monitoring period, road traffic noise may potentially affect the results obtained from CM1, CM2, CM3, CM4a, CM10, CM13 CM14, CM15a CM16, CM18 and CM20.

3.8 Event and Action Plan

3.8.1 Should non-compliance of the noise monitoring criteria occur, actions in accordance with the Event and Action Plan in Appendix 3.3 shall be carried out.

4 Water Quality

4.1 Monitoring Requirement

- 4.1.1 In accordance with the Updated EM&A Manual (Apr 2022), impact water quality monitoring should be carried out three days per week at all designated monitoring stations during the construction period. The interval between two sets of monitoring should not be less than 36 hours.
- 4.1.2 Replicate *in-situ* measurements of dissolved oxygen (DO), temperature, turbidity, pH, and suspended solids (SS) for each independent sampling event shall be collected to ensure a robust statistically interpretable database.

4.2 Monitoring Location

- 4.2.1 Impact water quality monitoring in related to the works contracts in the reporting period was conducted at 12 monitoring stations which is summarized in **Table 4.1**. The location of water quality monitoring stations is shown in **Figure 4.1**.

Table 4.1 Summary of Impact Water Quality Monitoring Stations in related to the works contracts in the reporting period

Fresh Water System	Monitoring Station ID	Coordinates (HK Grid)		Description ⁽¹⁾
		Easting	Northing	
TSW Main Channel and its tributaries	U2	816240	834009	U
	U5a ⁽²⁾	816212	832138	U
	U6a ⁽²⁾	817666	832421	U
	TS1	816815	832297	G
	TS2a ⁽²⁾	817278	833493	G
	TSR1a ⁽²⁾	817786	834125	G
	HT	816866	834314	G
	LUTa ⁽²⁾	817547	834717	G
	D2a ⁽²⁾	817483	835855	I
Tuen Mun River	D3	816437	831500	I
Upstream / Tributaries of Shan Pui River ⁽⁴⁾	D5b ⁽³⁾	819235	832442	I
	D6a ⁽²⁾	818934	832032	I

Notes:

- (1) G: Gradient Station; I: Impact Station; U: Upstream Station.
- (2) U5a, U6a, TS2a, TSR1a, LUTa, D2a and D6a are the alternative water quality monitoring stations to replace U5, U6, TS2, TSR1, LUT, D2 and D6, respectively, in accordance with the agreed Proposal of Alternative Monitoring Locations that was approved by EPD on 18 November 2024.
- (3) D5b is the alternative water quality monitoring stations to replace D5a, in accordance with the agreed Proposal of Alternative Monitoring Locations that was approved by EPD on 8 April 2025.
- (4) The original monitoring station (i.e. U7) had been cancelled owing to the location was on a steep slope within densely vegetated area in which no water flowing through in wet season in accordance with the Proposal of Alternative Monitoring Locations.

4.3 Monitoring Parameter and Frequency

- 4.3.1 The monitoring parameters, frequency and duration of impact water quality monitoring are listed in **Table 4.2**.

Table 4.2 Parameters measured in the Impact Water Quality Monitoring

Parameter	Frequency	Duration
Dissolved oxygen (DO), temperature, turbidity, pH, stream water depth and suspended solids (SS)	3 days in a week	Throughout the construction phase

- 4.3.2 Monitoring location and position, time, sampling depth, weather conditions and any special phenomena or work underway nearby are recorded during the impact monitoring.

4.4 Sampling Depths & Replication

- 4.4.1 During impact water quality monitoring, each station was sampled. Due to a shallow water depth (less than 3 m) with low flow rates in rivers, all the monitoring would be located at mid-depth level.
- 4.4.2 Duplicate water samples were collected at each sampling depth for laboratory measurement of SS. Samples were stored in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory on the same day of collection for analysis.

4.5 Monitoring Equipment

- 4.5.1 The measurement of DO, temperature, turbidity, pH and stream water depth were undertaken *in-situ*. *In-situ* monitoring instruments in compliance with the specifications listed under Section 6.8 of the Updated EM&A Manual (Apr 2022) were adopted to undertake the water quality monitoring for the Project. Water quality monitoring equipment with the following specifications shall be supplied and maintained by the ET.

Dissolved Oxygen and Temperature Measuring Equipment

- 4.5.2 The instrument for measuring dissolved oxygen and temperature should be portable and weatherproof complete with cable, sensor, and use DC power source. The equipment was capable of measuring:
- A dissolved oxygen level in the range of 0 – 50 mg/L and 0 – 500% saturation; and
 - The temperature within -5 – 50 °C.
- 4.5.3 It should have a membrane electrode with automatic temperature compensation connected with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary (e.g. YSI ProDSS (multi-parameters) or an approved similar instrument).

pH

- 4.5.4 pH meter (e.g. YSI ProDSS (multi-parameters) or equivalent) should be used to measure pH value of water samples *in-situ*. It should be readable in a range of 0 to 14. Standard buffer solutions of at least pH 7 to pH 10 shall be used for calibration of the instrument before and after use.

Turbidity Measurement Equipment

- 4.5.5 The instrument should be a portable, weatherproof turbidity-measuring instrument with a comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 – 4000 NTU and be equipped with a cable (e.g. YSI ProDSS (multi-parameters) or an approved similar instrument).

Suspended Solids

- 4.5.6 A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, and should be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Wildco 2.2L Water Sampler or an approved similar instrument).
- 4.5.7 Water samples for suspended solids measurement shall be collected in high density polythene bottles, packed in ice (chilled to 4 °C without being frozen), and delivered to the laboratory as soon as possible after collection.

Water Depth Detector

- 4.5.8 A portable, battery-operated echo sounder should be used for determining water depth at each designated monitoring station.
- 4.5.9 For shallow water (less than 1 m deep), a portable water depth ruler in a range 0 – 7m should be used to measure water depth.

Monitoring Position Equipment

- 4.5.10 A hand-held or boat-fixed digital Global Positioning System (GPS) or other equivalent instrument of similar accuracy shall be provided and used during water quality monitoring to ensure the water sampling locations are correct during water quality monitoring work.

Water Sampling Equipment

- 4.5.11 A transparent PVC or glass cylinder, which has a volume of not less than 2 litres and can be sealed at both ends with cups, should be equipped with a positive latching system. During the water sampling, a messenger is released to trigger the closure of the water sampler at suitable water depth.
- 4.5.12 For sampling location with shallow water depth, plastic bucket would be used instead.

Calibration of *In-situ* Instruments

- 4.5.13 All *in-situ* monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or another international accreditation scheme before use, and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location.

Back-up Equipment

- 4.5.14 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 4.5.15 **Table 4.3** summarizes the equipment used in the water quality monitoring programme. Copies of the calibration certificates of multi-parameter water quality monitoring system are shown in **Appendix 4.1**.

Table 4.3 Water Quality Monitoring Equipment

Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy
Water Sampler	Wildco 2.2L Water Sampler with messenger or plastic bucket (used in shallow water depth)	1	N/A	N/A	N/A	N/A
Multi-functional Water Quality Meter	YSI ProDSS (multi-parameters)	2	22C106561 22D100436	Dissolved Oxygen (DO)	0 to 500%	<ul style="list-style-type: none"> 0 to 200%: $\pm 1\%$ of reading 200 to 500%: $\pm 8\%$ of reading
					0 to 50 mg/L	<ul style="list-style-type: none"> 0 to 20 mg/L: ± 0.1 mg/L or 1% of reading, whichever is greater 20 to 50 mg/L: $\pm 8\%$ of reading
				Temperature	-5 to 50 °C	± 0.2 °C

Equipment	Model	Quantity	Serial No.	Parameter	Range	Accuracy
				pH	0 to 14 pH units	±0.2 pH units
				Turbidity	0 to 4000 NTU	<ul style="list-style-type: none"> 0 to 999 NTU: 0.3 NTU or ±2% of reading, whichever is greater 1000 to 4000 NTU: ±5% of reading
Water Depth Ruler	鼎峯 0708	1	NA*	Water depth	0 – 7 m (Used for water depth less than 1 m)	±0.01 m
Positioning Equipment	Garmin (GPSmap 78s)	1	1WL223754	Positioning	N/A	GPS: ±1m

4.6 Monitoring Methodology

- 4.6.1 Water samples were collected at an appropriate water depth using a sealable transparent PVC or glass cylinder. For locations with shallow water depth, a plastic bucket was used as an alternative. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on.
- 4.6.2 Multi-functional water quality meters were checked, calibrated and certified by Quality Pro Test-Consult Limited (HOKLAS reg no. 259) before use, and would be subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter should be carried out before measurement at each monitoring location. Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment should also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.
- 4.6.3 Water samples for suspended solids measurement were collected in high density polythene bottles, packed in ice (chilled to 4 °C being frozen), and delivered to the laboratory as soon as possible after collection.
- 4.6.4 Water sampling equipment deployed during the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.
- 4.6.5 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

Laboratory Analytical Methods

- 4.6.6 Analysis of SS was carried out by a HOKLAS accredited laboratory (Acumen Laboratory and Testing Limited). At least two replicate samples from each independent sampling event were collected for the SS measurement. Sufficient water samples (about 3,000 mL) were collected at the monitoring stations for carrying out the laboratory SS determination. The analytical method for suspended solids is presented in **Table 4.4**.

Table 4.4 Method for Laboratory Analysis for Water Samples

Parameters	Analytical Method	Detection Limit
Suspended Solid (SS)	APHA 2540D ⁽¹⁾	1 mg/L

Note:

(1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.

4.7 QA/QC Requirements

Decontamination Procedures

- 4.7.1 Water sampling equipment used during the course of the monitoring process was decontaminated by manual washing and rinsed with distilled water after each sampling event. All of the disposable components/ accessories were discarded after sampling.

Sampling Management and Supervision

- 4.7.2 All sampling bottles were labelled with the sample ID numbers (including the sampling station), and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible. All the collected samples were stored in a cool box to keep the temperature less than 4 °C as possible after the sampling. All samples were stored in a cool box and kept at less than 4 °C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.

Quality Control Measures for Sample Testing

- 4.7.3 Quality control of laboratory analysis of water samples was performed by Acumen Laboratory and Testing Limited for every batch of 20 samples:
- A minimum of 1 laboratory method blank was analyzed;
 - A minimum of 1 sample duplicate was analyzed; and
 - A minimum of 1 sample matrix spike was analyzed.

4.8 Action and Limit Level for Water Quality Monitoring

- 4.8.1 The criteria of action and limit levels for water quality monitoring are defined in Table 4.5.

Table 4.5 Action and Limit Levels for Water Quality

Parameters	Action Level	Limit Level
DO in mg/L	< 5%-ile of baseline data	< 4 mg/L or < 1%-ile of baseline data
SS in mg/L	> 95%-ile of baseline data	> 99%-ile of baseline data
Turbidity in NTU	> 95%-ile of baseline data	> 99%-ile of baseline data
pH	Beyond the range 6.6 to 8.4	Beyond the range of 6.5 to 8.5

Notes:

- (1) For DO, non-compliance of the water quality limit occurs when monitoring result is lower than the limit.
- (2) For SS and turbidity, non-compliance of the water quality limit occurs when monitoring result is higher than the limit.
- (3) All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

4.8.2 Based on the criteria listed in **Table 4.5**, the action and limit levels for water quality are determined in **Table 4.6**.

Table 4.6 Action and Limit Levels of Water Quality

Fresh Water System	Monitoring Station ID	Parameters	Action	Limit
TSW Main Channel and its tributaries	D2a	DO in mg/L	5.4	4 ⁽¹⁾
		SS in mg/L	14.0	15.6
		Turbidity in NTU	11.6	11.7
		pH	Less than 6.6 or greater than 8.4	Less than 6.5 or greater than 8.5
Tuen Mun River	D3	DO in mg/L	4.9	4 ⁽²⁾
		SS in mg/L	59.4	67.4
		Turbidity in NTU	10.8	11.1
		pH	Less than 6.6 or greater than 8.4	Less than 6.5 or greater than 8.5
Upstream / Tributaries of Shan Pui River ⁽⁴⁾	D5b	DO in mg/L	5.2	4 ⁽³⁾
		SS in mg/L	27.5	264.3
		Turbidity in NTU	19.3	19.4
		pH	Less than 6.6 or greater than 8.4	Less than 6.5 or greater than 8.5
	D6a	DO in mg/L	6.9	4 ⁽⁴⁾
		SS in mg/L	16.3	18.3
		Turbidity in NTU	14.8	14.9
		pH	Less than 6.6 or greater than 8.4	Less than 6.5 or greater than 8.5

Notes:

- (1) The 1%-ile of baseline DO data at D2a is 5.4 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (2) The 1%-ile of baseline DO data at D3 is 4.8 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (3) The 1%-ile of baseline DO data at D5b is 5.1 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.
- (4) The 1%-ile of baseline DO data at D6a is 6.9 mg/L, which is higher than 4 mg/L. Thus, DO concentration of 4 mg/L, which is in line with the Water Quality Objectives, is adopted as the limit level.

4.9 Results and Observations

4.9.1 The water quality monitoring schedule for this reporting period is shown in **Appendix 1.4**. The monitoring results and graphical presentation of water quality monitoring at the monitoring stations are shown in **Appendix 4.2**.

4.9.2 All water quality monitoring was conducted as scheduled in the reporting period. No Action or Limit Level exceedance was recorded during impact water quality monitoring in the reporting period. Summary of exceedance records are shown in **Table 4.7**.

Table 4.7 Summary of Exceedance Records of Water Quality Monitoring in related to the works contracts in the reporting period

Parameter	No. of exceedances		Total No. exceedances	No. of non-project related exceedances		Total No. of non-project related exceedances	No. of exceedance related to the Project		Total No. of exceedance related to the Project
	AL	LL		AL	LL		AL	LL	
Dissolved Oxygen	0	0	0	0	0	0	0	0	0
Turbidity	0	0	0	0	0	0	0	0	0
Suspended Solids	0	0	0	0	0	0	0	0	0
pH	0	0	0	0	0	0	0	0	0

4.10 Event and Action Plan

4.10.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 4.4** shall be followed. Investigation of the exceedances of environmental quality performance limits should be conducted, and the ET will immediately notify the IEC and EPD, as appropriate. The notification should be followed up with advice to the IEC and EPD on the results of the investigation, proposed actions and success of the action taken, with any necessary follow-up proposals.

5 Waste Management

- 5.1.1 Waste generated from the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes in the reporting period. The summarized amount of waste generated by the construction works in related to the works contracts in the reporting period is shown in **Table 5.1** respectively. The cumulative waste flow table of the Project was presented in in **Appendix 5.1**.

Table 5.1 Summary of Waste Generated by the Construction Works in related to the Works Contracts in the Reporting Period

Month	Total Quantity Generated	Actual Quantalities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock and Lage Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Carboard Packing	Plastics	Chemical Waste	Others e.g., general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
April 2025	8.66	0.00	0.00	8.51	0.00	0.00	0.00	0.00	0.00	0.00	0.15
May 2025	7.04	0.00	0.00	6.76	0.00	0.00	0.00	0.00	0.00	0.00	0.28
June 2025	4.81	0.00	0.00	4.07	0.00	0.00	0.00	0.00	0.00	0.00	0.74

- 5.1.2 Sorting of construction and demolition (C&D) materials was carried out on site. Sufficient numbers of receptacles were provided for general refuse collection and sorting. Excavated inert C&D materials were reused to minimize the disposal of C&D waste to public fill.
- 5.1.3 The Contractor is advised to minimize the wastes generated through recycling or reusing. All applicable mitigation measures stipulated in the Updated EM&A Manual (Apr 2022) and waste management plans will be fully implemented.

6 Ecology

6.1 Monitoring and Audit Requirements

- 6.1.1 According to the Updated EM&A Manual (Apr 2022), all sites of conservation importance are either located outside the proposed development area or retained in situ under the “Green Belt” (“GB”) zoning, except a small strip of “CA” comprising of 0.1 ha would be affected under the construction of slip road under DP12. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing bat species, installation of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**. The monitoring and audit requirements in accordance with the Updated EM&A Manual (Apr 2022) are stated below.

Audit Requirement

- 6.1.2 Site audits should be undertaken monthly during the construction phase of the Project to check the proper implementation and maintenance of recommended mitigation measures.
- 6.1.3 Site hoardings and fences should be checked regularly by the ET. Damage sighted should be reported to the site manager and damaged site hoarding/fence should be repaired by the Contractor as soon as possible.
- 6.1.4 Site inspection should be carried out to ensure the site formation and construction works within 100m from the boundary of the HSK egrettry are not undertaken during the breeding season of ardeids, i.e. between March and August. Site inspection should be undertaken by the ET regularly to check the implementation of standard good site practices.

Monitoring Requirement

- 6.1.5 During the construction phase, the HSK egrettry would be monitored monthly during the ardeid breeding season (March to August) by qualified ecologists with at least 10 years of relevant local experience. This is to confirm if the egrettry is still active during the breeding season and if the egrettry is significantly disturbed (e.g., physical damage to nesting substrate or pollution of any kind) by the construction activities. In addition, no site formation and construction works should be done within 100m from the boundary of the HSK egrettry during the breeding season of ardeids (March to August).
- 6.1.6 As the Incense Tree individual is recommended to be preserved in situ together with Tung Tau Tsuen woodland, site audit should be done to ensure that the construction work does not encroach into the woodland.

- 6.1.7 The construction programme of the four (foot and cycle) bridges would be phased to create disturbance-free region on TSW Main Channel during the construction phase. Construction method and sequence would also be carefully designed to minimise potential disturbance impact including water quality, noise and dust to the channel. Regular site audit would be done to guarantee that the mitigation measures would be implemented correctly.

6.2 Results and Observations

- 6.2.1 During the site audits that were undertaken in the reporting period, proper implementation and maintenance of the recommended mitigation measures in the EIA were checked.

Egretty Monitoring

- 6.2.2 Egretty survey would be carried once during each reporting period that falls in the breeding season (i.e. between March and August) of the ardeids. Egretty survey would be carried out on the egretty and 100m from the egretty maximum extent at the HSK egretty. Active nests, determined by the presence of incubating adults or chicks would be counted directly by using 8-10x binoculars or by naked eyes, depending on the proximity between the surveyor and the colony. Number of active nest and tree species are the monitoring parameters applied during this reporting period.
- 6.2.3 As the reporting period falls in the breeding season (i.e. between March and August) of the ardeids, site inspection on ecological impact was carried out on 20 June 2025 and was only focus on the egretty and 100m from the egretty maximum extent as illustrated in **Figure 6.1** and **Figure 6.2**.
- 6.2.4 During the egretty survey on 20 June 2025, the HSK Egretty remains active in breeding season 2025. A total of 9 active nests of Little Egret were recorded at trees on both side of the drainage channel. Two tree species have been utilized as nesting substrate, *Ficus microcarpa* and *Melaleuca cajuputi* subsp. *Cumingiana*.
- 6.2.5 The road works of another project at Hung Shui Kiu Main Street, beneath nesting trees has completed last month. However, more pipe laying works has commenced on 29 April 2025 and it is expected to complete on 14 July 2027. Increased noise and heavy vehicles were observed but the egretty has not been significantly disturbed by the pipe laying works.
- 6.2.6 No site formation and construction works under HSK/HT NDA Second Phase Development, has been commenced within 100m from the boundary of the HSK egretty. The works that should not be conducted within 100m from the boundary of the HSK egretty during the breeding season of the ardeids are as illustrated in **Figure 6.1** and **Figure 6.2**.
- 6.2.7 Photo(s) of the site condition(s) where the egretty survey was undertaken on 20 June 2025 are presented in **Plate 6.1**. The status and representative photo of each active nest recorded are detailed in **Table 6.1**.

Plate 6.1 Site Condition(s) of Egretty Survey during the Reporting Month








New Pipe Laying Works of another project at Hung Shui Kiu Main Street






The full view of the colony / trees utilized by ardeids on both side of the drainage channel.

Table 6.1 The status and representative photo of each active nest recorded at the Hung Shui Kiu Egretty during the Reporting Period

No.	Ardeid Species	Nesting Substratum	Key observations	Representative Photo
1	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 nestling	
2	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 nestling	

No.	Ardeid Species	Nesting Substratum	Key observations	Representative Photo
3	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 adult sitting on nest	
4	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	2 fledglings close to nest	
5	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 adult sitting on nest	

No.	Ardeid Species	Nesting Substratum	Key observations	Representative Photo
6	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	2 fledglings	
7	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 fledgling	
8	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 nestling	
9	Little Egret	<i>Melaleuca cajuputi</i> subsp. <i>Cumingiana</i>	1 nestling	

Bat Roost Survey

6.2.8 During the reporting period, bat roost survey for precautionary check were carried out for the works contracts. In the reporting period, bat roost survey for Contract 1 was conducted on 5 June 2025; bat roost survey for Contract 2 was carried out on 5, 16 and 27 June 2025. The details of the bat roost survey at Contract 1 and Contract 2 during the reporting period are summarized in **Table 6.2** and **Table 6.3** respectively.

Table 6.2 Schedule for Bat Roost Survey at Contract 1 during the Reporting Period

Survey Date	Findings observed during the survey
5-Jun-2025	No bat roost was identified.

Table 6.3 Schedule for Bat Roost Survey at Contract 2 during the Reporting Period

Survey Date	Findings observed during the survey
5-Jun-2025	No bat roost was identified.
16-Jun-2025	No bat roost was identified.
27-Jun-2025	No bat roost was identified.

6.2.9 The schedule of the upcoming bat roost survey at Contract 1 and Contract 2 in the next reporting period are summarized in **Table 6.4** and **Table 6.5** respectively.

Table 6.4 Upcoming Schedule for Bat Roost Survey at Contract 1 in the Next Reporting Period

Survey Date ⁽¹⁾	
1 st Survey	8-Jul-25

Notes:

(1) The schedule may be updated depends on tell-felling progress or adverse weather condition.

Table 6.5 Upcoming Schedule for Bat Roost Survey at Contract 2 in the Next Reporting Period

Survey Date ⁽¹⁾	
1 st Survey	10-Jul-25
2 nd Survey	22-Jul-25

Notes:

(1) The schedule may be updated depends on tell-felling progress or adverse weather condition.

7 Landscape and Visual

7.1 Audit Requirements

- 7.1.1 According to the Updated EM&A Manual (Apr 2022), site audits should be undertaken at least once every two weeks during the construction period, by a Registered Landscape Architect (RLA). Particularly, to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Mitigation measures recommended in the EIA Report as the audit requirements including, preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix 1.3**.

7.2 Results and Observations

- 7.2.1 Bi-weekly landscape and visual site audits at Contract 1 were carried out by a Registered Landscape Architect (RLA) on 6 and 16 June 2025. Bi-weekly landscape and visual site audits at Contract 2 were carried out by a Registered Landscape Architect (RLA) on 6 and 20 June 2025. The Contractor was recommended to provide immediate attention for the proposed transplant Tree T30 on which dieback was observed.

7.3 Event and Action Plan

- 7.3.1 Should any non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix 7.1** shall be followed.

8 Environmental Site Inspection and Audit

8.1 Implementation Status of Environmental Mitigation Measures

8.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections at Contract 1 were carried out on 6, 13, 16 and 27 June 2025. Site inspections at Contract 2 were carried out on 6, 13, 20 and 26 June 2025.

8.1.2 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections at Contract 1 and during the reporting period are summarized in **Table 8.1**.

Table 8.1 Site Observations at Contract 1 during the reporting period

Date	Key Observation(s)/ Reminder(s)	Follow-up Action
6 June 2025	Observation(s): 1. Wastewater treatment facility checklist record should be updated at Part T. Reminder(s): 1. Decoloured NRMM label should be replaced at Part T.	Rectified Measure(s) for Observation(s): 1. Wastewater treatment facility checklist record was updated at Part T.
13 June 2025	Observation(s): 1. Oil stain should be cleaned up at Hung Nga Road and Part T. Reminder(s): 1. The Contractor was reminded to take mitigation measures to ensure no muddy surface runoff exiting the site at Part G1a.	Rectified Measure(s) for Observation(s): 1. Oil stain was cleaned up at Hung Nga Road and Part T.
16 June 2025	Observation(s): 1. Roadside gully should be properly covered at Hung Nga Road.	Rectified Measure(s) for Observation(s): 1. Roadside gully was properly covered at Hung Nga Road.
27 June 2025	Observation(s): 1. Oil stain should be cleaned up at Part T. 2. Wastewater treatment facility checklist record should be displayed at Part T. Reminder(s): 1. The Contractor was reminded to review the arial working platform if it requires NRMM label. 2. The Contractor was reminded to place breaker head on impervious sheeting to prevent oil leakage at Part G1a.	Rectified Measure(s) for Observation(s): 1. Oil stain was cleaned up at Part T. 2. Wastewater treatment facility checklist record was displayed at Part T.

8.1.3 Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections at Contract 2 and during the reporting period are summarized in **Table 8.2**.

Table 8.2 Site Observations at Contract 2 during the reporting period

Date	Key Observation(s)/ Reminder(s)	Follow-up Action
6 June 2025	<p>Observation(s):</p> <ol style="list-style-type: none"> 1. Wastewater treatment facility checklist should be updated and displayed properly on-site. <p>Reminder(s):</p> <ol style="list-style-type: none"> 1. The Contractor was reminded to regularly review and maintain the U-channel. 	<p>Rectified Measure(s) for Observation(s):</p> <ol style="list-style-type: none"> 1. The wastewater treatment facility checklist was displayed and updated on-site.
13 June 2025	<p>Observation(s):</p> <ol style="list-style-type: none"> 1. Damaged bunding should be fixed. <p>Reminder(s):</p> <ol style="list-style-type: none"> 1. The Contractor was reminded to ensure no overflowing from the water tank. 	<p>Rectified Measure(s) for Observation(s):</p> <ol style="list-style-type: none"> 1. Damaged bunding was fixed.
20 June 2025	<p>Observation(s):</p> <ol style="list-style-type: none"> 1. NRMM label should be displayed on generator. <p>Reminder(s):</p> <ol style="list-style-type: none"> 1. The Contractor was reminded to review the condition of tree T30. 	<p>Rectified Measure(s) for Observation(s):</p> <ol style="list-style-type: none"> 1. NRMM label was displayed on generator.
26 June 2025	<p>Reminder(s):</p> <ol style="list-style-type: none"> 1. The Contractor was reminded to regularly clean the U-channel to prevent overflowing. 	Nil

- 8.1.4 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual (Apr 2022), the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix 1.3**.

9 Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions

9.1 Summary of Exceedance

- 9.1.1 No Action Level or Limit Level exceedance was recorded for air quality monitoring in the reporting period.
- 9.1.2 No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 9.1.3 No Action Level or Limit Level exceedance was recorded for water quality monitoring in the reporting period.

9.2 Summary of Environmental Non-Compliance

- 9.2.1 No environmental non-compliance was recorded in the reporting period.

9.3 Summary of Environmental Complaint

- 9.3.1 No environmental complaint was received in the reporting period. The Cumulative Complaint Log is presented in Appendix 9.1.

9.4 Summary of Environmental Summon and Successful Prosecution

- 9.4.1 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution is presented in **Appendix 9.1**.

10 Future Key Issues

10.1 Works and Potential Environmental Issues in the next Reporting Period

10.1.1 The Impact Monitoring Schedule for the Project for the next reporting period is presented in **Appendix 10.1**.

10.1.2 Works to be undertaken in the next reporting period are summarized below, and in **Figure 1.2** and **Figure 1.3** respectively:

Contract 1

- Underground Utility Detection;
- Ground Investigation Works;
- Watermains Laying Works at Part F;
- Removal of Bar Fencing;
- Excavation Works at Part T;
- Demolition of Villager's Houses;
- Tree Felling Works;
- Construction of CLC Superstructure;
- Construction of Project Manager's accommodation;
- Demolition of Warehouses;
- Construction of Pole Mount Transformer
- FS Tank Room Construction.

Contract 2

- Tree Felling;
- Ground Investigation Works;
- General Temporary Slope Works;
- Piezometer / Standpipe Installation;
- Pipe laying.

10.1.3 Potential environmental impacts arising from the above construction activities are mainly associated with construction noise impact, water quality impact, ecological impact, waste management, and landscape and visual.

10.2 Recommendation

10.2.1 The key environmental mitigation measures for the Project in the coming reporting period expected to be associated with the construction activities include:

Dust

- Regular watering to reduce dust emissions from exposed site surface;
- Stockpile of dusty materials shall be covered entirely by impervious sheeting;
- Provide vehicles washing facilities at all site exits to wash away any dusty materials from vehicle body;
- NRMM Labels should be displayed on the applicable equipment on site by the Contractor;
- Provision of water sprinklers along the haul road for dust suppression.

Noise

- Only well-maintained plant should be operated on-site, and plant should be maintained regularly during the construction programme; and
- Quality Powered Mechanical Equipment (QPME) should be adopted as far as possible.

Water Quality

- No effluent discharge would be allowed before acquired the effluent discharge license;
- Surface run-off from construction sites should be discharged into dedicated discharge point via adequately designed sand/ silt removal facilities;
- Channels/ earth bunds/ sandbags barriers should be provided on site to properly direct stormwater to silt removal facilities;
- Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly;
- Open stockpiles of construction materials on sites should be covered with tarpaulin or similar fabric during rainstorms; and
- Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site.

Waste Management

- Provision of sufficient waste disposal points and regular collection of waste;
- Regular cleaning and maintenance programme for drainage system; and
- Chemical containers shall be stored with drip tray underneath.

Ecological

- Construction activities should not be conducted within 100m from the boundary of the HSK egretty during the breeding season of the ardeids.

Landscape and Visual

- Site formation and construction works within 100m from the boundary of the HSK egretty should be scheduled outside the breeding season of the ardeids which occurs between March and August.

10.2.2 The tentative schedule of regular air quality, construction noise, water quality and egretry monitoring in the next reporting period is presented in Appendix 10.1. The regular impact air quality, noise and water quality monitoring will be conducted at the same monitoring locations in the next reporting period.

11 Conclusions

11.1 Conclusion

- 11.1.1 This 8th Monthly EM&A Report presents the EM&A works at Contract 1 and Contract 2 under the Project during the reporting period from 1 to 30 June 2025 in accordance with the Updated EM&A Manual (Apr 2022).
- 11.1.2 All air quality monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for air quality monitoring in the reporting period.
- 11.1.3 All construction noise monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 11.1.4 All water quality monitoring was conducted as scheduled in the reporting period. No Action Level or Limit Level exceedance was recorded for water quality monitoring in the reporting period.
- 11.1.5 Environmental site inspections were conducted at Contract 1 on 6, 13, 16 and 27 June 2025. Environmental site inspections were conducted at Contract 2 out on 6, 13, 20 and 26 June 2025.
- 11.1.6 No environmental non-compliance was recorded in the reporting period.
- 11.1.7 No environmental complaint was received in the reporting period.
- 11.1.8 No notification of summons and prosecution was received in the reporting period.
- 11.1.9 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.
- 11.1.10 No change to the EM&A programme was made in this reporting period.

11.2 Comments/ Recommendations

- 11.2.1 The proposed mitigation measures were properly implemented and were considered effective and efficient in pollution control.

Figures

Figure 1.1 General Site Location Plan

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OYE ARUP & PARTNERS HONG KONG LIMITED.



KONG SHAN WESTERN HIGHWAY

NGAU HOM SHEK

LAU FAU SHAN

FLOODABLE
OPEN SPACE

TIN SHUI WAI

HA TSUEN

SEE NOTE 3

HSKEPP

FLOODABLE
OPEN SPACE

PING SHAN

CASTLE PEAK ROAD - PING SHAN

YUEN LONG HIGHWAY

YUEN TAU SHAN

RIVER REVITALISATION

HSK STATION
(BY OTHERS)

PROPOSED SERVICE
RESERVOIRS

LEGEND

- CONTRACT PACKAGE 1
- CONTRACT PACKAGE 2
- CONTRACT PACKAGE 3
- CONTRACT PACKAGE 4
- STAGE 1 WORKS /
ADVANCE WORKS PHASE 1 & 2
(BY OTHERS)

NOTES

- EXTENT ARE INDICATIVE ONLY AND EXACT BOUNDARIES
FOR EACH CONTRACT ARE SUBJECT TO REFINEMENT.
- SITE FORMATION WORKS FOR SITE 4-19, SITE 4-35,
ROAD L12 (PART), ROAD L13, ROAD L14, ROAD L15,
ROAD D6 AND ROAD D6 TO BE IMPLEMENTED UNDER
CONTRACT 1.
- INTERIM DRAINAGE DETENTION POND IN SITE 3-13
TO BE IMPLEMENTED UNDER CONTRACT 5 AND THE ENTIRE
SITE 3-13 WILL BE FORMED BY CONTRACT 6.

0	SEVENTH ISSUE	PY	09/24
F	SIXTH ISSUE	SL	08/24
E	FIFTH ISSUE	PY	07/24
D	FOURTH ISSUE	PY	06/24
C	THIRD ISSUE	PY	02/24
B	SECOND ISSUE	PY	01/24
A	FIRST ISSUE	PY	11/22
Rev	Description	By	Date

Consultant

ARUP

Project Title

Agreement No. CE 1/2020 (CE)
Hung Shui Kiu / Ha Tsuen
New Development Area Package A
Works for Second Phase Development
- Design and Construction

Drawing Title

HSK / HT NDA
SECOND PHASE DEVELOPMENT
OVERALL INFRASTRUCTURE
LAYOUT PLAN

Drawing no.

278463/GEN/031

Rev.

G

Drawn BY	Date 11/22	Checked KCC	Approved DOP
Scale	1:10000 @ A1	Status	PRELIMINARY

COPYRIGHT RESERVED



土木工程發展署
Civil Engineering and
Development Department

Figure 1.2 Annotated Site Drawing Presenting the Construction Activities Conducted at Contract 1 in the Reporting Period

Contract No. YL/2023/01
Hung Shui Kiu / Ha Tsuen New Development Area Second Phase Development – Contract 1 -
Site Formation and Engineering Infrastructure Works




Figure 1.3 Annotated Site Drawing Presenting the Construction Activities Conducted at Contract 2 in the Reporting Period

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© OYE ARUP & PARTNERS HONG KONG LIMITED.



836000 N

816000 E

LAU FAU SHAN

NGAU HOM SHEK

HA TSUEN

Site Area

TIN SHUI WAI

836000 N

820000 E

834000 N

KONG SHAN WESTERN HIGHWAY

Construction activities undertaken in June 2025
•Site Office Setup

Construction activities undertaken in June 2025 - September 2025
•Preparation of TTA for pipe laying
•Pipe laying

Construction activities undertaken in June 2025 - September 2025
•Preparation of TTA for pipe laying
•Pipe laying

SHEET 16

SHEET

SHEET 10

SHEET 9

SHEET 8

SHEET 7

INSET A
(SEE SHEET 2)

SHEET 1

SHEET 2

YUEN TAU SHAN

HUNG SHUI KIU

Construction activities undertaken in July 2025 - September 2025
•Tree Felling
•Ground Investigation
•General Temporary Slope Works

SHEET 15

SHEET 14

SHEET 13


SHEET 12

Construction activities undertaken in June 2025 - September 2025
•Preparation of TTA for pipe laying
•Pipe laying

SHEET 4

Construction activities undertaken in June 2025

•Tree Felling
•Ground Investigation
•General Temporary Slope Works



LEGEND

--- BOUNDARIES OF THE SITE



00	TENDER ISSUE		DT	08/23
Rev	Description		By	Date
Consultant				
ARUP				
Project Title				
Contract No. YL/2023/02				
Hung Shui Kiu/Ha Tsuen				
New Development Area				
Second Phase Development - Contract 2				
Fresh Water Service Reservoir and				
Associated Mainlaying Works				
Drawing title				
OVERALL LAYOUT PLAN				
Drawing no.			Rev.	00
282748/C2/GEN/1100				
Drawn	Date	Checked	Approved	OK
MAN	05/23			
Scale	1:10000 @ A1		Status	TENDER
COPYRIGHT RESERVED				
		土木工務拓展署 Civil Engineering and Development Department		

Figure 2.1 Impact Air Quality Monitoring Locations

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© THE ARUP & PARTNERS HONG KONG LIMITED.



LEGEND

- CONTRACT PACKAGE 1
- CONTRACT PACKAGE 2
- CONTRACT PACKAGE 3
- CONTRACT PACKAGE 4
- STAGE 1 WORKS / ADVANCE WORKS PHASE 1 & 2 (BY OTHERS)

NOTES

- EXTENT ARE INDICATIVE ONLY AND EXACT BOUNDARIES FOR EACH CONTRACT ARE SUBJECT TO REFINEMENT.
- SITE FORMATION WORKS FOR SITE 4-19, SITE 4-25, ROAD L12 (PART), ROAD L13, ROAD L14, ROAD L15, ROAD D6 AND ROAD D8 TO BE IMPLEMENTED UNDER CONTRACT 1.
- INTERIM DRAINAGE DETENTION POND IN SITE 3-13 TO BE IMPLEMENTED UNDER CONTRACT 5 AND THE ENTIRE SITE 3-13 WILL BE FORMED BY CONTRACT 6.

● Air Quality Monitoring Location

6	SEVENTH ISSUE	PY	09/24
7	SIXTH ISSUE	SL	08/24
8	FIFTH ISSUE	PY	07/24
9	FOURTH ISSUE	PY	06/24
10	THIRD ISSUE	PY	02/24
11	SECOND ISSUE	PY	01/24
12	FIRST ISSUE	PY	11/22
Rev	Description	By	Date

Consultant

ARUP

Project Title
Agreement No. CE 1/2020 (CE)
Hung Shui Kiu / Ha Tsuen
New Development Area Package A
Works for Second Phase Development
- Design and Construction

Drawing Title
HSK / HT NDA
SECOND PHASE DEVELOPMENT
OVERALL INFRASTRUCTURE
LAYOUT PLAN


Drawing No.	278463/GEN/031	Rev.	G
Drawn By	11/22	Checked By	11/22
Scale	1:10000 @ A1	Approved By	PRELIMINARY



Printed by : remon.yick
Filename : J:\278000\278463 CE 1-2020 HSK-HT NDA-DC-05 Int_Proj_Data\05-03-BM-02-Drawing\CE\278463_GEN_031-A.dgn
Date : 9/10/2024

Figure 3.1 Impact Noise Monitoring Locations

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© ARUP & PARTNERS HONG KONG LIMITED.



LEGEND

- CONTRACT PACKAGE 1
- CONTRACT PACKAGE 2
- CONTRACT PACKAGE 3
- CONTRACT PACKAGE 4
- STAGE 1 WORKS / ADVANCE WORKS PHASE 1 & 2 (BY OTHERS)

NOTES

- EXTENT ARE INDICATIVE ONLY AND EXACT BOUNDARIES FOR EACH CONTRACT ARE SUBJECT TO REFINEMENT.
- SITE FORMATION WORKS FOR SITE 4-19, SITE 4-35, ROAD L12 (PART), ROAD L13, ROAD L14, ROAD L15, ROAD D6 AND ROAD D8 TO BE IMPLEMENTED UNDER CONTRACT 1.
- INTERIM DRAINAGE DETENTION POND IN SITE 3-13 TO BE IMPLEMENTED UNDER CONTRACT 5 AND THE ENTIRE SITE 3-13 WILL BE FORMED BY CONTRACT 6.

● Noise Monitoring Location

G	SEVENTH ISSUE	PI	09/24
F	SIXTH ISSUE	SL	08/24
E	FIFTH ISSUE	PI	07/24
D	FOURTH ISSUE	PI	06/24
C	THIRD ISSUE	PI	02/24
B	SECOND ISSUE	PI	01/24
A	FIRST ISSUE	PI	11/22
Rev	Description	By	Date

Consultant

ARUP

Project Title

Agreement No. CE 1/2020 (CE)
Hung Shui Kiu / Ha Tsuen
New Development Area Package A
Works for Second Phase Development
- Design and Construction

Drawing Title

HSK / HT NDA
SECOND PHASE DEVELOPMENT
OVERALL INFRASTRUCTURE
LAYOUT PLAN

Drawing no.

278463/GEN/031

Rev.

G

Drawn

BY

Date

11/22

Checked

BY

Approved

DOP

Scale

1:10000 @ A1

Status


PRELIMINARY



土木工程發展局
Civil Engineering and
Development Department

Figure 4.1 Impact Water Quality Monitoring Locations

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.
ALL RIGHTS RESERVED.
© HKE, ARUP & PARTNERS HONG KONG LIMITED.



LEGEND

- CONTRACT PACKAGE 1
- CONTRACT PACKAGE 2
- CONTRACT PACKAGE 3
- CONTRACT PACKAGE 4
- STAGE 1 WORKS / ADVANCE WORKS PHASE 1 & 2 (BY OTHERS)

NOTES

- EXTENT ARE INDICATIVE ONLY AND EXACT BOUNDARIES FOR EACH CONTRACT ARE SUBJECT TO REFINEMENT.
- SITE FORMATION WORKS FOR SITE 4-19, SITE 4-35, ROAD L12 (PART), ROAD L13, ROAD L14, ROAD L15, ROAD D6 AND ROAD D8 TO BE IMPLEMENTED UNDER CONTRACT 1.
- INTERIM DRAINAGE DETENTION POND IN SITE 3-13 TO BE IMPLEMENTED UNDER CONTRACT 5 AND THE ENTIRE SITE 3-13 WILL BE FORMED BY CONTRACT 6.

- Water Quality Monitoring Location
- Proposed Alternative Monitoring Location

G	SEVENTH ISSUE	BY	09/24
F	SIXTH ISSUE	SL	08/24
E	FIFTH ISSUE	PT	07/24
D	FOURTH ISSUE	PT	06/24
C	THIRD ISSUE	PT	02/24
B	SECOND ISSUE	PT	01/24
A	FIRST ISSUE	PT	11/22
Rev	Description	By	Date

Consultant
ARUP

Project Title
Agreement No. CE 1/2020 (CE)
Hung Shui Kiu / Ha Tsuen
New Development Area Package A
Works for Second Phase Development
- Design and Construction

Drawing Title
HSK / HT NDA
SECOND PHASE DEVELOPMENT
OVERALL INFRASTRUCTURE
LAYOUT PLAN

Drawing no.	278463/GEN/031	Rev.	G
Drawn BY	Date	Checked BY	Approved DOP
Scale	1:10000 @ A1	Sheet	PRELIMINARY



土木工務發展局
Civil Engineering and
Development Department

Printed by : reman.yick
Filename : J:\278000\278463 CE 1-2020 HSK-HT NDA-DC-05-Int-Proj-Data\05-03_BNA\02-Drawing\Gen\278463_GEN_031_A.dgn
Date : 9/10/2024

Figure 6.1 **HSK Egretry and the 100m extent from the
HSK Egretry associated with the footprint of
Contract 2**





Figure 6.2 **HSK Egretry and the 100m extent from the HSK Egretry associated with the footprint of Contract 3**



Appendices

Appendix 1.1 Construction Programme

Construction Programme for Contract 1

**Hung Shui Kiu / Ha Tsuen New Development Area Second Phase Development -
Contract 1 - Site Formation and Engineering Infrastructure Works**


Construction works programme

[illegible]

Construction Programme for Contract 2

Appendix 1.2 Project Organization Chart

Project Organization Chart



←→ Link of Communication

Appendix 1.3 Implementation Status of Environmental Mitigation Measure

Environmental Mitigation Implementation Schedule (EMIS)

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
Air Quality						
S4.10	Watering once per hour on active works areas, exposed areas and unpaved haul roads to reduce dust emission	To minimize the dust impact	Contractor	Construction Phase	<ul style="list-style-type: none"> • Air Pollution Control Ordinance (APCO) • To control the dust impact to meet HKAQO and TM-EIAO criteria 	Implemented
	The active construction works area should be reduced to one-third of monthly average work of the respective Work Contract so as to alleviate adverse dust impact.					N/A
	When there are open excavation and spoil handling works, hoarding of 3m high should be provided along the construction site boundary adjacent to the non-construction areas such as residential, educational institutes or recreation area in use so as to minimize the dust impact.					N/A
	Dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation and good site practices: <ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to Air Sensitive Receivers (ASRs). • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading 				<ul style="list-style-type: none"> • Air Pollution Control (Construction Dust) Ordinance (APCO) • To control the dust impact to meet HKAQO and TM-EIAO criteria 	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<p>area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.</p> <ul style="list-style-type: none"> Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 					
Construction Noise						
S5.13	Use of quiet plant which should be made reference to the Powered Mechanical Equipment (PME) listed in the Technical Memorandum or the Quality Powered Mechanical Equipment (QPME) / other commonly used PME listed in Environmental Protection Department (EPD) web pages as far as possible which includes the Sound Power Level (SWLs) for specific quiet PME.	Reduce the noise levels of plant items	Contractor	Construction Phase	EIAO-TM	Implemented
S5.13	Install movable noise barrier and enclosures. The movable noise barrier can provide 5 dB(A) noise reduction for mobile plant and 10 dB(A) noise reduction for static plant. The barrier material shall have a surface mass of not less than 14 kg/m ² . The enclosures can provide 15 dB(A) noise reduction.	Screen the noisy plant items to be used at all construction sites				N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S5.13	Proper workfront management and proper grouping of PME during construction activities operated at the critical work areas.	Reduce the construction noise impact				N/A
S5.13	Maintain the recommended minimum separation between the schools and the critical works areas during examination periods.					N/A
S5.13	<u>Good Site Management Practices</u> <ul style="list-style-type: none">only well-maintained plant should be operated on-site, and plant should be serviced regularly during the construction programme;machines and plant (such as trucks and cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRssilencers or mufflers on construction equipment should be properly fitted and maintained during the construction worksmobile plant should be sited as far away from NSRs as possible and practicable; andmaterial stockpiles, site offices and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.	Control construction airborne noise				Implemented
S5.13	Liaison with the school representative(s) to obtain the examination schedule so as to avoid noisy construction activities during school examination period.					Implemented
S5.13	Set up a liaison group among CEDD, relevant government departments, contractors of the Works contracts, etc. during construction phase of the Project to ensure proper implementation of mitigation measures.					N/A
Water Quality						

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S6.11	Surface run-off from construction sites should be discharged into stormwater drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels/earth bunds/sandbag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels should be provided on site boundaries where necessary to intercept stormwater run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	To minimise impact from construction site run-off	Contractor	Construction Phase	<ul style="list-style-type: none"> Water Pollution Control Ordinance (WPCO), Technical Memorandum on EIA Ordinance (EIAO-TM), ProPECC PN 1/94, Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS) 	Implemented
S6.11	Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains.					Implemented
S6.11	Construction works should be programmed to minimise soil excavation works in rainy seasons (April to September). If excavation in soil cannot be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g., along the crest / edge of excavation) to prevent stormwater run-off from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.					Implemented
S6.11	Earthworks final surfaces should be well compacted, and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.					N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S6.11	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into stormwater drains via silt removal facilities.					Implemented
S6.11	Open stockpiles of construction materials (e.g., aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.					Implemented
S6.11	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent stormwater run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.					Implemented
S6.11	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.					Implemented
S6.11	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into stormwater drains via silt removal facilities.	To minimise impact from boring and drilling water				Implemented
S6.11	All vehicles and plants should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into stormwater drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	To minimise impact from wheel washing water				Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S6.11	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralised to within the pH range of 6 to 10 before discharging into foul sewers.	To minimise impact from acidic wastewater				N/A
S6.11	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS.	To minimise impact from effluent discharges				Implemented
S6.11	Beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence.	To minimise impact from effluent discharges				Implemented
S6.11	To minimise the potential water quality impacts from the construction works located near any inland watercourses, the practices outlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should be adopted where applicable: <ul style="list-style-type: none"> Impermeable sheet piles and cofferdams should be used as required to divert water flow from the construction works area so that all the construction works would be undertaken within a dry zone and physically separated from the watercourses. 	To minimise impact from construction works near watercourses			<ul style="list-style-type: none"> WPCO, EIAO-TM, ETWB TC9Works) No. 5/2005 	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<ul style="list-style-type: none"> The proposed works should preferably be carried out within the dry season where the flow in the stormwater culvert/water channel/stream is low. The use of less or smaller construction plants may be specified in works areas close to the inland water bodies. Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any watercourses during carrying out of the construction works. Stockpiling of construction materials and dusty materials should be covered and located away from any watercourses. Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the watercourses, where practicable. Mitigation measures to control site run-off from entering the nearby water environment should be implemented to minimise water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the run-off. Construction effluent, site run-off and sewage should be properly collected and/or treated. Any temporary works site inside the stormwater watercourses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the stormwater quality. Proper shoring may need to be erected in order to prevent soil/mud from slipping into the inland water bodies. 					

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S6.11	<p>The key water quality measure for protection of the revitalised drainage channel water is to avoid polluted site run-off from reaching the revitalised drainage channel water. Relevant mitigation measures should follow the practices outlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams / rivers from adverse impacts arising from construction works" as listed below:</p> <ul style="list-style-type: none"> Impermeable sheet piles and cofferdams should be used as required to divert water flow from the construction works area so that all the construction works would be undertaken within a dry zone and physically separated from the revitalised drainage channel water. The proposed works should preferably be carried out within the dry season where the flow in the revitalised drainage channel is low. The use of less or smaller construction plants may be specified in works areas close to the revitalised drainage channel. Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from the revitalised drainage channel during carrying out of the construction works. Stockpiling of construction materials and dusty materials should be covered and located away from the revitalised drainage channel water. Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby revitalised drainage channel. Construction activities, which generate large amount of wastewater, should be carried out a distance away from the revitalised drainage channel, where practicable. Mitigation measures to control site run-off from entering the nearby revitalised drainage channel should be implemented to minimise water quality impacts. Surface channels should be provided along the edge of the 	To minimise impact from revitalisation and greening of Drainage Channel Banks				Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<p>revitalised drainage channel within the work sites to intercept the run-off.</p> <ul style="list-style-type: none"> Construction effluent, site run-off and sewage should be properly collected and/or treated. Any temporary works site inside the revitalised drainage channel should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the revitalised drainage channel water. <p>Proper shoring may need to be erected in order to prevent soil / mud from slipping into the revitalised drainage channel.</p>					
S6.11	The construction method and sequence of the proposed construction in watercourses / concrete flood storage pond for works sites of DP12 should be carefully designed so that all the construction works including any excavation and piling operations would be undertaken within a dry zone and physically separated from the watercourses downstream.	To minimise impact from construction in watercourses / concrete flood storage pond			WPCO, EIAO-TM	N/A
S6.11	Impermeable sheet pile walls or cofferdam walls or steel casing should be installed to fully enclose the construction works area (including all the excavation and piling works) in the watercourse / pond prior to the commencement of any works in watercourse / pond. Dewatering of the construction works area or diversion of water flow should be undertaken before the construction works to avoid water flow in the construction works area. Silt removal facilities should be used to clarify the effluent generated from the dewatering operation before discharging back to the watercourse / drainage system.	To minimise impact from construction in watercourses / concrete flood storage pond			WPCO, EIAO-TM, TM-DSS	N/A
S6.11	Any construction works including excavation and piling activities should be undertaken in a dry zone surrounded by the impermeable sheet pile walls or cofferdam walls or steel casing. Silt curtains should also be deployed around the construction works area inside the watercourse, where practicable, as a second layer of protection to further minimise sediment and contaminant release. All wastewater generated from the piling activities should be regarded as	To minimise impact from construction in watercourses / concrete flood storage pond			WPCO, EIAO-TM	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	part of the construction site effluent, which should be properly collected and treated as appropriate to meet the standards stipulated in the TM-DSS before disposal. It is recommended that the construction works in watercourses / pond should be undertaken in dry seasons, where practicable, when the water flow is low.					
S6.11	Construction works for removal and diversion of watercourses should be undertaken within a dry zone. Where necessary, cofferdams or similar impermeable sheet pile walls should be used to isolate the works areas from the neighbouring waters.	To minimise impact from removal and diversion of watercourse			WPCO, EIAO-TM	N/A
S6.11	Construction works at watercourse should be undertaken only after flow diversion or dewatering operation is fully completed to avoid water flow in the works area. Dewatering of watercourse should be performed by diverting the water flow to new or temporary drainage. Where necessary, cofferdams or similar impermeable sheet pile walls should be used to isolate the works areas from neighbouring waters. The permanent or temporary drainage for carrying the diverted flow from existing watercourse to be removed should be constructed and completed before dewatering of that existing watercourse. Construction of all the proposed permanent and temporary drainage should be undertaken in a dry zone prior to receiving any water flow.				WPCO, EIAO-TM, TM-DSS	N/A
S6.11	The Contractor should provide a dry zone for all the construction works to be undertaken in watercourses and stormwater drainage following the tentative works sequence as described above or using other approved methods as appropriate to suit the works condition. The flow diversion works should be conducted in dry season, where possible, when the flow in the watercourse is low. The wastewater and ingress water from the site should be properly treated to comply with the WPCO and the TM-DSS before discharge.				WPCO, EIAO-TM, TM-DSS	N/A
S6.11	The site practices outlined in the ProPECC PN 1/94 "Construction Site Drainage" and ETWB TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should be adopted				WPCO, EIAO-TM, ProPECC PN 1/94,	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	for the proposed demolition or diversion of watercourses where applicable.				ETWB TC (Works) No. 5/2005	
S6.11	Construction works at the existing ponds / wet areas should be conducted only after dewatering of these ponds / wet areas is fully completed. The drained water generated from the dewatering of these ponds / wet areas to be removed should be temporarily stored in appropriate storage tanks or containers for reuse on-site as far as possible. Any surplus drained water should be tankered away for proper disposal at STW in a controlled manner.	To minimise impact from removal of ponds / wet areas			WPCO, EIAO-TM	N/A
S6.11	It is recommended to drain only one pond at a time to minimise the potential water quality impact. Dewatering works at ponds / wet areas should be conducted within dry season to minimise the quantity of drained water. No direct discharge of drained water to the stormwater drainage system or marine water should be allowed.					
S6.11	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes.	To minimise impact from accidental spillage			WPCO, Waste Disposal Ordinance (WDO), Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM	Implemented
S6.11	Any service workshop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.				WPCO, WDO, Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM	N/A
S6.11	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal				Implemented	

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 					
S6.11	No discharge of sewage to the stormwater system and marine water will be allowed. Adequate and sufficient portable chemical toilets should be provided in the works areas to handle sewage from construction workforce. A licensed waste collector should be employed to clean and maintain the chemical toilets on a regular basis.	To minimise impact from workforce sewage effluent			WPCO, EIAO-TM, TM-DSS	Implemented
S6.11	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site.				WPCO, EIAO-TM	Implemented
S6.11	Any excavated contaminated material and exposed contaminated surface should be properly housed and covered to avoid generation of contaminated run-off. Open stockpiling of contaminated materials should not be allowed. Any contaminated run-off or wastewater generated from the land decontamination processes should be properly collected and diverted to wastewater treatment facilities (WTF). The WTF shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as total petroleum hydrocarbon) to an undetectable range. All treated effluent from the wastewater treatment system shall meet the requirements as stated in	To minimise impact from contaminated site run-off and wastewater from land decontamination			WPCO, EIAO-TM, TM-DSS	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	TM-DSS and should be either discharged into the foul sewers or tankered away for proper disposal.					
S6.11	No direct discharge of groundwater from contaminated areas should be adopted. Prior to any excavation works within the potentially contaminated areas, the baseline groundwater quality in these areas should be reviewed based on the past relevant site investigation data and any additional groundwater quality measurements to be performed with reference to Guidance Note for Contaminated Land Assessment and Remediation and the review results should be submitted to EPD for examination. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, this contaminated groundwater should be either properly treated or properly recharged into the ground in compliance with the requirements of the TM-DSS. If wastewater treatment is to be deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as total petroleum hydrocarbon) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in the TM-DSS and should be either discharged into the foul sewers or tankered away for proper disposal.	To minimise impact from groundwater from contaminated areas			WPCO, TM-DSS, Guidance Note for Contaminated Land Assessment and Remediation	N/A
S6.11	If deployment of wastewater treatment is not feasible for handling the contaminated groundwater, groundwater recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in section 2.3 of the TM-DSS. The baseline groundwater quality should be determined prior to the selection of the recharge wells and submit a working plan to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of	To minimise impact from groundwater from contaminated areas			WPCO, EIAO-TM, TM-DSS	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	ambient groundwater at the recharge well. Groundwater monitoring wells should be installed near the recharge points to monitor the effectiveness of the recharge wells and to ensure that no likelihood of increase of groundwater level and transfer of pollutants beyond the site boundary. Prior to recharge, free products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.					
S6.11	<p>The following measures should be implemented by the Contractors to minimise the chance of emergency construction site discharge (due to failure of treatment facilities such as sand traps, silt traps, sedimentation basins, oil interceptors etc.):</p> <ul style="list-style-type: none"> • Provide spare or standby treatment facilities of suitable capacities for emergency replacement in case damage or defect or malfunctioning of the duty treatment facilities is observed. • Conduct daily integrity checking of the construction site drainage and treatment facilities to inspect malfunctions, in particular before, during and after a storm event. • Carry out regular maintenance or desilting works to maintain effectiveness of the construction site drainage and treatment facilities in particular before, during and after a storm event. 	To minimise impact from construction site discharges			WPCO, EIAO-TM, TM-DSS	Implemented
S6.11	An Emergency Response Plan (ERP) should be developed to minimise the potential impact from construction site discharges under failure of treatment facilities during emergency situations or inclement weather. The ERP should give the emergency contacts to mobilise retention facilities and stakeholders to be notified as well as the details of the proposed construction site drainage system and the design and operation of duty and standby treatment facilities. The ERP should also provide the procedures and guidelines for routine integrity checking and maintenance of the drainage	To minimise impact from construction site discharges				Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	system and treatment facilities as well as the emergency response and rectification procedures to restore normal operation of the treatment facilities in case of treatment failure during emergency situation or inclement weather. The Best Management Practices (BMPs) in controlling water pollution arising from the construction activities and an event and action plan with action and limit levels for water quality monitoring should be included in the ERP. The ERP should be submitted to the EPD for approval before commencement of the construction works.					
S6.11	Construction of the Project would involve diversion of the existing twin 800 mm diameter rising mains along Tin Ying Road. New sewerage facilities for receiving the diverted sewage flow from the existing rising mains should be constructed prior to the commencement of any demolition and construction works at the existing rising mains. All sewage flow running in the existing rising mains along Tin Ying Road should be diverted to the new sewerage system prior to any demolition and construction works at the existing rising mains. No discharge of sewage flow to the environment should be allowed during the sewerage diversion works.	To minimise impact from sewerage diversion works			WPCO, EIAO-TM	N/A
S6.11	All excavated materials generated from removal and diversion of watercourses, removal and construction works in ponds and wet areas as well as the proposed bridge pier construction works in watercourses should be collected and handled in compliance with the Waste Disposal Ordinance. Excavated sediment, if any, generated from the excavation activities in watercourses, ponds and wet areas should be tested and classified in accordance with the ETWB TCW No. 34/2002 for determining the disposal arrangement for the sediment. No direct disposal of the construction wastes or excavated materials into the stormwater drainage system and marine water should be allowed.	To manage the disposal of sediment			Waste Disposal Ordinance, ETWB TCW No. 34/2002	N/A
Waste Management						

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S8.2	<u>Good Site Practice</u> The following good site practices are recommended during the construction phase: <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, Training of site personnel in proper waste management and chemical handling procedures. Provision of sufficient waste disposal points and regular collection of waste. Appropriate measures to minimize windblown litter and dust during handing, transportation and disposal of waste; and Preparation of a WMP in accordance with the ETWB TCW No. 19/2005 Environmental Management on Construction Sites and submitted it to the Engineer for approval. 	Minimise waste generation during construction	Contractor	Construction Phase	Waste Disposal Ordinance, Public Cleansing and Prevention of Nuisances Regulation (Cap. 132BK)	Implemented
S8.2	<u>Waste Reduction Measures</u> Waste reduction is best achieved by proper planning and design at the planning and design phases, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve waste reduction: <ul style="list-style-type: none"> Segregation and storage of different types of waste in different containers or skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. Adopt proper storage and site practices to minimize the potential for damage to, and contamination of, construction materials; Plan the delivery and stock of construction materials carefully to minimise the amount of waste generated; Sort out demolition debris and excavated materials from demolition works to recover reusable / recyclable portions (i.e. soil, rock, broken concrete, etc.); Maximize the use of reusable steel formwork to reduce the amount of C&D materials; 				Waste Disposal Ordinance	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<ul style="list-style-type: none"> Minimize over ordering concrete, mortars and cement grout by doing careful check before ordering; and Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as far as possible. 					
S8.2	<u>Storage of Waste</u> Storage of materials on site may induce adverse environmental impacts if not properly managed. The following recommendations should be implemented to minimise the impacts: <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from being wind-blown or washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	Minimise waste impacts during storage of waste			Waste Disposal Ordinance	Implemented
S8.2	<u>Collection and Transportation of Waste</u> Waste hauler with appropriate permits should be employed by the Contractor for the collection and transportation of waste from works areas to respective disposal outlets. The following recommendation should be implemented to minimise the impacts: <ul style="list-style-type: none"> Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation; Obtain relevant waste disposal permits from the appropriate authorities; and Dispose of waste at licensed waste disposal facilities. 	Minimise waste impacts during collection and transportation of waste			Waste Disposal Ordinance	Implemented
S8.2	<u>Construction and Demolition (C&D) Materials</u> Wherever practicable, C&D materials should be segregated from other waste to avoid contamination and ensure acceptability at the public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the C&D materials:	Minimise waste impacts from C&D materials			Waste Disposal Ordinance, Land (Miscellaneous Provisions) Ordinance, Waste Disposal (Charges	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<ul style="list-style-type: none"> Adopt “selective demolition” technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; Maintain the stockpile areas and reuse excavated fill material for backfilling; Carry out on-site sorting to recover the inert C&D materials and reusable and recyclable materials prior to disposal off-site; Make provisions in the contract documents to allow and promote the use of recycled aggregates where appropriate; and Implement a trip-ticket system for each works contract in accordance with DEVB TC(W) No. 6/2010 Trip-ticket System for Disposal of Construction and Demolition Material to ensure that the disposal of C&D materials are properly documented and verified. <p>The Contractor should be responsible for devising a system to work for on-site sorting of C&D materials. It is recommended that the system should include the identification of the source of generation, estimated quantity of waste generated, arrangement for on-site sorting and/or collection, designated stockpiling areas, frequency of collection by recycling contractors and frequency of removal off-site.</p>				for Disposal of Construction Waste) Regulation (Cap. 354N)	
S8.2	<p><u>Asbestos Containing Materials</u></p> <p>Due to the potential large amount of asbestos containing materials during the site clearance stage, asbestos investigation is required. However, as asbestos investigation will involve a large number of buildings and most premises will involve private access, which cannot be obtained at this stage, it is considered that an asbestos specialist shall be employed by the responsible parties during the construction stage to investigate this issue.</p> <p>Sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in</p>	Control the asbestos containing materials and ensure proper storage, handling and disposal			Code of Practice on Handling, Transportation and Disposal of Asbestos Waste ProPECC PN 2/97 Handling of Asbestos Containing Materials in Buildings	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<p>accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work. Some key precautionary measures related to the handling and disposal of asbestos are listed as following:</p> <ul style="list-style-type: none"> • Adoption of protection, such as full containment, mini containment, or segregation of work area; • Provision of decontamination facilities for cleaning of workings, equipment and bagged waste before leaving the work area; • Adoption of engineering control techniques to prevent fibre release from work area, such as use of negative pressure equipment with high efficiency particulate air (HEPA) filters to control air flow between the work area and the outside environment; • Wetting of asbestos containing materials before and during disturbance, minimising the breakage and dropping of asbestos containing materials, and packing of debris and waste immediately after it is produced; • Cleaning of work area by wet wiping and vacuuming with HEPA-filtered vacuum cleaner; • Coating on any surfaces previously in contact with or contained by asbestos with a sealant; • Proper bagging, safe storage and disposal of asbestos and asbestos-contaminated waste; • Pre-treatment of all effluent from the work area before discharged; and • Air monitoring strategy to check the leakage and clearance of the work area during and after the asbestos work. 					
S8.2	<p><u>Chemical Waste</u> For those processes which generated chemical waste, it may be possible to find alternatives to eliminate the use of chemicals, to reduce the generation quantities or to select a chemical type of less impact on environment, health and safety as far as possible. If chemical waste is produced at the construction site, the Contractor will be required to register with the EPD as a</p>	Control the chemical waste and ensure proper storage, handling and disposal.			Waste Disposal (Chemical Waste) General Regulation, Code of Practice on the Packaging, Labelling and	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	chemical waste producer. Chemical waste should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical waste (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while chemical waste that cannot be recycled should be disposed of at either the CWTC, or another licensed facility.				Storage of Chemical Waste	
S8.2	<u>General Refuse</u> General refuse should be stored in enclosed bins separately from construction and chemical waste. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. It is expected that such arrangements would minimise potential environmental impacts.	Minimise production of general refuse and avoid odour, pest and litter impacts			Waste Disposal Ordinance	Implemented
	<u>Excavated Sediment</u> Since the amount of excavated sediment generated from the inland water removal / diversion works is expected to be small, all excavated sediment will be treated and reused on-site as backfilling materials for the Project. This approach avoids the need for off-site disposal that may result in impacts on the marine environment. In addition, all construction works near the watercourses should be undertaken within a dry zone and during dry season to avoid adverse impacts to the environment. The excavated sediment, if stockpiled on site, should be stored in enclosed containers and transported to the on-site treatment facilities as soon as practicable to minimise any potential odour impacts.	Proper handling of excavated sediment			Waste Disposal Ordinance	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	<u>Contaminated Soil</u> It is considered unlikely that contaminated land issues, if any subject to site investigation, would be a concern during either the construction or the operational of the proposed development as remediation on contaminated area would be carried out prior to construction. However, as a precaution, it is recommended that standard good site practices should be implemented during the construction phase to minimise any potential exposure to contaminated soils or groundwater.	Proper handling of contaminated soil			Practice Guide for Investigation and Remediation of Contaminated Land	N/A
Land Contamination						
-	<u>Identified Potentially Contaminated Sites</u> Prior to development of these sites, the Project Proponent should appoint a consultant to re-appraise these sites to update the corresponding findings and sampling and testing requirements presented in the Contamination Assessment Plan (CAP). Supplementary CAP(s), incorporating the findings of the site re-appraisal and the updated sampling and testing strategy, should be prepared and submitted to EPD for approval prior to conducting any site investigation (SI) works. SI works should then be carried out according to the supplementary CAP(s). Contamination Assessment Report (CAR(s)) and, if contaminated soil and/or groundwater identified, Remediation Action Plan (RAP(s)) should be prepared and submitted to EPD for approval.	Identify the presence, nature and extent of contamination and formulate the necessary remedial actions	CEDD/ Detailed Design Consultant / Contractor	After the land is resumed and handed over to the Project Proponent and prior to commencement of any remediation / construction works.	EIAO-TM, Guidance Manual for Use of Risk-Based Remediation Goals (RBRGs) for Contaminated Land Management, Guidance Notes for Contaminated Land Assessment and Remediation; and Practice Guide for Investigation and Remediation of Contaminated Land	Implemented
-	<u>Remaining Non-Contaminated Sites</u> After the sites are handed over to the Project Proponent for development, the Project Proponent should appoint a consultant to revisit these sites to assess the latest land uses and site conditions. If any of these sites are found to have potential land contamination issues, the Project Proponents					Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	appointed consultant should prepare and submit supplementary CAP(s) to EPD for approval prior to conducting any SI works. SI works should then be carried out according to the supplementary CAP(s). CAR(s) and, if contaminated soil and/or groundwater identified, RAP(s) should be prepared and submitted to EPD for approval					
-	Any contaminated soil and groundwater should be treated according to EPD's approved RAP(s) and RR(s) should be submitted to EPD for agreement after completion of the remediation works.	Remediate any contaminated soil and groundwater and demonstrate that the remediation works are adequate and is carried out in accordance with EPD's approved RAP(s).	Contractor	After the land is resumed and handed over to the PP and prior to commencement of any construction works.		N/A
Ecology						
S10.2.4	Scheduling the site formation and construction works at Sites 3-32, 3-33, 3-37, 3-39 and 3-40 outside the breeding season of ardeids	Minimise disturbance impacts to breeding ardeids in San Sang San Tsuen egrettry	CEDD / Contractor	Construction phase	TM-EIAO	N/A
S10.2.5	Provision of screening (e.g., hoarding) at adjacent habitats within CA at northwest of San Sang San Tsuen.	Disturbance impacts (e.g. noise/vibration, visual) to adjacent habitats within the CA				N/A
S10.2.6	Hoarding around "Green Belt" zoning to mitigate construction disturbance impacts to the Crested Serpent Eagle habitat.	Minimise construction disturbance impacts to the Crested Serpent Eagle habitat				N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S10.2.7	Carefully design the construction methods and sequence of the proposed pier in the watercourses so that all piling and excavation works would be done within dry zone and physically separated from the watercourse downstream	Minimise potential water quality impacts to the habitats of the main channel and waterbird species				N/A
S10.2.8	An ecologist with relevant experience should be consulted before the clearance of any bat roost.	Ensure no bat roost would be damaged due to the proposed development				Implemented
S10.2.10	Provision of hoarding for proper delineation of works boundary.	Minimise construction disturbance impacts to existing mitigation ponds				N/A
S10.2.11	General dust and noise control measures.	Mitigate disturbance impacts to the surrounding habitats and associated wildlife				Implemented
S10.2.12	Night-time lighting control.	Minimise glare disturbance to wildlife				N/A
S10.2.13 – S10.2.15	Good site practices during the construction phase to avoid any pollution entering any nearby watercourses.	Minimise water quality impacts to nearby water bodies				Implemented
Fisheries						

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
S.13.4.8	Follow the mitigation measures proposed in the water quality assessment for construction and operational phase.	To protect fisheries resources from potential indirect impacts arising from deterioration of water quality	Contractor	Construction phase	EIA, contractual requirements	Implemented
Landscape and Visual						
CM1	<u>Minimised construction area and contractor's temporary works areas</u> The construction area and contractor's temporary works areas should be minimised. General Good Practice Measures - For areas unavoidably disturbed by the Project on a short-term basis e.g., works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to	Minimise impacts on adjacent landscape	Government/ Developer/ Detailed Design Consultant/ Contractor	Prior to construction, construction stages. This should be implemented as soon as the areas become available, to achieve early establishment	-	Implemented
CM2	<u>Stripping and storing of topsoil</u> Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate. On potentially contaminated sites (as per Section 8) where investigation results indicate soil contamination is present, the use of contaminated soils for planting is to be avoided where appropriate.	Minimise the loss of existing topsoil and reduce the need to provide imported material		Detailed design, construction stages	-	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
CM3	<u>Protection of existing trees</u> Tree Protection & Preservation – Existing trees to be retained within the Project site should be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.	Protect and Preserve Trees			ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006	Implemented
CM4	<u>Transplantation of existing trees where practical</u> Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the Project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation		Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	Implemented
CM5	<u>Control of night-time lighting</u> Control of night-time lighting and glare by hooding all lights.	Minimise impact of night-time lighting and glare	Government/ Developer/ Contractor	Construction stage	-	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	Construction day and night-time lighting should be controlled to minimise glare impact to adjacent VSRs during the construction phase.					
CM6	<u>Construction of decorative hoarding around construction works</u> Erection of decorative mesh screens or construction hoardings around works areas in visually unobtrusive colours screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publicly accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used.	To screen undesirable views of the works site.	Contractor	Construction stage	-	Implemented
CM7	<u>Reduction of construction period to practical minimum</u> Reduction of construction period to practical minimum	Minimise length of exposure to construction works	Government/ Developer/ Detailed Design Consultant/ Contractor	Construction stage	-	Implemented
CM8	<u>Prevention of run-off</u> Limitation of / Ensuring no run-off into surrounding landscape and prohibit run-off from entering adjacent water bodies and waterways.	Minimise / limit impacts on surrounding landscape and adjacent water sea areas		Construction stage	Guidelines for this include ETWB Technical Circular (Works) No. 5/2005 Protection of natural streams/rivers from adverse impacts arising from construction works; Building Department (BD) Practice Note for Authorized Persons and Registered Structural Engineers 295: Protection of natural	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
					streams/rivers from adverse impacts arising from construction works	
CM9	<u>Phasing of construction stage</u> Phasing of the construction stage to reduce visual impacts.	Minimise visual impacts during the construction phase		Construction stage	-	Implemented
CM10	<u>Advance screen planting</u> Advance screen planting of fast-growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	Minimise length of exposure without long term mitigation measures		Detailed design, construction stages	ETWB TCW 3/2006 and 2/2004	N/A
CM11	<u>Minimise disturbance footprints</u> To minimise landscape and visual impacts, the footprint and elevation of such elements should be optimised to reduce topographical/ landform changes, as well as reduce land take and interference with natural terrain. Where there is a need to significantly cut into the existing landform, retaining walls should be considered as well as cut slopes, to minimise landform changes and land resumption, while also considering visual amenity. Earthworks and engineered slopes should be designed to be a visually interesting landform, compatible with the surrounding landscape and to mimic the natural contouring and terrain e.g. introduction and continuation of natural features such as spurs and ridges where appropriate, to support assimilation with the hillside setting.	Reduce topographical changes and minimize land resumption		Detailed design, construction stages	GEO Publication No. 1/2011, Technical Guidelines on Landscape Treatment on Slopes	N/A
CM12	<u>Protection of existing water courses</u> For all the natural rivers and streams inside the development area, consideration of protection measures should be made to minimise any impacts from the construction works. Avoid affecting Watercourses – In the detailed design, consideration should be made of watercourses, to minimise any impacts e.g. at new bridge crossings, viaducts, road alignment etc. Guidelines stated should be followed.	Avoid direct impacts to watercourses	Detailed Design Consultant/ Contractor	Detailed design, construction stages	Guidelines for this include ETWB Technical Circular (Works) No. 5/2005 Protection of natural streams/rivers from adverse	Implemented

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	Bridges and box culverts should also be used to minimise the necessity of watercourse modification and protect the watercourses where necessary.				impacts arising from construction works; Building Department (BD) Practice Note for Authorized Persons and Registered Structural Engineers 295: Protection of natural streams/rivers from adverse impacts arising from construction works	
CM13	<u>Hydroseeding on modified slopes</u> Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape resources and character. Woodland tree seedlings and/ or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.	To prevent erosion and subsequent loss of landscape resources and character. To ensure man-made slopes are as visually amenable as possible.	Government/ Developer/ Detailed Design Consultant/ Contractor	Prior to Construction, Construction Phase & Maintenance in Operation Phase	GEO publication (1999) – Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011- Technical Guidelines on Landscape Treatment for Slopes	N/A
CM14	<u>Integrate Open Space Network with existing nullah conditions</u> For watercourses affected during construction, measures should be sought to minimise the impact with respect to the existing nullah conditions, existing shrubs and trees along the banks.	Minimise / limit impacts on surrounding landscape and			ETWB TCW No. 5/2005 – Protection of natural streams/rivers	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
	Where natural streams are unavoidably affected along some of their length, they can be diverted to avoid the proposed new developments and retain the integrity of the whole stream. Detailed design of any stream diversion should follow the Guidelines in ETWB Technical Circular (Works) No. 5/2005 (Protection of natural streams/ivers from adverse impacts arising from construction works) and appropriate construction methods should be used.	adjacent water sea areas			from adverse impacts arising from construction works; DSD Practice Note No.1/2005, Guidelines on Environmental Considerations for River Channel Design	
Cultural Heritage Impact						
S13.1.1	The archaeological impact arising from the construction works should be assessed when the detailed design of the works is available. Preservation in situ is the top priority to safeguard the archaeological remains in the impacted area by amending the layout plans of the construction works. However, if the works cannot avoid disturbance to the archaeological deposit, depending on degree of direct impact, the following mitigation measures should be considered, such as archaeological surveys, archaeological watching brief, preservation by record and relocation of archaeological remains. The scope and programme of the archaeological fieldwork would be agreed with AMO.	Minimise impact to archaeology in SAls	Contractor	Prior to construction phase commencement	Environmental Impact Assessment Ordinance EIAO (Cap.499) and Technical Memorandum (EIAO-TM) Guidance Note on Assessment of Impact on Sites of Culture Heritage in Environmental Impact Assessment Studies (GCH-EIA) Antiquities and Monuments Ordinance (A&MO) Hong Kong Planning Standards and	N/A

EM&A Ref.	Mitigation Measures	Objective of the recommended measure & main concerns to address	Implement Agent	Implementation Timing	Requirements and / or Standards to be Achieved	Implementation status
					Guidelines (HKPSG) Guidelines for Cultural Heritage Impact Assessment (GCHIA)	
S13.1.2	Further archaeological survey is required to be conducted at APA 1 and APA 2 to ascertain the extent of any archaeological remains within the APAs if any construction works will be carried out. Based on the findings of the survey, mitigation measures could be proposed, such as preservation in situ, preservation by record, or relocation of archaeological remains, in prior agreement with the AMO. Direct impact arising from the proposed development within APA 3 should be avoided as far as possible.	Minimise impact to archaeology in APAs.			EIAO-TM GCH-EIA A&MO HKPSG GCHIA	N/A
S13.1.5	Preservation by record (including cartographic and photographic record) prior to any construction works would be required for the directly impacted built heritage.	Minimise impact to built heritage			EIAO-TM GCH-EIA HKPSG GCHIA	N/A
-	A Conservation Management Plan should be proposed to implement future maintenance and management of the cultural heritage.	Maximise the public education, heritage and cultural tourism related opportunities in this area as heritage attractions.	CEDD		EIAO-TM GCH-EIA A&MO HKPSG GCHIA	N/A

Appendix 1.4 Impact Monitoring Schedule of the Reporting Month

Service Contract No. WD/03/2023 Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development - Environmental Team (Version 0.0)

June 2025

Sun	Mon	Tue	Wed	Thur	Fri	Sat
1	2 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	3	4 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	5 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14	6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	7
8	9 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	10 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6	11 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	12	13	14 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a
15	16 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	17 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14	18 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	19	20 Egretty Monitoring	21 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a
22	23 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	24	25	26 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	27 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6	28 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a
29	30 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a					

Remarks:

1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.).
2. Impact air quality monitoring at AM22, AM24 and AM25a will be carried out when the planned sensitive receivers are commissioned.
3. Impact noise monitoring at CM28, CM29, CM31 and CM32 will be carried out when the planned sensitive receivers are commissioned.
4. Impact water quality monitoring at U2 and HT will be carried out by the Environmental Team appointed under Hung Shui Kiu/Ha Tsuen New Development Area Stage 1 Works, and the corresponding water quality monitoring data at these stations will be shared with this Project (i.e. Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development).

Contract	Air Quality Monitoring Station *																							
	AM1	AM2	AM3	AM4	AM5	AM6	AM7	AM8a	AM9	AM10	AM11	AM12	AM13	AM14	AM15	AM16	AM17	AM21	AM22	AM23	AM24	AM25a		
Contract 1	✓	✓	✓	✓	✓	✓	✓	✓		✓	✓	✓		✓					✓		✓		✓	
Contract 2	✓		✓	✓	✓	✓	✓			✓	✓			✓					✓					
Contract 3	✓	✓	✓	✓	✓	✓	✓	✓		✓	✓	✓				✓			✓					
Contract 4		✓	✓	✓	✓	✓													✓					
Contract 5		✓											✓	✓	✓			✓	✓		✓	✓	✓	
Contract 6					✓	✓	✓	✓	✓		✓	✓	✓	✓	✓		✓	✓	✓		✓	✓	✓	
Contract 7	TO BE CONFIRMED																							

* Monitoring stations that are specifically within the 500m buffer area projected from the site boundary of works contract(s) will be considered being the representative monitoring stations for the corresponding works contract(s) as the rationale for determination of contract involvement in terms of environmental monitoring.

* Monitoring stations that are specifically within the 300m buffer area projected from the site boundary of works contract(s) will be considered being the representative monitoring stations for the corresponding works contract(s) as the rationale for determination of contract involvement in terms of environmental monitoring.

Appendix 2.1 Calibration Certificates of Impact Air Quality Monitoring Equipment

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Man Cheong Building	Site ID:	W-A6	Date:	17-Aug-2024
Serial No:	1050	Model:	TE-5170X	Operator:	Andy Li

Ambient Condition

Actual Pressure during Calibration (P_a) (mm Hg):	755.1	Actual Temperature during Calibration (T_a) (deg K):	300.5
---	-------	--	-------

Calibration Orifice

Model:	TE-5025A	Slope (m_c):	2.06920
Serial No.:	3465	Intercept (b_c):	-0.02547
Calibration Due Date:	15-Jan-25	Corr. Coeff:	0.99999

Calibration Data

Plate or Test #	ΔH_2O (in)	Q_a , X-Axis (m^3/min)	I, CFM (chart)	IC, Y-Axis (corrected)
18	11.80	1.660	61.0	60.55
13	8.90	1.444	55.0	54.60
10	6.40	1.226	49.0	48.64
7	4.10	0.984	44.0	43.68
5	3.50	0.910	41.0	40.70

Sampler Calibration Relationship (Q_a on x-axis, IC on y-axis)

$m = 25.6837$ $b = 17.6667$ Corr. Coeff: 0.9981

Calculations


$$Q_a = 1/m_c [\text{Sqrt}(\Delta H_2O * (P_a/P_{Std}) * (T_{Std}/T_a)) - b_c]$$

$$IC = I * (\text{Sqrt}(P_a/P_{Std}) * (T_{Std}/T_a))$$

Q_a = actual flow rate
 IC = corrected chart response
 I = actual chart response
 m_c = calibrator slope
 b_c = calibrator intercept

m = sampler slope
 b = sampler intercept
 T_{Std} = 298 deg K
 P_{Std} = 760 mm Hg
 T_a = actual temperature during calibration (deg K)
 P_a = actual pressure during calibration (mm Hg)

Flow Rate Chart



Standard Flow Rate (m^3/min)

Checked by: Andy Li
 Project Technician, Environmental

Date: 17-Aug-2024

Certificate of Calibration

Calibration Certification Information

Cal. Date: January 15, 2024 Rootsmeter S/N: 438320 Ta: 294 °K
Operator: Jim Tisch Pa: 755.9 mm Hg
Calibration Model #: TE-5025A Calibrator S/N: **3465**

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4350	3.3	2.00
2	3	4	1	1.0180	6.4	4.00
3	5	6	1	0.9090	8.0	5.00
4	7	8	1	0.8670	8.9	5.50
5	9	10	1	0.7150	12.9	8.00

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
1.0037	0.6995	1.4200	0.9956	0.6938	0.8820
0.9996	0.9819	2.0081	0.9915	0.9740	1.2473
0.9975	1.0973	2.2452	0.9894	1.0885	1.3945
0.9963	1.1491	2.3547	0.9882	1.1398	1.4626
0.9909	1.3859	2.8399	0.9829	1.3747	1.7639
QSTD	m=	2.06920	QA	m=	1.29570
	b=	-0.02547		b=	-0.01582
	r=	0.99999		r=	0.99999

Calculations

Vstd=	$\Delta Vol((Pa-\Delta P)/Pstd)(Tstd/Ta)$	Va=	$\Delta Vol((Pa-\Delta P)/Pa)$
Qstd=	$Vstd/\Delta Time$	Qa=	$Va/\Delta Time$
For subsequent flow rate calculations:			
Qstd= $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$		Qa= $1/m \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$	

Standard Conditions

Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	17-Aug-24	to	18-Aug-24	Next Verification Test Date:	17-Aug-25
Unit-under-Test- Model No.:	Sibata LD-5R				
Unit-under-Test Serial No.:	467356				
Our Report Reference No.:	RPT-24-HVS-0080				
Calibration Location:	Man Cheong Building				

Standard Equipment Information

Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1050	3465
Last Calibration Date:	17-Aug-24	15-Jan-24
Next Calibration Date:	30-Aug-24	15-Jan-25


Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	16140	90	92
2	17/08/2024	11835.91	11838.91	180.00	9600	53	54
3	17/08/2024	11838.91	11841.91	180.00	15960	89	89
4	18/07/2024	11841.94	11844.94	180.00	6180	34	34
5	18/07/2024	11844.94	11847.94	180.00	3780	21	21
6	18/07/2024	11847.94	11850.94	180.00	11580	64	63

Linear Regression of y on x

Slope, K factor:	<u>1.0232</u>	Intercept:	<u>-0.8300</u>	*Correlation Coefficient, R:	<u>0.9992</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	

Verification Curve



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	<u>17-Aug-24</u>	to	<u>18-Aug-24</u>	Next Verification Test Date:	<u>17-Aug-25</u>
Unit-under-Test- Model No.:	<u>Sibata LD-5R</u>				
Unit-under-Test Serial No.:	<u>467357</u>				
Our Report Reference No.:	<u>RPT-24-HVS-0081</u>				
Calibration Location:	<u>Man Cheong Building</u>				

Standard Equipment Information


Verification Equipment Type:	<u>Tisch TSP HVS</u>	<u>Tisch HVS Calibrator</u>
Standard Equipment Model No.:	<u>TE-5170X</u>	<u>TE-5025A</u>
Equipment serial no.:	<u>1050</u>	<u>3465</u>
Last Calibration Date:	<u>17-Aug-24</u>	<u>15-Jan-24</u>
Next Calibration Date:	<u>30-Aug-24</u>	<u>15-Jan-25</u>

Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	16020	89	92
2	17/08/2024	11835.91	11838.91	180.00	9600	53	54
3	17/08/2024	11838.91	11841.91	180.00	15840	88	89
4	18/07/2024	11841.94	11844.94	180.00	6180	34	34
5	18/07/2024	11844.94	11847.94	180.00	3600	20	21
6	18/07/2024	11847.94	11850.94	180.00	11100	62	63

Linear Regression of y on x

Slope, K factor:	<u>1.0280</u>	Intercept:	<u>-0.2511</u>	*Correlation Coefficient,R:	<u>0.9997</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	17-Aug-24	to	18-Aug-24	Next Verification Test Date:	17-Aug-25
Unit-under-Test- Model No.:	Sibata LD-5R				
Unit-under-Test Serial No.:	467358				
Our Report Reference No.:	RPT-24-HVS-0082				
Calibration Location:	Man Cheong Building				

Standard Equipment Information


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1050	3465
Last Calibration Date:	17-Aug-24	15-Jan-24
Next Calibration Date:	30-Aug-24	15-Jan-25

Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	16140	89.67	92
2	17/08/2024	11835.91	11838.91	180.00	9480	52.67	54
3	17/08/2024	11838.91	11841.91	180.00	16020	89.00	89
4	18/07/2024	11841.94	11844.94	180.00	6420	35.67	34
5	18/07/2024	11844.94	11847.94	180.00	3660	20.33	21
6	18/07/2024	11847.94	11850.94	180.00	11400	63.33	63

Linear Regression of y on x

Slope, K factor:	<u>1.0225</u>	Intercept:	<u>-0.6726</u>	*Correlation Coefficient, R:	<u>0.9991</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	17-Aug-24	to	18-Aug-24	Next Verification Test Date:	17-Aug-25
Unit-under-Test- Model No.:	Sibata LD-5R				
Unit-under-Test Serial No.:	467359				
Our Report Reference No.:	RPT-24-HVS-0083				
Calibration Location:	Man Cheong Building				

Standard Equipment Information


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1050	3465
Last Calibration Date:	17-Aug-24	15-Jan-24
Next Calibration Date:	30-Aug-24	15-Jan-25

Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	15960	89	92
2	17/08/2024	11835.91	11838.91	180.00	9600	53	54
3	17/08/2024	11838.91	11841.91	180.00	15780	88	89
4	18/07/2024	11841.94	11844.94	180.00	6300	35	34
5	18/07/2024	11844.94	11847.94	180.00	3540	20	21
6	18/07/2024	11847.94	11850.94	180.00	11220	62	63

Linear Regression of y on x

Slope, K factor:	<u>1.0331</u>	Intercept:	<u>-0.6022</u>	*Correlation Coefficient, R:	<u>0.9994</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	17-Aug-24	to	18-Aug-24	Next Verification Test Date:	17-Aug-25
Unit-under-Test- Model No.:	Sibata LD-5R				
Unit-under-Test Serial No.:	467360				
Our Report Reference No.:	RPT-24-HVS-0084				
Calibration Location:	Man Cheong Building				

Standard Equipment Information


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1050	3465
Last Calibration Date:	17-Aug-24	15-Jan-24
Next Calibration Date:	30-Aug-24	15-Jan-25

Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	16140	89.67	92
2	17/08/2024	11835.91	11838.91	180.00	9660	53.67	54
3	17/08/2024	11838.91	11841.91	180.00	15960	88.67	89
4	18/07/2024	11841.94	11844.94	180.00	6300	35.00	34
5	18/07/2024	11844.94	11847.94	180.00	3660	20.33	21
6	18/07/2024	11847.94	11850.94	180.00	11400	63.33	63

Linear Regression of y on x

Slope, K factor:	<u>1.0229</u>	Intercept:	<u>-0.6982</u>	*Correlation Coefficient, R:	<u>0.9995</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Information of Calibrated Equipment

Verification Test Date:	17-Aug-24	to	18-Aug-24	Next Verification Test Date:	17-Aug-25
Unit-under-Test- Model No.:	Sibata LD-5R				
Unit-under-Test Serial No.:	467361				
Our Report Reference No.:	RPT-24-HVS-0085				
Calibration Location:	Man Cheong Building				

Standard Equipment Information


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1050	3465
Last Calibration Date:	17-Aug-24	15-Jan-24
Next Calibration Date:	30-Aug-24	15-Jan-25

Equipment Verification Result

Verification Test No.	Date	Duration			Results from Calibrated Equipment		Results from Standard Equipment
		Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration ($\mu\text{g}/\text{m}^3$) y-axis
1	17/08/2024	11832.91	11835.91	180.00	16200	90.00	92
2	17/08/2024	11835.91	11838.91	180.00	9540	53.00	54
3	17/08/2024	11838.91	11841.91	180.00	15960	88.67	89
4	18/07/2024	11841.94	11844.94	180.00	6360	35.33	34
5	18/07/2024	11844.94	11847.94	180.00	3720	20.67	21
6	18/07/2024	11847.94	11850.94	180.00	11340	63.00	63

Linear Regression of y on x

Slope, K factor:	<u>1.0251</u>	Intercept:	<u>-0.8237</u>	*Correlation Coefficient, R:	<u>0.9996</u>
Verification Test Result: <u>Strong Correlation, Results were accepted.</u>				* If the Correlation Coefficient, R is <0.5. Checking and Re-verification are required.	



Operated By: Andy Li
Project Technician, Environmental

Date: 23-08-2024

Checked By: Tandy Tse
Senior Consultant, Environmental

Date: 23-08-2024

Appendix 2.2 Impact Air Quality Monitoring Data

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM1								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average
					µg/m ³	µg/m ³	µg/m ³	µg/m ³
04/06/2025	Cloudy	9:10	10:10	11:10	38	28	98	55
10/06/2025	Sunny	9:00	10:00	11:00	18	18	18	18
16/06/2025	Cloudy	9:15	10:15	11:15	12	9	8	10
21/06/2025	Sunny	9:00	10:00	11:00	18	13	14	15
27/06/2025	Rainy	9:05	10:05	11:05	15	9	14	13

TSP-1hr		
Average	Max.	Min.
22	98	8

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM2								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1) µg/m ³	Reading (2) µg/m ³	Reading (3) µg/m ³	Average µg/m ³
04/06/2025	Cloudy	9:30	10:30	11:30	60	21	5	29
10/06/2025	Sunny	9:15	10:15	11:15	17	13	14	15
16/06/2025	Cloudy	9:30	10:30	11:30	13	12	12	12
21/06/2025	Sunny	9:05	10:05	11:05	9	12	12	11
27/06/2025	Rainy	9:00	10:00	11:00	7	6	5	6

TSP-1hr		
Average	Max.	Min.
15	60	5

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m³) at Location AM3								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1) µg/m³	Reading (2) µg/m³	Reading (3) µg/m³	Average µg/m³
04/06/2025	Cloudy	10:30	11:30	12:30	38	10	5	18
10/06/2025	Sunny	9:30	10:30	11:30	16	18	17	17
16/06/2025	Cloudy	9:50	10:50	11:50	13	12	11	12
21/06/2025	Sunny	9:15	10:15	11:15	15	10	11	12
27/06/2025	Rainy	9:10	10:10	11:10	10	8	9	9

TSP-1hr		
Average	Max.	Min.
14	38	5

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m³) at Location AM4								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1) µg/m³	Reading (2) µg/m³	Reading (3) µg/m³	Average µg/m³
04/06/2025	Cloudy	9:00	10:00	11:00	37	20	17	25
10/06/2025	Sunny	9:20	10:20	11:20	3	4	6	4
16/06/2025	Cloudy	9:00	10:00	11:00	13	13	11	12
21/06/2025	Sunny	9:05	10:05	11:05	3	2	4	3
27/06/2025	Rainy	9:00	10:00	11:00	5	7	5	6

TSP-1hr		
Average	Max.	Min.
10	37	2

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m³) at Location AM5								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1) µg/m³	Reading (2) µg/m³	Reading (3) µg/m³	Average µg/m³
04/06/2025	Cloudy	9:20	10:20	11:20	44	27	24	32
10/06/2025	Sunny	9:33	10:33	11:33	2	3	3	3
16/06/2025	Cloudy	9:25	10:25	11:25	10	13	13	12
21/06/2025	Sunny	9:20	10:20	11:20	2	4	5	4
27/06/2025	Rainy	9:20	10:20	11:20	6	7	11	8

TSP-1hr		
Average	Max.	Min.
12	44	2

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM6								
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1) µg/m ³	Reading (2) µg/m ³	Reading (3) µg/m ³	Average µg/m ³
04/06/2025	Cloudy	9:35	10:35	11:35	40	23	21	28
10/06/2025	Sunny	9:50	10:50	11:50	6	5	5	5
16/06/2025	Cloudy	9:45	10:45	11:45	17	13	12	14
21/06/2025	Sunny	9:30	10:30	11:30	26	22	23	24
27/06/2025	Rainy	9:30	10:30	11:30	12	10	5	9

TSP-1hr		
Average	Max.	Min.
16	40	5

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM7							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	10:35	11:35	12:35	23	23	26
11/06/2025	Cloudy	10:35	11:35	12:35	13	12	13
17/06/2025	Rainy	14:10	15:10	16:10	28	27	28
23/06/2025	Sunny	9:05	10:05	11:05	8	11	12
28/06/2025	Rainy	10:20	11:20	12:20	4	4	3

TSP-1hr		
Average	Max.	Min.
16	28	3

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM8a							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	9:30	10:30	11:30	17	16	17
11/06/2025	Cloudy	9:00	10:00	11:00	17	13	10
17/06/2025	Rainy	14:40	15:40	16:40	16	15	15
23/06/2025	Sunny	9:20	10:20	11:20	8	11	10
28/06/2025	Rainy	9:00	10:00	11:00	4	2	2

TSP-1hr		
Average	Max.	Min.
12	17	2

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM10							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	10:05	11:05	12:05	15	20	20
11/06/2025	Cloudy	9:50	10:50	11:50	11	13	12
17/06/2025	Rainy	15:00	16:00	17:00	17	16	19
23/06/2025	Sunny	9:30	10:30	11:30	12	12	12
28/06/2025	Rainy	9:35	10:35	11:35	8	8	6

TSP-1hr		
Average	Max.	Min.
13	20	6

Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM11							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	9:00	10:00	11:00	26	21	17
11/06/2025	Cloudy	9:10	10:10	11:10	20	19	18
17/06/2025	Rainy	9:05	10:05	11:05	21	23	14
23/06/2025	Sunny	9:00	10:00	11:00	3	8	4
28/06/2025	Rainy	9:05	10:05	11:05	11	11	10




TSP-1hr		
Average	Max.	Min.
15	26	3




Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM12							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	9:45	10:45	11:45	24	23	15
11/06/2025	Cloudy	9:20	10:20	11:20	9	9	10
17/06/2025	Rainy	9:55	10:55	11:55	18	17	13
23/06/2025	Sunny	9:40	10:40	11:40	6	2	4
28/06/2025	Rainy	9:15	10:15	11:15	7	5	3




TSP-1hr		
Average	Max.	Min.
11	24	2




Summary of 1-hour Total Suspended Particulates ("1-hour TSP") Concentration (µg/m ³) at Location AM14							
Date	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)
					µg/m ³	µg/m ³	µg/m ³
05/06/2025	Cloudy	10:25	11:25	12:25	27	13	15
11/06/2025	Cloudy	9:35	10:35	11:35	4	3	3
17/06/2025	Rainy	10:40	11:40	12:40	19	17	14
23/06/2025	Sunny	10:30	11:30	12:30	63	44	36
28/06/2025	Rainy	9:45	10:45	11:45	10	4	8

TSP-1hr		
Average	Max.	Min.
19	63	3











Appendix 2.3 Weather Information during the Reporting Period

04 June 2025


Temperature/humidity:



Pressure:



Wind Direction:




Wind Speed:




05 June 2025


Temperature/humidity:




Pressure:



Wind Direction:




Wind Speed:




10 June 2025


Temperature/humidity:




Pressure:



Wind Direction:




Wind Speed:




11 June 2025


Temperature/humidity:




Pressure:



Wind Direction:




Wind Speed:



16 June 2025

Temperature/humidity:



Pressure:



Wind Direction:




Wind Speed:



17 June 2025


Temperature/humidity:




Pressure:



Wind Direction:




Wind Speed:




21 June 2025


Temperature/humidity:



Pressure:



Wind Direction:




Wind Speed:




23 June 2025


Temperature/humidity:



Pressure:



Wind Direction:




Wind Speed:




27 June 2025


Temperature/humidity:



Pressure:



Wind Direction:




Wind Speed:




28 June 2025


Temperature/humidity:




Pressure:



Wind Direction:



Wind Speed:



Appendix 2.4 Event and Action Plan for Air Quality

Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented by the Contractor; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.

Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
---	---	---	--	---

Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.
---	--	---	---	---

Appendix 3.1 Calibration Certificates of Impact Noise Monitoring Equipment

Certificate of Calibration

for

Description: *Sound Level Meter*
Manufacturer: *SVANTEK*
Type No.: *971 (Serial No.: C119577)*
Microphone: *ACO 7052E (Serial No.: 93026)*
Preamplifier: *SV 18 (Serial No.:103880)*

Submitted by:

Customer: *Aurecon Hong Kong Limited*
Address: *Unit 1608, 16/F, Tower B, Manulife Financial Centre,*
223-231 Wai Yip Street,
Kwun Tong, Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

- ☒ **Within (31.5Hz – 4kHz)**
☐ **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:


- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 23 October 2024

Date of calibration: 24 October 2024

Date of NEXT calibration: 23 October 2025

Calibrated by: 
Calibration Technician

Certified by: 
Mr. Ng Yan Wa
Laboratory Manager

Date of issue: 24 October 2024

Certificate No.: APJ23-155-CC004



Page 1 of 4

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature: 25.6 °C
Air Pressure: 1006 hPa
Relative Humidity: 51.8 %

3. Calibration Equipment:

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-125.2	dBA SPL	Fast		94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-125.2	dBA SPL	Fast		94	1000	94.0	Ref
				104		104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-125.2	dBA SPL	Fast		94	1000	94.0	Ref
		Slow				94.0	±0.3

Certificate No.: APJ23-155-CC004

Page 2 of 4

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz		
25-125.2	dB	SPL	94	31.5	94.3	±2.0
				63	94.2	±1.5
				125	94.1	±1.5
				250	94.1	±1.4
				500	94.1	±1.4
				1000	94.0	Ref
				2000	93.7	±1.6
				4000	93.2	±1.6

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz		
25-125.2	dBA	SPL	94	31.5	55.0	-39.4±2.0
				63	68.1	-26.2±1.5
				125	78.1	-16.1±1.5
				250	85.5	-8.6±1.4
				500	90.8	-3.2±1.4
				1000	94.0	Ref
				2000	94.9	+1.2±1.6
				4000	94.3	+1.0±1.6

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading, dB	IEC 61672 Class 1 Specification, dB
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz		
25-125.2	dBC	SPL	94	31.5	91.4	-3.0±2.0
				63	93.4	-0.8±1.5
				125	94.0	-0.2±1.5
				250	94.1	-0.0±1.4
				500	94.1	-0.0±1.4
				1000	94.0	Ref
				2000	93.6	-0.2±1.6
				4000	92.5	-0.8±1.6



Certificate No.: APJ23-155-CC004

Page 3 of 4

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ23-155-CC004



Page 4 of 4

Certificate of Calibration

for

Description: *Sound Level Meter*
Manufacturer: *RION*
Type No.: *NL-53 (Serial No.: 01130784)*
Microphone: *UC-59 (Serial No.: 24908)*
Preamplifier: *NH-25 (Serial No.:33675)*

Submitted by:

Customer: *Aurecon Hong Kong Limited*
Address: *Unit 1608, 16/F, Tower B, Manulife Financial Centre,*
223-231 Wai Yip Street, Kwun Tong,
Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

- ☒ **Within (31.5Hz – 4kHz)**
☐ **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 26 February 2025

Date of calibration: 27 February 2025

Date of NEXT calibration: 26 February 2026

Calibrated by: *David*
Calibration Technician

Certified by: *Mr. Ng Yan Wa*
Laboratory Manager

Date of issue: 27 February 2025

Certificate No.: APJ24-154-CC003



Page 1 of 4

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature: 25.8 °C
Air Pressure: 1006 hPa
Relative Humidity: 54.9 %

3. Calibration Equipment:

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	Ref
			104		104.0	±0.3
			114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	Ref
		Slow			94.0	±0.3

Certificate No.: APJ24-154-CC003



Page 2 of 4

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dB	SPL	94	31.5	94.2	±2.0
				63	94.2	±1.5
				125	94.2	±1.5
				250	94.1	±1.4
				500	94.1	±1.4
				1000	94.0	Ref
				2000	93.7	±1.6
				4000	92.5	±1.6

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	94	31.5	54.9	-39.4±2.0
				63	68.0	-26.2±1.5
				125	78.0	-16.1±1.5
				250	85.5	-8.6±1.4
				500	90.8	-3.2±1.4
				1000	94.0	Ref
				2000	94.9	+1.2±1.6
				4000	93.5	+1.0±1.6

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBC	SPL	94	31.5	91.2	-3.0±2.0
				63	93.4	-0.8±1.5
				125	94.0	-0.2±1.5
				250	94.1	-0.0±1.4
				500	94.1	-0.0±1.4
				1000	94.0	Ref
				2000	93.5	-0.2±1.6
				4000	91.7	-0.8±1.6

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.10
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ24-154-CC003



Page 4 of 4

Certificate of Calibration

for

Description: Sound Level Calibrator

Manufacturer: RION

Type No.: NC-75

Serial No.: 34724245

Submitted by:

Customer: Aurecon Hong Kong Limited

Address: Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223-231 Wai Yip Street, Kwun Tong,
Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

☒ Within

☐ Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 22 July 2024


Date of calibration: 24 July 2024

Date of NEXT calibration: 23 July 2025

Calibrated by:


Calibration Technician

Certified by:


Mr. Ng Yan Wa
Laboratory Manager

Date of issue: 24 July 2024



Certificate No.: APJ23-154-CC003

Page 1 of 2

1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Specifications:

Calibration check

3. Calibration Conditions:

Air Temperature: 23.4 °C
Air Pressure: 1005 hPa
Relative Humidity: 56.7 %

4. Calibration Equipment:

Test Equipment	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV230128	HOKLAS

5. Calibration Results**5.1 Sound Pressure Level**

Nominal value dB	Accept lower level dB	Accept upper level dB	Measured value dB
94.0	93.6	94.4	94.0

Note:

The values given in this certification only related to the values measured at the time of the calibration.



Appendix 3.2 Impact Noise Monitoring Data

Noise Level Results at CM1													L90														L10		
Date	Time	Weather	Leq 5min, dB(A)						Leq 30min, dB(A)	Leq 30min with free-field correction, dB(A)	Baseline Level, dB(A)	Construction Noise Level, Leq 30min, dB(A)		Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L90	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)		Average L10	
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)						57.1	60.1	58.7	54.6	53.2	52.4	53.9	54.9	53.8	53.4	54.0	63.6	63.8		60.8	60.4
05-06-2025	9:30	10:00	Cloudy	56.5	56.1	57.3	57.7	56.9	56.7	57.1	60.1	58.7	54.6	53.2	52.4	53.9	54.9	53.8	53.4	54.0	63.6 <td>63.8</td> <td>60.8</td> <td>60.4</td> <td>59.3</td> <td>57.5</td> <td>61.0</td>	63.8	60.8	60.4	59.3	57.5	61.0		
11-06-2025	9:00	9:30	Cloudy	56.1	56.1	55.9	57.0	57.7	56.8	56.6	56.6	58.7	52.6	53.2	52.2	52.3	53.4	52.7	52.9	57.1	58.7	58.7	59.8	58.8	60.2	61.0	59.7		
17-06-2025	9:45	10:15	Rainy	55.5	55.2	57.2	57.3	56.4	56.6	56.4	58.8	58.2	53.7	54.1	54.7	54.5	54.2	53.7	54.2	57.1	56.3	61.1	60.6	59.7	60.0	59.5			
23-06-2025	9:05	9:35	Sunny	56.8	56.8	57.2	55.9	56.7	57.0	56.8	59.9	59.7	53.1	53.8	52.8	53.6	52.8	53.3	53.9	53.4	60.3	59.8	59.2	59.6	59.0	60.2	59.6		
													Average Construction Noise Level		54.9														
													Maximum Leq 30min, dB(A)		Minimum Leq 30min, dB(A)														
													62.0		59.6														
Noise Level Results at CM2													L90														L10		
Date	Time	Weather	Leq 5min, dB(A)						Leq 30min, dB(A)	Leq 30min with free-field correction, dB(A)	Baseline Level, dB(A)	Construction Noise Level, Leq 30min, dB(A)		Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L90	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)		Average L10	
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)						68.1 <th>71.1<th>64.2<th>70.1<th>62.1<th>61.3<th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th></th></th></th></th></th>	71.1 <th>64.2<th>70.1<th>62.1<th>61.3<th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th></th></th></th></th>	64.2 <th>70.1<th>62.1<th>61.3<th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th></th></th></th>	70.1 <th>62.1<th>61.3<th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th></th></th>	62.1 <th>61.3<th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th></th>	61.3 <th>62.3<th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th></th>	62.3 <th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th>	62.3 <th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th>	62.4 <th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th>	60.0 <th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th>	60.6 <th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th>	61.1 <td>75.1</td> <td>75.5</td> <td>74.7</td> <td>73.9</td> <td>75.3</td> <td>75.4</td> <td>75.0</td>	75.1		75.5	74.7
05-06-2025	10:45	11:15	Cloudy	68.6	68.4	68.5	67.4	67.5	67.8	68.1	71.1	64.2	70.1	62.1	61.3	62.3 <th>62.3<th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th></th>	62.3 <th>62.4<th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th></th>	62.4 <th>60.0<th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th></th>	60.0 <th>60.6<th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th></th>	60.6 <th>61.1<td>75.1</td><td>75.5</td><td>74.7</td><td>73.9</td><td>75.3</td><td>75.4</td><td>75.0</td></th>	61.1 <td>75.1</td> <td>75.5</td> <td>74.7</td> <td>73.9</td> <td>75.3</td> <td>75.4</td> <td>75.0</td>	75.1	75.5	74.7	73.9	75.3	75.4	75.0	
11-06-2025	9:35	10:05	Cloudy	68.8	69.4	69.7	68.6	70.0	69.8	69.4	72.4	64.2	71.7	61.7	62.4	62.4	62.4	61.5	61.1	61.9	73.8	74.5	74.7	73.8	74.2	73.8	74.1		
17-06-2025	10:30	11:00	Rainy	71.2	69.9	67.9	68.3	67.8	70.2	69.4	72.4	64.2	71.7	61.7	62.4	62.4	62.4	61.5	63.7	63.4	76.8	76.1	74.6	74.0	74.8	76.7	75.5		
23-06-2025	9:40	10:10	Sunny	70.8	68.2	68.5	69.4	67.6	67.9	68.9	71.9	64.2	71.1	61.7	62.4	62.4	62.4	61.5	63.7	63.4	74.5	75.0	76.0	73.4	72.7	73.6	74.3		
													Average Construction Noise Level		71.1														
													Maximum Leq 30min, dB(A)		Minimum Leq 30min, dB(A)														
													72.4		71.1														
Noise Level Results at CM3													L90														L10		
Date	Time	Weather	Leq 5min, dB(A)						Leq 30min, dB(A)	Leq 30min with free-field correction, dB(A)	Baseline Level, dB(A)	Construction Noise Level, Leq 30min, dB(A)		Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L90	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)		Average L10	
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)						68.1 <th>71.1<th>71.5<td>measured level < baseline level</td><td>62.7</td><td>57.9</td><td>55.4</td><td>60.1</td><td>59.3</td><td>60.2</td><td>60.3</td><td>75.5</td><td>74.9</td><td>74.3</td><td>75.7</td><td>75.6</td><td>74.9</td><td>75.2</td></th></th>	71.1 <th>71.5<td>measured level < baseline level</td><td>62.7</td><td>57.9</td><td>55.4</td><td>60.1</td><td>59.3</td><td>60.2</td><td>60.3</td><td>75.5</td><td>74.9</td><td>74.3</td><td>75.7</td><td>75.6</td><td>74.9</td><td>75.2</td></th>	71.5 <td>measured level < baseline level</td> <td>62.7</td> <td>57.9</td> <td>55.4</td> <td>60.1</td> <td>59.3</td> <td>60.2</td> <td>60.3</td> <td>75.5</td> <td>74.9</td> <td>74.3</td> <td>75.7</td> <td>75.6</td> <td>74.9</td> <td>75.2</td>	measured level < baseline level	62.7	57.9	55.4	60.1	59.3	60.2	60.3	75.5	74.9		74.3	75.7
05-06-2025	10:13	10:43	Cloudy	69.2	67.8	68.4	68.5	68.3	68.2	68.1	71.1	71.5	measured level < baseline level	62.7	57.9	55.4	60.1	59.3	60.2	60.3	75.5	74.9	74.3	75.7	75.6	74.9	75.2		
11-06-2025	10:10	10:40	Cloudy	68.1	68.3	68.3	66.0	67.4	67.9	67.3	70.3	71.5	measured level < baseline level	59.7	59.0	58.4	59.9	60.9	60.2	59.9	74.7	74.6	76.4	77.1	75.2	76.6	75.9		
17-06-2025	9:30	10:00	Rainy	71.3	70.9	71.4	71.2	69.1	70.7	70.8	73.8	71.5	measured level < baseline level	63.2	62.7	65.1	64.8	58.9	62.4	63.3	77.4	77.6	77.1	77.0	76.8	77.1	77.2		
23-06-2025	10:15	10:45	Sunny	69.5	69.2	69.2	67.9	68.3	67.3	68.6	71.6	71.5	measured level < baseline level	61.1	60.4	62.4	60.4	53.0	61.9	61.6	74.5	75.0	77.4	76.2	76.7	75.5	76.0		
													Average Construction Noise Level		53.6														
													Maximum Leq 30min, dB(A)		Minimum Leq 30min, dB(A)														
													73.8		70.3														
Noise Level Results at CM4a													L90														L10		
Date	Time	Weather	Leq 5min, dB(A)						Leq 30min, dB(A)	Leq 30min with free-field correction, dB(A)	Baseline Level, dB(A)	Construction Noise Level, Leq 30min, dB(A)		Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L90	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)		Average L10	
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)						59.7 <td>62.7</td> <td>75.0</td> <td>measured level < baseline level</td> <td>54.3</td> <td>56.5</td> <td>56.5</td> <td>55.4</td> <td>54.8</td> <td>56.3</td> <td>55.7</td> <td>65.0</td> <td>66.1</td> <td>65.4</td> <td>65.3</td> <td>65.5</td> <td>66.6</td> <td>66.9</td>	62.7	75.0	measured level < baseline level	54.3	56.5	56.5	55.4	54.8	56.3	55.7	65.0	66.1		65.4	65.3
05-06-2025	11:30	12:00	Cloudy	60.0	61.3	59.8	60.1	58.5	58.5	59.7	75.0	75.0	measured level < baseline level	54.3	56.5	56.5	55.4	54.8	56.3	55.7	65.0	66.1	65.4	65.3	65.5	66.6	66.9		
11-06-2025	10:45	11:15	Cloudy	61.2	59.4	59.7	60.0	61.1	59.5	60.2	75.0	75.0	measured level < baseline level	54.3	56.5	56.5	55.4	54.8	56.3	55.7	65.0	66.1	65.4	65.3	65.5	66.6	66.9		
17-06-2025	11:15	11:45	Rainy	59.0	59.2	60.3	59.1	59.7	60.8	59.7	75.0	75.0	measured level < baseline level	56.9	52.1	56.7	51.2	50.9	59.5	53.2	66.0	66.1	65.4	65.3	65.5	66.6	66.9		
23-06-2025	10:50	11:20	Sunny	58.7	60.7	59.3	60.9	60.4	60.3	59.9	75.0	75.0	measured level < baseline level	51.8	52.4	50.5	52.2	53.4	51.7	52.3	66.0	64.9	64.8	65.5	66.0	67.1	65.8		
													Average Construction Noise Level		62.9														
													Maximum Leq 30min, dB(A)		Minimum Leq 30min, dB(A)														
													63.2		62.7														
Noise Level Results at CM10													L90														L10		
Date	Time	Weather	Leq 5min, dB(A)						Leq 30min, dB(A)	Leq 30min with free-field correction, dB(A)	Baseline Level, dB(A)	Construction Noise Level, Leq 30min, dB(A)		Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L90	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)		Average L10	
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)						59.7 <td>-</td> <td>60.9</td> <td>measured level < baseline level</td> <td>63.0</td> <td>58.1</td> <td>57.0</td> <td>56.7</td> <td>56.1</td> <td>57.0</td> <td>57.0</td> <td>63.3</td> <td>64.1</td> <td>63.5</td> <td>63.0</td> <td>63.4</td> <td>64.0</td> <td>63.6</td>	-	60.9	measured level < baseline level	63.0	58.1	57.0	56.7	56.1	57.0	57.0	63.3	64.1		63.5	63.0
05-06-2025	9:05	9:35	Cloudy	59.3	59.6	59.8	59.5	60.8	59.7	59.7	-	60.9	measured level < baseline level	63.0	58.1	57.0	56.7	56.1	57.0	57.0	63.3	64.1	63.5	63.0	63.4	64.0	63.6		
11-06-2025	10:00	10:30	Cloudy	64.5	62.7	63.3	64.5	65.7	64.3	64.3	64.3	60.9	61.6	59.5	60.0	59.8	62.8	60.3	60.5	65.0	69.1	67.6	67.6	69.1	68.8	67.3	68.3		
17-06-2025	9:09	9:39	Rainy	63.9	61.2	62.6	63.3	63.1	62.6	62.5	62.5	60.9	59.5	60.9	59.5	59.5	60.1	59.2	59.4	61.9	68.2	67.8	68.2	68.2	67.5	67.0	67.8		
23-06-2025	9:28	9:58	Sunny	64.1	64.7	63.5	63.8	64.8	63.9	64.2	64.2	61.4	64.2	61.4	62.1	61.6	65.1	62.5	62.2	62.3	66.0	65.4	65.3	65.1	65.7	65.5	65.8		
													Average Construction Noise Level		48.2														
													Maximum Leq 30min, dB(A)		Minimum Leq 30min, dB(A)														
													64.2		59.7														

Noise Level Results at CM13

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	9:50	10:20	Cloudy	49.3	50.3	50.2	51.7	50.3	50.3	-	54.4	measured level ± baseline level
11-06-2023	14:30	15:00	Cloudy	61.0	63.3	61.6	63.9	59.9	59.8	-	61.4	40.4
17-06-2023	9:40	10:15	Rainy	52.4	52.4	49.3	50.3	52.4	49.2	-	54.4	measured level ± baseline level
23-06-2023	16:11	16:41	Sunny	63.0	62.4	65.4	64.3	63.7	62.4	-	54.4	measured level ± baseline level
Average Construction Noise Level											53.9	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
61.4	50.4

Noise Level Results at CM14

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	10:25	10:55	Cloudy	51.9	52.1	54.0	53.5	52.9	54.7	-	53.3	55.7
11-06-2023	16:10	16:40	Cloudy	54.7	54.1	54.3	55.1	53.2	55.6	-	47.4	57.2
17-06-2023	10:20	10:50	Rainy	51.5	51.0	50.3	53.2	53.2	53.6	-	52.4	54.6
23-06-2023	15:42	16:12	Sunny	53.1	51.4	53.8	53.2	54.0	50.6	-	52.9	55.9
Average Construction Noise Level											55.7	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
57.6	55.4

Noise Level Results at CM15a

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	11:00	11:30	Cloudy	61.5	59.5	59.8	62.4	61.2	62.0	-	61.2	64.2
11-06-2023	13:30	14:00	Cloudy	59.0	70.9	65.7	59.9	66.6	65.5	-	64.7	67.9
17-06-2023	10:55	11:25	Rainy	62.9	63.0	64.2	64.9	63.3	64.3	-	66.8	64.7
23-06-2023	15:10	15:40	Sunny	65.0	65.4	65.3	66.5	65.1	66.3	-	65.6	66.4
Average Construction Noise Level											65.2	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
69.4	64.2

Noise Level Results at CM16

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	13:48	14:18	Cloudy	62.0	61.2	60.7	62.2	61.0	62.9	-	61.7	71.9
11-06-2023	11:30	12:00	Cloudy	61.6	59.9	60.1	62.5	62.6	60.9	-	61.4	71.9
17-06-2023	13:15	13:45	Rainy	61.6	61.9	62.1	62.8	61.4	60.8	-	61.8	71.9
23-06-2023	11:35	12:05	Sunny	60.5	62.1	61.4	61.3	61.9	62.5	-	61.7	71.9
Average Construction Noise Level											61.7	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
61.8	61.4

Noise Level Results at CM18

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	11:35	12:05	Cloudy	55.9	55.8	56.2	55.2	56.7	54.1	-	55.7	56.6
11-06-2023	11:30	12:00	Cloudy	52.5	53.4	53.4	54.3	52.9	59.0	-	55.0	56.6
17-06-2023	13:05	13:35	Rainy	56.8	54.2	53.1	53.7	55.3	54.8	-	54.8	57.8
23-06-2023	14:35	15:05	Sunny	54.9	54.7	54.7	57.2	54.1	54.0	-	55.1	58.1
Average Construction Noise Level											52.8	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
58.7	57.8

Noise Level Results at CM20

Date	Time	Weather	Leq 5min, dBA						Leq 30min, dBA	Leq 30min with free-field correction, dBA	Baseline Level, dBA	Construction Noise Level, Leq 30min, dBA
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)				
05-06-2023	13:05	13:35	Cloudy	54.8	54.7	54.8	54.2	54.3	54.2	-	54.5	57.8
11-06-2023	10:45	11:15	Cloudy	54.1	51.3	55.7	56.9	57.1	56.6	-	56.7	57.8
17-06-2023	13:50	14:20	Rainy	55.8	56.3	56.2	57.1	55.9	54.8	-	55.9	58.9
23-06-2023	10:35	11:05	Sunny	51.4	52.2	52.2	50.6	51.2	50.4	-	51.4	54.4
Average Construction Noise Level											53.9	

Maximum Leq 30min, dBA	Minimum Leq 30min, dBA
58.9	54.4

Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
46.9	46.9	47.1	46.4	46.5	46.3	46.7	-	53.2	52.3	53.8	54	53.3	52.6	53.2
55.1	51.8	50.5	53.9	48.5	49.2	51.0	-	60.2	66.5	65.7	64.3	67.7	69.3	64.2
49.5	49.0	47.0	46.3	46.9	46.9	47.3	-	55.1	55.4	56.6	56.9	55.7	54.5	55.8
51.6	51.7	52.7	52.7	52.4	51.8	52.2	-	54.8	53.3	59.4	56.4	55.0	53.2	55.9




Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
47.8	47.8	46.2	48.5	48.0	46.4	47.5	-	55.9	56.1	57.5	57.2	54.8	57	56.5
51.9	51.1	51.2	56.8	50.2	51.5	51.2	-	57.5	56.5	57.2	59.4	58.2	62.2	59.0
49.3	49.1	48.8	47.4	46.7	48.9	48.3	-	57.6	58.2	58.5	57.7	57.4	57.9	57.9
48.9	48.4	48.5	48.9	48.9	47.8	48.7	-	58.1	56.8	60.2	59.0	61.2	55.3	58.9



Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
55.6	49.9	50.8	50.4	50.9	49.8	50.4	-	67.8	69.3	69.1	67.5	67.1	67.0	68.1
55.1	63.4	59.8	54.9	59.2	60.1	59.7	-	62.8	79.1	75.7	68.6	72.2	74.0	74.6
56.0	52.6	52.9	54.0	52.2	52.2	53.5	-	67.8	68.7	67.4	68.2	68.3	69.5	68.3
63.1	63.5	63.2	63.9	63.7	63.9	63.6	-	69.3	68.7	69.3	71.9	68.2	71.2	70.0

Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
59.0	58.0	58.4	59.4	58.5	58.7	58.7	-	66.4	65.9	63.5	66.8	64.3	68.7	66.1
59.4	58.9	59.7	59.4	58.7	58.4	59.1	-	61.8	65.8	64.3	66.7	66.3	65.5	65.9
58.7	59.4	59.5	59.9	58.2	58.4	59.1	-	65.6	64.9	65.9	67.2	64.9	64.8	65.6
58.2	59.1	59.5	58.6	59.1	58.5	58.9	-	66.0	65.5	65.3	65.8	66.2	64.9	65.6

Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
55.7	49.7	49.8	50.5	51.2	49.0	50.2	-	59.1	59.6	59.1	58.5	59.4	59.2	59.2
49.3	50.3	51.1	50.4	49.9	51.2	50.4	-	59.3	64.0	59.0	59.2	55.2	67.0	62.2
50.3	51.2	47.0	49.9	50.3	48.9	49.8	-	60.5	60.4	59.6	61.5	61.4	61.3	60.8
49.2	49.2	48.5	50.0	47.9	49.2	49.0	-	61.3	61.0	61.2	66.0	62.1	60.4	62.5


L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10	L10	Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)	Average L10
	50.8	50.9	50.5	51.5	50.7	51.0	50.8		62.2	62.4	61.6	61.8	60.8	60.7	61.6
	51.2	51.4	52.1	52.2	51.9	53.1	52.4		61.2	61.9	60.6	62.4	63.7	65.6	63.9
	51.8	51.4	50.1	51.0	49.9	51.4	51.0		60.7	62.0	60.6	60.1	59.7	62.1	61.5
	49.8	50.2	49.3	49.7	49.9	49.3	49.7		53.6	56.5	57.6	51.4	52.4	51.9	54.6










Note:

As three of the monitoring dates (11, 17 and 23 June 2025) fell within the exam period of the school, the limit level of noise monitoring of the monitoring dates were set to be 65 dB(A), while the limit level of noise monitoring of the other monitoring dates were remained as 70 dB(A).








Appendix 3.3 Event and Action Plan for Noise

Event and Action Plan for Noise

Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC ; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit further proposal if problem still not under control; and 5. Stop the relevant portion of works as determined by ER, until the exceedance is abated.

Appendix 4.1 Calibration Certificates of Impact Water Quality Monitoring Equipment



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE030049
Date of Issue : 18 March 2025
Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit 1608, 16/F, Tower B, Manulife Fin. Centre 223 - 231 Wai Yip Street, Kwun Tong,

Kowloon (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : YSI ProDSS Multi Parameters
Manufacturer : YSI
Serial Number : 22C106561
Date of Received : 13 March 2025
Date of Calibration : 17 March 2025
Date of Next Calibration : 16 June 2025
Request No. : D-BE030049

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter	Reference Method
pH value	APHA 21e 4500-H ⁺ B
Temperature	Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure
Dissolved oxygen	APHA 23e 4500-O G (Membrane Electrode Method)
Salinity	APHA 21e 2520 B
Turbidity	APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance (pH unit)	Result
4.00	3.96	-0.04	Satisfactory
7.42	7.27	-0.15	Satisfactory
10.01	9.96	-0.05	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer	Display Reading	Tolerance	Result
11.8	12.3	0.5	Satisfactory
21.8	21.1	-0.7	Satisfactory
34.1	33.0	-1.1	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Dissolved oxygen


Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance (mg/L)	Result
8.84	9.11	0.27	Satisfactory
6.65	6.51	-0.14	Satisfactory
3.90	3.98	0.08	Satisfactory
0.01	0.34	0.33	

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:

FUNG Yuen-ching
Laboratory Manager



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE030049

Date of Issue : 18 March 2025

Page No. : 2 of 2

PART D - CALIBRATION RESULT

(4) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	10.35	3.5	Satisfactory
20	20.62	3.1	Satisfactory
30	30.38	1.3	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance ^(a) (%)	Result
0	0.76	-	Satisfactory
10	10.80	8	Satisfactory
20	19.73	-1.35	Satisfactory
100	96.97	-3.03	Satisfactory
800	721.95	-9.8	Satisfactory


Tolerance of Turbidity should be less than ± 10.0 (%)

^(a) For O NTU, Display Reading should be less than 1 NTU

Remark(s): -

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source. "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE060091

Date of Issue : 18 June 2025

Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit 1608, 16/F, Tower B, Manulife Fin. Centre 223 - 231 Wai Yip Street, Kwun Tong,

Kowloon (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : YSI ProDSS Multi Parameters

Manufacturer : YSI

Serial Number : 22C106561

Date of Received : 12 June 2025

Date of Calibration : 16 June 2025

Date of Next Calibration : 16 September 2025

Request No. : D-BE060091

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

pH value

Temperature

Salinity

Dissolved oxygen

Turbidity

Conductivity

Reference Method

APHA 21e 4500-H⁺ B

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure

APHA 21e 2520 B

APHA 23e 4500-O G (Membrane Electrode Method)

APHA 21e 2130 B (Nephelometric Method)

APHA 21e 2510 B

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance	Result
4.00	4.06	0.06	Satisfactory
7.42	7.29	-0.13	Satisfactory
10.01	9.95	-0.06	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance (°C)	Result
43.2	42.0	-1.2	Satisfactory
28.3	27.4	-0.9	Satisfactory
10.3	10.6	0.3	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Salinity


Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.96	-0.4	Satisfactory
20	19.57	-2.15	Satisfactory
30	29.47	-1.77	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:

FUNG Yuen-ching
Laboratory Manager



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE060091

Date of Issue : 18 June 2025

Page No. : 2 of 2

(4) Dissolved oxygen

Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance (mg/L)	Result
7.43	7.67	0.24	Satisfactory
4.28	4.49	0.21	Satisfactory
3.11	3.25	0.14	Satisfactory
0.09	0.39	0.30	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance ^(a) (%)	Result
0	0.37	-	Satisfactory
10	10.48	4.8	Satisfactory
20	20.01	0.05	Satisfactory
100	102.81	2.81	Satisfactory
800	811.84	1.48	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

(6) Conductivity

Expected Reading ($\mu\text{S/cm}$ at 25°C)	Display Reading ($\mu\text{S/cm}$ at 25°C)	Tolerance (%)	Result
146.9	157.7	7.35	Satisfactory
1412	1412	0	Satisfactory
12890	12897	0.05	Satisfactory
58670	59353	1.16	Satisfactory
111900	115441	3.16	Satisfactory


Tolerance of Conductivity should be less than ± 10.0 (%)

^(a) For 0 NTU, Display Reading should be less than 1 NTU

Remark(s): -

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE030347

Date of Issue : 03 April 2025

Page No. : 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit 1608, 16/F, Tower B, Manulife Fin. Centre 223 - 231 Wai Yip Street, Kwun Tong,

Kowloon (HK) Hong Kong

PART B - SAMPLE INFORMATION

Name of Equipment : YSI ProDSS (Multi Parameters)

Manufacturer : YSI

Serial Number : 22D100436

Date of Received : 31 March 2025

Date of Calibration : 01 April 2025

Date of Next Calibration : 30 June 2025

Request No. : D-BE030347

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

pH value

Temperature

Dissolved oxygen

Salinity

Turbidity

Reference Method

APHA 21e 4500-H⁺ B

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure

APHA 23e 4500-O G (Membrane Electrode Method)

APHA 21e 2520 B

APHA 21e 2130 B (Nephelometric Method)

PART D - CALIBRATION RESULT

(1) pH value

Target (pH unit)	Display Reading (pH unit)	Tolerance (pH unit)	Result
4.00	4.16	0.16	Satisfactory
7.42	7.50	0.08	Satisfactory
10.01	10.07	0.06	Satisfactory

Tolerance of pH value should be less than ± 0.2 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Display Reading	Tolerance	Result
9.7	9.9	0.2	Satisfactory
19.5	19.4	-0.1	Satisfactory
32.3	31.7	-0.6	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

(3) Dissolved oxygen


Expected Reading (mg/L)	Display Reading (mg/L)	Tolerance (mg/L)	Result
9.28	9.36	0.08	Satisfactory
6.21	6.08	-0.13	Satisfactory
3.32	3.16	-0.16	Satisfactory
0.01	0.12	0.11	Satisfactory

Tolerance of Dissolved oxygen should be less than ± 0.5 (mg/L)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED
SIGNATORY:

FUNG Yuen-ching
Laboratory Manager



專業化驗有限公司

QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong

Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No. : R-BE030347

Date of Issue : 03 April 2025

Page No. : 2 of 2

PART D - CALIBRATION RESULT

(4) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance (%)	Result
10	9.77	-2.3	Satisfactory
20	19.59	-2.05	Satisfactory
30	29.31	-2.3	Satisfactory

Tolerance of Salinity should be less than ± 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Display Reading (NTU)	Tolerance ^(a) (%)	Result
0	0.17	-	Satisfactory
10	10.76	7.6	Satisfactory
20	19.14	-4.3	Satisfactory
100	94.58	-5.42	Satisfactory
800	732.96	-8.38	Satisfactory

Tolerance of Turbidity should be less than ± 10.0 (%)

^(a) For O NTU, Display Reading should be less than 1 NTU

Remark(s): -

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source. "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---

Appendix 4.2 Impact Water Quality Monitoring Data



Water Quality Monitoring Location : U2

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	08:10	Fine	Middle	0.10	27.0	27.0	6.9	6.9	6.0	5.9	74.9	74.6	9.3	9.3	<1.0	<1.0
					27.0		6.9		5.9		74.3		9.3		<1.0	
04 June 2025	08:30	Cloudy	Middle	0.10	26.8	26.8	7.3	7.3	6.3	6.3	78.5	78.4	9.3	9.3	<1.0	<1.0
					26.8		7.3		6.3		78.3		9.4		<1.0	
06 June 2025	08:12	Sunny	Middle	0.10	28.4	28.4	7.4	7.4	6.7	6.7	86.7	86.7	12.8	12.7	1.0	1.2
					28.4		7.4		6.7		86.6		12.7		1.3	
09 June 2025	08:20	Sunny	Middle	0.09	28.6	28.6	7.6	7.6	6.9	6.9	88.7	88.7	8.8	8.8	<1.0	<1.0
					28.6		7.6		6.9		88.6		8.8		<1.0	
11 June 2025	08:30	Cloudy	Middle	0.10	29.3	29.3	7.1	7.1	6.1	6.1	79.2	79.2	8.2	8.1	<1.0	<1.0
					29.3		7.1		6.1		79.1		8.1		<1.0	
14 June 2025	09:00	Cloudy	Middle	0.08	29.0	29.0	8.0	8.0	6.7	6.7	87.2	87.1	10.7	10.7	6.6	7.1
					29.0		8.0		6.7		87.0		10.7		7.6	
16 June 2025	08:11	Cloudy	Middle	0.07	29.2	29.3	8.1	8.1	5.8	5.8	75.1	75.9	9.2	9.2	1.3	1.7
					29.3		8.1		5.9		76.6		9.2		2.1	
18 June 2025	08:50	Fine	Middle	0.08	26.8	26.8	8.0	8.0	8.0	8.0	88.4	88.3	14.1	14.1	1.7	1.9
					26.8		8.0		8.0		88.2		14.0		2.1	
21 June 2025	08:40	Sunny	Middle	0.10	28.5	28.5	8.0	8.0	7.3	7.3	94.2	94.2	5.3	5.3	<1.0	<1.0
					28.5		8.0		7.3		94.2		5.3		<1.0	
23 June 2025	09:00	Sunny	Middle	0.10	27.3	27.3	7.6	7.6	7.6	7.6	95.5	95.5	5.6	5.6	2.8	2.7
					27.3		7.6		7.6		95.5		5.6		2.6	
26 June 2025	18:12	Cloudy	Middle	0.07	26.4	26.4	7.6	7.6	6.5	6.5	80.3	80.3	5.3	5.3	1.7	1.7
					26.4		7.6		6.5		80.3		5.3		1.6	
28 June 2025	14:42	Rainy	Middle	0.08	24.9	24.9	7.5	7.5	7.3	7.3	88.2	88.1	3.1	3.2	1.7	1.7
					24.9		7.5		7.3		88.0		3.2		1.6	
30 June 2025	09:00	Cloudy	Middle	0.08	27.1	27.1	7.2	7.2	4.9	4.9	62.0	62.1	6.0	6.0	2.4	2.3
					27.1		7.2		4.9		62.2		6.0		2.2	

Water Quality Monitoring Location : U5a

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	17:33	Fine	Middle	0.03	27.6	27.6	11.3	11.3	6.8	6.8	86.0	86.0	1.7	1.7	4.5	4.9
					27.6		11.3		6.8		85.9		1.7		5.2	
04 June 2025	17:29	Cloudy	Middle	0.03	30.4	30.6	9.7	9.7	7.1	7.1	95.2	94.7	5.4	5.4	3.9	4.7
					30.8		9.7		7.0		94.1		5.4		5.4	
06 June 2025	17:45	Sunny	Middle	0.03	31.4	31.4	9.8	9.8	6.9	6.9	93.9	93.9	12.9	12.8	3.0	3.4
					31.4		9.8		6.9		93.9		12.8		3.8	
09 June 2025	18:12	Sunny	Middle	0.03	29.7	29.7	9.4	9.4	6.9	6.9	90.8	90.8	5.5	5.5	1.3	1.6
					29.6		9.4		6.9		90.7		5.6		1.9	
11 June 2025	17:49	Cloudy	Middle	0.03	29.7	29.8	9.4	9.4	6.8	6.8	89.5	89.5	0.5	0.5	1.4	1.6
					29.8		9.4		6.8		89.4		0.6		1.7	
14 June 2025	17:10	Cloudy	Middle	0.03	28.8	28.8	10.9	10.9	6.8	6.8	88.6	88.5	12.3	12.2	16.0	15.0
					28.8		10.9		6.8		88.4		12.2		14.0	
16 June 2025	17:20	Cloudy	Middle	0.03	28.7	28.7	10.8	10.8	7.0	7.0	90.9	90.7	1.3	1.3	4.2	5.3
					28.6		10.8		7.0		90.4		1.3		6.4	
18 June 2025	17:36	Fine	Middle	0.03	27.1	27.1	10.1	10.1	10.1	10.1	87.8	88.0	5.3	5.2	<1.0	<1.0
					27.1		10.1		10.1		88.2		5.1		<1.0	
21 June 2025	16:39	Sunny	Middle	0.03	27.5	27.5	10.5	10.5	7.1	7.1	90.2	89.5	1.8	1.8	5.4	5.9
					27.5		10.5		7.0		88.7		1.9		6.4	
23 June 2025	17:00	Sunny	Middle	0.03	27.9	27.9	10.2	10.2	7.5	7.5	95.7	95.7	12.2	12.2	14.0	14.5
					27.9		10.3		7.5		95.6		12.1		15.0	
26 June 2025	13:39	Cloudy	Middle	0.03	26.5	26.5	10.6	10.6	7.7	7.7	95.5	95.5	7.0	7.0	15.0	14.5
					26.5		10.6		7.7		95.5		7.1		14.0	
28 June 2025	13:37	Rainy	Middle	0.03	26.7	26.7	9.5	9.5	7.4	7.3	91.9	91.6	2.6	2.6	13.0	13.0
					26.6		9.5		7.3		91.3		2.6		13.0	
30 June 2025	17:03	Cloudy	Middle	0.03	27.2	27.2	8.9	8.9	7.4	7.4	93.7	93.7	2.3	2.3	2.0	2.0
					27.2		8.9		7.4		93.6		2.4		2.0	

Water Quality Monitoring Location : U6a

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	16:33	Fine	Middle	0.04	27.8	27.8	7.6	7.6	6.9	6.9	87.6	87.6	4.3	4.3	1.8	1.9
					27.8		7.6		6.9		87.5		4.3		2.0	
04 June 2025	17:00	Cloudy	Middle	0.05	29.4	29.4	9.0	9.0	6.9	6.9	90.5	90.5	3.4	3.4	<1.0	<1.0
					29.4		9.0		6.9		90.4		3.4		<1.0	
06 June 2025	17:10	Sunny	Middle	0.05	31.2	31.3	9.0	9.0	7.7	7.7	104.5	104.4	2.9	2.9	4.1	3.9
					31.4		9.1		7.7		104.2		2.9		3.7	
09 June 2025	15:39	Sunny	Middle	0.05	29.1	29.1	8.7	8.7	7.1	7.1	92.0	92.0	1.8	1.8	<1.0	<1.0
					29.0		8.7		7.1		92.0		1.8		<1.0	
11 June 2025	17:15	Cloudy	Middle	0.05	29.4	29.4	8.1	8.0	6.8	6.7	88.4	88.3	4.2	4.2	1.4	1.5
					29.4		8.0		6.7		88.2		4.2		1.6	
14 June 2025	16:32	Cloudy	Middle	0.05	28.9	28.9	7.7	7.7	7.1	7.1	92.0	91.9	8.7	8.7	5.9	5.8
					28.9		7.7		7.1		91.8		8.7		5.7	
16 June 2025	18:30	Cloudy	Middle	0.05	27.9	27.9	8.1	8.1	7.1	7.1	90.7	90.7	9.4	9.4	1.2	1.4
					27.9		8.1		7.1		90.6		9.3		1.5	
18 June 2025	17:11	Fine	Middle	0.05	26.9	26.9	7.3	7.3	7.3	7.3	73.3	73.4	13.2	13.2	1.4	1.8
					26.9		7.3		7.3		73.5		13.3		2.1	
21 June 2025	16:00	Sunny	Middle	0.05	27.0	27.0	7.4	7.4	5.7	5.8	72.2	72.5	10.3	10.3	1.3	1.3
					27.0		7.4		5.8		72.7		10.3		1.3	
23 June 2025	15:48	Sunny	Middle	0.05	28.0	28.0	7.6	7.6	7.1	7.1	90.6	90.6	11.2	11.2	3.9	3.8
					28.0		7.5		7.1		90.5		11.3		3.6	
26 June 2025	11:00	Cloudy	Middle	0.05	27.1	27.1	7.8	7.8	6.8	6.8	85.3	85.3	8.9	8.8	<1.0	<1.0
					27.1		7.8		6.8		85.3		8.8		<1.0	
28 June 2025	13:00	Rainy	Middle	0.05	25.7	25.7	8.2	8.2	7.1	7.1	86.6	86.6	10.5	10.5	1.8	1.6
					25.7		8.2		7.1		86.6		10.5		1.4	
30 June 2025	15:01	Cloudy	Middle	0.05	27.5	27.5	8.0	8.0	7.4	7.4	93.8	93.9	4.6	4.7	1.4	1.2
					27.5		8.0		7.4		93.9		4.7		<1.0	



Water Quality Monitoring Location : TS1

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	15:02	Fine	Middle	0.03	28.0	28.0	9.5	9.5	7.2	7.2	92.0	91.9	1.9	1.9	1.5	1.8
					28.0		9.5		7.2		91.8		2.0		2.0	
					30.0		8.5		6.7		88.7		1.6		<1.0	
04 June 2025	14:39	Cloudy	Middle	0.03	30.0	30.0	8.5	8.5	6.7	6.7	88.7	88.7	1.6	1.6	<1.0	<1.0
					33.1		8.6		6.8		94.2		0.7		2.4	
					33.1		8.6		6.7		93.6		0.7		4.4	
06 June 2025	15:00	Sunny	Middle	0.02	31.7	33.1	8.4	8.6	6.9	6.7	94.1	93.9	1.0	0.7	<1.0	3.4
					31.7		8.4		6.8		93.2		0.9		<1.0	
					31.7		8.4		6.8		93.2		0.9		<1.0	
09 June 2025	13:00	Sunny	Middle	0.02	29.0	29.0	8.7	8.7	7.4	7.4	95.5	95.5	22.3	22.4	7.3	7.5
					29.0		8.7		7.4		95.5		22.4		7.7	
					28.9		7.9		7.1		92.5		8.5		11.0	
14 June 2025	16:02	Cloudy	Middle	0.03	28.9	28.9	7.9	7.9	7.1	7.1	92.3	92.4	8.5	8.5	8.2	9.6
					28.9		7.9		7.1		92.3		8.5		8.2	
					28.8		7.7		4.9		63.0		6.8		1.2	
16 June 2025	16:00	Cloudy	Middle	0.03	28.8	28.8	7.7	7.7	4.9	4.9	63.0	63.0	6.8	6.8	1.1	1.2
					28.8		7.7		4.9		63.0		6.8		1.1	
					28.2		7.3		7.3		68.9		6.1		1.3	
18 June 2025	15:02	Fine	Middle	0.03	28.2	28.2	7.3	7.3	7.3	7.3	87.8	78.4	6.1	6.1	1.8	1.6
					28.2		7.3		7.3		87.8		6.1		1.8	
					27.6		7.9		6.8		86.3		3.2		<1.0	
21 June 2025	13:36	Sunny	Middle	0.02	27.8	27.8	7.7	7.7	6.8	6.8	86.4	86.4	3.6	3.6	<1.0	<1.0
					27.8		7.7		6.8		86.4		3.5		<1.0	
					28.1		7.6		7.2		92.6		6.2		3.7	
23 June 2025	14:05	Sunny	Middle	0.03	28.1	28.1	7.7	7.6	7.2	7.2	92.7	92.7	6.2	6.2	4.9	4.3
					28.1		7.7		7.2		92.7		6.2		4.9	
					27.6		7.9		6.8		86.3		3.3		<1.0	
26 June 2025	13:00	Cloudy	Middle	0.03	27.6	27.6	7.9	7.9	6.8	6.8	86.3	86.5	3.2	3.3	<1.0	<1.0
					27.6		7.9		6.8		86.3		3.2		<1.0	
					26.5		8.0		7.0		87.4		9.2		<1.0	
28 June 2025	10:46	Rainy	Middle	0.03	26.5	26.5	8.0	8.0	7.0	7.0	87.3	87.4	9.2	9.2	<1.0	<1.0
					26.5		8.0		7.0		87.3		9.2		<1.0	
					27.4		7.8		7.2		91.3		13.5		<1.0	
30 June 2025	14:20	Cloudy	Middle	0.03	27.4	27.4	7.8	7.8	7.2	7.2	91.3	91.3	13.5	13.5	<1.0	<1.0
					27.4		7.8		7.2		91.3		13.5		<1.0	
					27.4		7.8		7.2		91.3		13.5		<1.0	

Water Quality Monitoring Location : TS2a

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	15:36	Fine	Middle	0.05	27.8	27.8	7.2	7.2	4.7	4.7	61.3	61.0	2.8	2.8	1.5	1.6
					27.8		7.2		4.7		60.6		2.8		1.6	
04 June 2025	15:46	Cloudy	Middle	0.05	29.2	29.2	8.2	8.3	7.4	7.4	97.2	96.6	5.8	5.8	1.7	2.1
					29.2		8.3		7.4		95.9		5.7		2.4	
06 June 2025	15:36	Sunny	Middle	0.05	31.4	31.5	8.7	8.7	6.9	6.9	94.1	94.0	7.5	7.5	4.8	4.7
					31.5		8.7		6.9		93.9		7.5		4.5	
09 June 2025	13:39	Sunny	Middle	0.04	26.9	27.0	8.6	8.6	7.4	7.3	92.1	91.8	3.3	3.3	<1.0	1.0
					27.0		8.6		7.3		91.5		3.3		1.1	
11 June 2025	15:46	Cloudy	Middle	0.05	29.9	29.9	8.7	8.7	6.3	6.3	82.9	82.7	2.1	2.1	1.1	1.2
					29.9		8.7		6.2		82.5		2.1		1.2	
14 June 2025	14:52	Cloudy	Middle	0.05	28.9	28.9	7.8	7.8	6.9	6.9	89.3	89.3	10.5	10.6	6.2	6.0
					28.9		7.8		6.9		89.3		10.7		5.8	
16 June 2025	16:39	Cloudy	Middle	0.05	29.1	29.1	7.7	7.7	4.4	4.4	57.2	57.1	2.3	2.3	<1.0	<1.0
					29.1		7.7		4.4		56.9		2.2		<1.0	
18 June 2025	15:38	Fine	Middle	0.05	28.2	28.2	7.2	7.2	7.2	7.2	52.4	52.0	10.5	10.5	2.2	2.3
					28.2		7.2		7.2		51.5		10.5		2.4	
21 June 2025	14:10	Sunny	Middle	0.05	28.0	28.0	7.7	7.7	5.4	5.4	69.3	69.1	1.3	1.3	<1.0	<1.0
					28.0		7.7		5.4		68.8		1.3		<1.0	
23 June 2025	14:36	Sunny	Middle	0.05	28.1	28.1	7.6	7.5	6.5	6.5	83.8	83.7	5.3	5.3	4.3	5.1
					28.1		7.5		6.5		83.6		5.2		5.9	
26 June 2025	12:00	Cloudy	Middle	0.05	27.5	27.5	7.8	7.8	6.7	6.7	85.3	85.3	8.3	8.3	1.0	<1.0
					27.5		7.8		6.7		85.2		8.3		<1.0	
28 June 2025	11:21	Rainy	Middle	0.05	26.3	26.3	8.0	8.0	7.1	7.1	88.7	88.8	6.7	6.8	<1.0	<1.0
					26.3		8.0		7.2		88.8		6.9		<1.0	
30 June 2025	15:36	Cloudy	Middle	0.05	27.3	27.3	7.7	7.7	7.4	7.4	93.5	93.5	17.3	17.3	1.5	1.3
					27.3		7.7		7.4		93.5		17.3		<1.0	

Water Quality Monitoring Location : HT

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	09:30	Fine	Middle	0.05	27.3	27.3	7.4	7.4	5.4	5.4	68.1	67.8	6.2	6.2	<1.0	<1.0
					27.3		7.4		5.3		67.4		6.2		<1.0	
					26.7		7.7		6.7		83.9		3.8		2.0	
04 June 2025	09:46	Cloudy	Middle	0.05	26.7	26.7	7.7	7.7	6.7	6.7	83.1	83.5	3.9	3.9	2.0	2.0
					30.3		7.5		6.8		90.2		0.6		<1.0	
					30.3		7.5		6.7		89.1		0.6		<1.0	
09 June 2025	09:36	Sunny	Middle	0.05	30.1	30.1	7.5	7.5	6.3	6.2	82.9	82.8	1.3	1.3	<1.0	<1.0
					30.1		7.5		6.2		82.7		1.3		<1.0	
					29.2		7.4		6.3		81.6		0.6		<1.0	
11 June 2025	09:56	Cloudy	Middle	0.05	29.2	29.2	7.4	7.4	6.2	6.2	80.5	81.1	0.7	0.7	<1.0	<1.0
					29.1		7.9		6.8		87.9		8.5		2.9	
					29.1		7.9		6.8		87.9		8.5		2.9	
14 June 2025	10:10	Cloudy	Middle	0.05	26.7	26.7	8.3	8.3	7.2	7.2	89.6	89.7	1.1	1.1	1.6	2.2
					26.7		8.3		7.2		89.8		1.1		2.7	
					28.0		8.2		8.2		90.0		3.6		1.0	
18 June 2025	10:10	Fine	Middle	0.05	28.0	28.0	8.2	8.2	8.2	8.2	89.9	90.0	3.6	3.6	1.7	1.4
					28.0		7.7		6.6		84.6		1.4		<1.0	
					28.0		7.7		6.6		84.6		1.4		<1.0	
21 June 2025	09:46	Sunny	Middle	0.05	28.7	28.7	7.8	7.8	7.4	7.4	95.0	95.0	3.8	3.8	3.2	4.1
					28.7		7.8		7.4		95.0		3.9		4.9	
					27.4		8.0		7.0		88.9		4.8		<1.0	
26 June 2025	15:16	Cloudy	Middle	0.05	27.4	27.4	8.0	8.0	7.0	7.0	88.9	88.9	4.8	4.8	<1.0	<1.0
					25.9		7.8		7.2		88.8		5.2		<1.0	
					25.9		7.8		7.2		88.8		5.3		<1.0	
28 June 2025	15:39	Rainy	Middle	0.05	26.3	26.3	7.5	7.5	7.1	7.1	88.2	88.2	3.4	3.4	2.2	2.2
					26.3		7.5		7.1		88.2		3.4		2.2	
					26.3		7.5		7.1		88.2		3.4		2.2	

Water Quality Monitoring Location : LUTa

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	17:10	Fine	Middle	0.65	27.5	27.5	7.3	7.3	5.2	5.2	54.0	54.1	2.7	2.7	1.5	1.7
					27.5		7.3		5.2		54.1		2.7		1.9	
					28.7		7.4		6.4		82.3		7.6		<1.0	
04 June 2025	16:29	Cloudy	Middle	0.65	28.6	28.7	7.4	7.4	6.3	6.3	81.4	81.9	7.4	7.5	1.1	1.0
					32.9		8.5		5.9		83.5		3.9		3.8	
					32.9		8.5		5.9		83.1		3.9		3.5	
06 June 2025	14:36	Sunny	Middle	0.60	29.0	29.0	8.3	8.3	7.0	7.0	90.3	90.4	3.7	3.8	<1.0	<1.0
					28.9		8.3		7.0		90.4		3.8		<1.0	
					30.1		7.2		4.5		59.7		4.5		2.8	
11 June 2025	16:46	Cloudy	Middle	0.65	30.1	30.1	7.2	7.2	4.3	4.4	58.2	59.0	4.4	4.4	3.4	3.1
					28.9		8.2		6.5		85.0		11.9		11.0	
					28.9		8.2		6.5		84.9		12.0		11.0	
14 June 2025	17:45	Cloudy	Middle	0.70	29.1	29.1	7.2	7.2	4.2	4.2	55.4	55.3	5.0	5.0	<1.0	<1.0
					29.1		7.2		4.2		55.1		5.0		<1.0	
					27.4		7.2		7.2		68.6		6.2		1.8	
18 June 2025	16:36	Fine	Middle	0.70	27.4	27.4	7.2	7.2	7.2	7.2	67.6	68.1	6.1	6.2	3.4	2.6
					27.7		7.6		5.7		72.4		10.3		5.8	
					27.7		7.6		5.7		72.0		10.3		6.0	
21 June 2025	15:21	Sunny	Middle	0.60	28.0	28.0	7.6	7.6	7.1	7.1	90.6	90.6	7.6	7.6	8.2	1.4
					26.9		7.8		6.8		85.3		9.7		<1.0	
					26.9		7.8		6.8		85.2		9.7		<1.0	
26 June 2025	11:38	Cloudy	Middle	0.70	26.1	26.1	7.9	7.9	9.7	8.4	87.9	87.9	9.7	9.7	<1.0	<1.0
					26.1		7.9		7.1		87.9		9.7		<1.0	
					27.5		7.7		7.1		89.7		11.5		4.5	
30 June 2025	16:30	Cloudy	Middle	0.70	27.5	27.5	7.8	7.7	7.1	7.1	89.7	89.7	11.5	11.5	9.4	7.0
					27.5		7.8		7.1		89.7		11.5		9.4	
					27.5		7.8		7.1		89.7		11.5		9.4	

Water Quality Monitoring Location : D2a

Water Quality Monitoring Location: 02a																
Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	14:21	Fine	Middle	0.65	28.0	28.1	7.5	7.5	6.2	6.2	81.4	80.9	5.4	5.4	1.3	1.2
					28.1		7.6		6.2		80.4		5.4		<1.0	
					33.2		8.3		6.5		90.6		3.9		1.6	
04 June 2025	15:13	Cloudy	Middle	0.50	33.3	33.3	8.3	8.3	6.5	6.5	91.1	90.9	3.9	3.9	2.5	2.1
					27.8		7.7		7.6		97.5		5.5		2.0	
					27.6		7.7		7.6		96.9		5.6		1.3	
06 June 2025	16:39	Sunny	Middle	0.75	29.1	29.1	8.4	8.4	6.9	6.9	89.8	89.7	2.3	2.4	<1.0	1.2
					29.0		8.4		6.9		89.6		2.4		1.3	
					29.2		8.4		6.9		89.6		2.4		1.3	
11 June 2025	14:48	Cloudy	Middle	0.55	29.2	29.2	7.7	7.7	6.5	6.5	85.4	85.6	2.2	2.2	1.5	1.4
					29.2		7.7		6.5		85.7		2.2		1.3	
					28.9		7.8		6.7		86.6		10.2		2.2	
14 June 2025	14:15	Cloudy	Middle	0.65	28.9	28.9	7.8	7.8	6.7	6.7	86.5	86.6	10.3	10.3	2.2	2.2
					28.6		7.5		6.5		70.9		1.9		<1.0	
					28.6		7.5		6.5		70.2		1.9		<1.0	
16 June 2025	15:21	Cloudy	Middle	0.75	28.6	28.6	7.5	7.5	5.4	5.5	70.2	70.6	1.9	1.9	<1.0	<1.0
					28.6		7.5		5.4		70.2		1.9		<1.0	
					26.9		7.9		7.9		87.6		3.1		1.0	
18 June 2025	14:32	Fine	Middle	0.70	26.9	26.9	7.9	7.9	7.9	7.9	87.6	87.6	3.0	3.0	<1.0	<1.0
					26.9		7.9		7.9		87.6		3.0		<1.0	
					27.7		7.4		7.4		69.9		6.2		2.2	
21 June 2025	12:21	Sunny	Middle	0.06	27.7	27.7	7.4	7.4	5.5	5.5	70.0	70.0	6.1	6.2	2.6	2.4
					27.7		7.4		5.5		70.0		6.1		2.6	
					27.9		7.6		7.6		90.3		10.1		7.9	
23 June 2025	13:03	Sunny	Middle	0.65	27.9	27.9	7.6	7.6	7.1	7.1	90.3	90.3	10.2	10.2	7.9	9.5
					27.9		7.6		7.1		90.3		10.2		11.0	
					26.4		7.4		7.4		88.6		0.5		<1.0	
26 June 2025	10:21	Cloudy	Middle	0.04	26.4	26.4	7.4	7.4	7.1	7.1	88.6	88.7	0.5	0.5	<1.0	<1.0
					26.4		7.4		7.1		88.7		0.5		<1.0	
					26.8		8.1		6.9		86.3		2.3		2.0	
28 June 2025	10:12	Rainy	Middle	0.60	26.8	26.8	8.1	8.1	6.9	6.9	86.3	86.3	2.4	2.4	2.0	2.0
					26.8		8.1		6.9		86.3		2.4		2.0	
					26.4		7.4		7.3		90.7		7.7		<1.0	
30 June 2025	13:39	Cloudy	Middle	0.60	26.4	26.4	7.4	7.4	7.3	7.3	90.9	90.8	7.7	7.7	<1.0	<1.0
					26.4		7.4		7.3		90.9		7.7		<1.0	
					26.4		7.4		7.3		90.9		7.7		<1.0	

Date	Start Time	Wa
------	------------	----

Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	13:57	Fine	Middle	0.04	27.4	27.4	7.7	7.7	6.8	6.9	86.5	86.6	1.1	1.1	2.3	1.8
					27.4	7.7	6.9	86.7	1.2	1.2	1.2	1.2				
					27.4	7.7	6.5	88.4	1.6	1.6	<1.0	<1.0				
04 June 2025	14:10	Cloudy	Middle	0.05	31.5	31.5	7.7	7.7	6.5	6.5	88.4	88.6	1.6	1.6	<1.0	<1.0
					31.5	7.7	6.5	88.7	1.6	1.6	<1.0	<1.0				
					31.5	7.7	6.5	88.7	1.6	1.6	<1.0	<1.0				
06 June 2025	14:01	Sunny	Middle	0.05	31.8	31.8	7.8	7.8	6.4	6.4	87.8	87.9	3.3	3.4	1.2	1.1
					31.8	7.8	6.4	87.9	3.4	3.4	<1.0	<1.0				
					31.8	7.8	6.4	87.9	3.4	3.4	<1.0	<1.0				
09 June 2025	12:02	Sunny	Middle	0.04	30.5	30.5	7.8	7.8	6.7	6.7	89.1	89.0	1.8	1.8	4.1	4.6
					30.5	7.8	6.7	88.8	1.8	1.8	5.0	5.0				
					30.5	7.8	6.7	88.8	1.8	1.8	5.0	5.0				
11 June 2025	13:46	Cloudy	Middle	0.05	30.1	30.1	7.5	7.5	5.9	5.9	78.2	77.8	1.3	1.4	<1.0	<1.0
					30.1	7.5	5.8	77.4	1.4	1.4	<1.0	<1.0				
					30.1	7.5	5.8	77.4	1.4	1.4	<1.0	<1.0				
14 June 2025	13:46	Cloudy	Middle	0.05	29.0	29.0	7.7	7.7	6.7	6.7	87.2	87.1	3.9	3.9	3.8	4.1
					29.0	7.7	6.7	86.9	3.9	3.9	3.9	3.9				
					29.0	7.7	6.7	86.9	3.9	3.9	3.9	3.9				
16 June 2025	14:40	Cloudy	Middle	0.05	28.1	28.1	7.6	7.6	5.8	5.8	74.5	74.7	2.7	2.7	<1.0	<1.0
					28.1	7.6	5.9	74.9	2.7	2.7	<1.0	<1.0				
					28.1	7.6	5.9	74.9	2.7	2.7	<1.0	<1.0				
18 June 2025	14:02	Fine	Middle	0.05	27.4	27.4	7.8	7.8	7.8	7.8	87.4	87.3	2.8	2.8	1.1	1.0
					27.4	7.8	7.8	87.2	2.8	2.8	<1.0	<1.0				
					27.4	7.8	7.8	87.2	2.8	2.8	<1.0	<1.0				
21 June 2025	13:00	Sunny	Middle	0.05	28.2	28.2	7.6	7.6	6.4	6.4	81.8	81.9	1.7	1.7	<1.0	<1.0
					28.2	7.6	6.4	82.0	1.7	1.7	<1.0	<1.0				
					28.2	7.6	6.4	82.0	1.7	1.7	<1.0	<1.0				
23 June 2025	13:30	Sunny	Middle	0.05	28.1	28.1	7.4	7.4	6.6	6.6	85.1	84.9	1.4	1.4	<1.0	1.2
					28.1	7.4	6.6	84.7	1.4	1.4	1.4	1.4				
					28.1	7.4	6.6	84.7	1.4	1.4	1.4	1.4				
26 June 2025	09:44	Cloudy	Middle	0.05	26.4	26.4	7.2	7.2	5.7	5.7	71.3	71.3	1.2	1.2	1.1	1.1
					26.4	7.2	5.7	71.2	1.2	1.2	1.1	1.1				
					26.4	7.2	5.7	71.2	1.2	1.2	1.1	1.1				
28 June 2025	09:54	Rainy	Middle	0.05	26.9	26.9	8.1	8.1	6.8	6.8	85.1	85.1	5.8	5.8	<1.0	<1.0
					26.9	8.1	6.8	85.1	5.8	5.8	<1.0	<1.0				
					26.9	8.1	6.8	85.1	5.8	5.8	<1.0	<1.0				
30 June 2025	13:00	Cloudy	Middle	0.05	26.5	26.5	7.4	7.4	6.7	6.7	83.4	83.4	4.4	4.4	<1.0	<1.0
					26.5	7.4	6.7	83.4	4.4	4.4	<1.0	<1.0				
					26.5	7.4	6.7	83.4	4.4	4.4	<1.0	<1.0				


Date	Start Time	Wea
------	------------	-----

Water Quality Monitoring Report - Q3 2024																
Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	13:21	Fine	Middle	0.03	27.9		7.0		6.0		76.4		2.2		2.1	
					27.9	27.9	7.0	7.0	5.9	5.9	74.8	75.6	2.2	2.2	2.9	2.5
04 June 2025	13:36	Cloudy	Middle	0.05	30.0	30.0	7.2	7.2	6.5	6.5	85.9	85.7	3.9	3.9	<1.0	<1.0
					30.0		7.2		6.5		85.5		3.9		<1.0	
06 June 2025	13:23	Sunny	Middle	0.05	31.0	30.9	7.1	7.1	6.7	6.6	89.9	89.2	2.9	2.9	1.7	1.6
					30.8		7.1		6.6		88.5		2.9		1.4	
09 June 2025	11:36	Sunny	Middle	0.05	27.9	27.9	7.6	7.6	6.9	6.9	87.3	87.4	1.6	1.6	<1.0	<1.0
					27.9		7.6		6.9		87.4		1.7		<1.0	
11 June 2025	13:12	Cloudy	Middle	0.05	29.6	29.6	7.1	7.1	5.9	5.9	77.9	77.7	3.5	3.5	<1.0	<1.0
					29.6		7.1		5.9		77.5		3.5		<1.0	
					29.1	29.1	7.5	7.5	6.8	6.8	88.5	88.3	5.3	5.3	2.8	2.7
14 June 2025	13:12	Cloudy	Middle	0.05	29.1	29.1	7.5	7.5	6.8	6.8	88.0	88.3	5.3	5.3	2.5	2.7
					28.5		7.6		5.8	5.8	74.6		18.8		1.6	
					28.5	28.5	7.6	7.6	5.8	5.8	74.5	74.6	18.9	18.8	1.9	1.8
18 June 2025	13:28	Fine	Middle	0.05	26.6	26.6	7.4	7.4	7.4	7.4	91.8	91.8	7.7	7.7	2.6	3.3
					26.6		7.4		7.4		91.8		7.7		3.9	
21 June 2025	11:47	Sunny	Middle	0.03	28.0		7.4		6.2	6.2	78.6		3.2		<1.0	
					28.0	28.0	7.4	7.4	6.2	6.2	78.6	78.6	3.2	3.2	<1.0	<1.0
23 June 2025	12:03	Sunny	Middle	0.05	28.2		7.6		7.5	7.5	95.7		4.6		2.8	
					28.2	28.2	7.6	7.6	7.5	7.5	95.7	95.7	4.6	4.6	4.4	3.6
26 June 2025	09:11	Cloudy	Middle	0.05	26.5	26.5	7.4	7.4	7.4	7.4	91.6	91.5	3.3	3.2	1.2	1.2
					26.4		7.4		7.4		91.4		3.2		<1.0	
					27.0	27.0	8.1	8.1	6.9	6.9	86.2	86.2	6.0	6.0	1.1	<1.0
28 June 2025	09:10	Rainy	Middle	0.05	27.0	27.0	8.1	8.1	6.9	6.9	86.3	86.3	6.0	6.0	<1.0	<1.0
30 June 2025	12:00	Cloudy	Middle	0.05	26.2		7.6		7.2	7.2	89.1		6.6		5.1	
					26.2	26.2	7.6	7.6	7.2	7.2	89.1	89.1	6.6	6.6	3.9	4.5


Date	Start Time	Wea
------	------------	-----

Water Quality Monitoring Location : Goa																
Date	Start Time	Weather	Water depth (m)		Temperature (°C)		pH		DO (mg/L)		DO (%)		Turbidity (NTU)		Suspended Solids (mg/L)	
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
02 June 2025	12:45	Fine	Middle	0.07	27.7		7.6		7.1		90.3		9.8		<1.0	
					27.7	27.7	7.6		7.1	7.1	90.3	90.3	9.8	9.8	<1.0	<1.0
					28.8		7.1		7.1		91.5		8.8		<1.0	
04 June 2025	13:00	Cloudy	Middle	0.04	28.8	28.8	7.2	7.1	7.0	7.0	91.2	91.4	8.8	8.8	<1.0	<1.0
					28.8		7.2		7.0		91.2		8.8		<1.0	
					28.8		7.2		7.0		91.2		8.8		<1.0	
06 June 2025	12:56	Sunny	Middle	0.08	28.6	28.6	8.0	8.0	7.0	7.0	90.0	90.0	10.1	10.1	1.9	1.9
					28.6		8.0		7.0		89.9		10.1		1.8	
					28.6		8.0		7.0		89.9		10.1		1.8	
09 June 2025	11:00	Sunny	Middle	0.07	26.2	26.2	7.6	7.6	7.7	7.7	95.8	95.6	8.2	8.2	<1.0	<1.0
					26.2		7.6		7.7		95.4		8.2		<1.0	
					29.4		8.0		7.2		93.8		6.7		<1.0	
11 June 2025	13:10	Cloudy	Middle	0.05	29.4	29.4	8.0	8.0	7.2	7.2	93.8	93.9	6.7	6.7	<1.0	<1.0
					29.4		8.0		7.2		94.0		6.7		<1.0	
					29.4		8.0		7.2		94.0		6.7		<1.0	
14 June 2025	12:45	Cloudy	Middle	0.08	28.5	28.5	7.9	7.9	7.3	7.3	94.0	94.0	13.8	13.8	3.4	4.5
					28.5		7.9		7.3		94.0		13.8		3.4	
					28.5		7.9		7.3		94.0		13.8		3.4	
16 June 2025	13:45	Cloudy	Middle	0.07	28.5	28.5	7.9	7.9	7.1	7.1	92.0	92.0	14.7	14.8	2.5	2.3
					28.5		7.9		7.1		92.0		14.7		2.1	
					28.5		7.9		7.1		92.0		14.7		2.1	
18 June 2025	13:00	Fine	Middle	0.07	26.2	26.2	7.7	7.7	7.7	7.7	90.7	90.7	7.7	7.7	<1.0	<1.0
					26.2		7.7		7.7		90.7		7.7		<1.0	
					26.2		7.7		7.7		90.7		7.7		<1.0	
21 June 2025	11:12	Sunny	Middle	0.07	27.7	27.7	7.8	7.8	7.3	7.6	92.9	92.9	14.4	14.4	1.9	1.9
					27.8		7.8		7.3		92.9		14.4		1.8	
					27.8		7.8		7.3		92.9		14.4		1.8	
23 June 2025	11:32	Sunny	Middle	0.06	28.2	28.2	7.9	7.9	7.5	7.5	96.2	96.2	3.4	3.4	<1.0	<1.0
					28.2		7.9		7.5		96.2		3.4		<1.0	
					28.2		7.9		7.5		96.2		3.4		<1.0	
26 June 2025	08:30	Cloudy	Middle	0.07	26.5	26.5	7.6	7.6	7.3	7.3	90.3	90.4	8.4	8.4	2.2	2.0
					26.5		7.6		7.3		90.3		8.4		2.2	
					26.5		7.6		7.3		90.3		8.4		2.2	
28 June 2025	08:32	Rainy	Middle	0.07	25.9	25.9	8.1	8.1	7.0	7.0	86.4	86.4	14.3	14.3	1.5	1.8
					25.9		8.1		7.0		86.3		14.2		2.0	
					25.9		8.1		7.0		86.3		14.2		2.0	
30 June 2025	11:20	Cloudy	Middle	0.07	26.2	26.2	7.8	7.8	7.2	7.2	89.6	89.6	11.1	11.1	<1.0	<1.0
					26.2		7.8		7.2		89.6		11.1		<1.0	
					26.2		7.8		7.2		89.6		11.1		<1.0	





Monitoring Location: U2




Monitoring Location: U5a




Monitoring Location: U6a




Monitoring Location: TS1







Monitoring Location: TS2a




Monitoring Location: TSR1a




Monitoring Location: HT




Monitoring Location: LUTa




Monitoring Location: D2a




Monitoring Location: D3



Monitoring Location: D5b



Monitoring Location: D6a



Appendix 4.3 Quality Control Report for Suspended Solids



Acumen Laboratory and Testing Limited

Workshop 04, 7/F, The Whitney, No. 183 Wai Yip Street, Kwun Tong, Kowloon

Tel: (852) 2333 6823 Fax: (852) 2333 1316

Page 1 of 1

Appendix - Quality Control Summary Table

Project Name: Hung Shui Kiu/Ha Tsuen New Development Area Stage 1 Works

		Method Blank Report		Duplicate Report			Sample Spike Report		Pass / Fail
		MDL	Result	Original Result	Duplicate Result	RPD	Spike concentration	Spike Recovery	
Sampling Date	Job No. Unit	mg/L	mg/L	mg/L	mg/L	%	mg/L	%	/
02/06/2025	R251276	0.22	0.08	5.05	5.14	-1.77	10	93.2	Pass
04/06/2025	R251298	0.22	0.09	4.97	4.78	3.90	10	92.9	Pass
06/06/2025	R251313	0.22	0.08	4.57	4.69	-2.59	10	93.8	Pass
09/06/2025	R251333	0.22	0.08	3.38	3.29	2.70	10	93.2	Pass
11/06/2025	R251339	0.22	0.09	3.44	3.49	-1.44	10	93.3	Pass
14/06/2025	R251347	0.22	0.08	3.62	3.50	3.37	10	93.2	Pass
16/06/2025	R251362	0.22	0.09	4.26	4.08	4.32	10	94.2	Pass
18/06/2025	R251390	0.22	0.11	3.75	3.81	-1.59	10	94.3	Pass
21/06/2025	R251418	0.22	0.07	3.49	3.37	3.50	10	93.8	Pass
23/06/2025	R251443	0.22	0.11	3.49	3.61	-3.38	10	93.3	Pass
26/06/2025	R251472	0.22	0.09	4.10	4.00	2.47	10	93.1	Pass
28/06/2025	R251508	0.22	0.10	3.10	3.17	-2.23	10	92.8	Pass
30/06/2025	R251515	0.22	0.07	5.03	4.83	4.06	10	93.2	Pass



Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Tel: (852) 2333 6823 Fax: (852) 2333 1316

Page 1 of 1

Appendix - Quality Control Summary Table

Project Name: Service Contract No. WD/03/2023 Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development -
Environmental Team

		Method Blank Report		Duplicate Report			Sample Spike Report		Pass / Fail
		MDL	Result	Original Result	Duplicate Result	RPD	Spike concentration	Spike Recovery	
Sampling Date	Job No. Unit	mg/L	mg/L	mg/L	mg/L	%	mg/L	%	/
02/06/2025	R251277	0.22	0.10	4.91	4.79	2.47	10	93.7	Pass
04/06/2025	R251299	0.22	0.07	3.46	3.51	-1.43	10	94.5	Pass
06/06/2025	R251314	0.22	0.07	4.11	3.99	2.96	10	95.5	Pass
09/06/2025	R251334	0.22	0.07	4.60	4.74	-3.00	10	94.0	Pass
11/06/2025	R251340	0.22	0.08	4.63	4.49	3.07	10	93.5	Pass
14/06/2025	R251348	0.22	0.08	4.00	4.10	-2.47	10	93.3	Pass
16/06/2025	R251363	0.22	0.11	5.05	4.91	2.81	10	94.3	Pass
18/06/2025	R251391	0.22	0.09	4.76	4.90	-2.90	10	94.6	Pass
21/06/2025	R251419	0.22	0.08	3.63	3.50	3.65	10	93.6	Pass
23/06/2025	R251444	0.22	0.10	3.08	3.18	-3.19	10	92.9	Pass
26/06/2025	R251473	0.22	0.07	5.11	4.91	3.99	10	93.9	Pass
28/06/2025	R251509	0.22	0.07	3.94	4.11	-4.22	10	93.5	Pass
30/06/2025	R251516	0.22	0.09	4.36	4.20	3.74	10	93.1	Pass

Appendix 4.4 Event and Action Plan for Water Quality

Event and Action Plan for Water Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level				
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures.
Action Level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the noncompliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.

Limit Level				
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. 5. Consider and instruct, if necessary the Contractor to slow down or to stop all or part of the marine work until no exceedance if Limit Level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. 7. As directed by the ER, to slow down or to stop all or part of the marine work or construction activities.

Appendix 5.1 Summary of Monthly Waste Flow Table

Appendix 7.1 Event and Action Plan for Landscape and Visual

Event/Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
Design Check	1. Check final design conforms to the requirements of EP and prepare report.	1. Check report. 2. Recommend remedial design if necessary.	1. Undertake remedial design if necessary.	-
Nonconformity on one occasion	1. Inform the IEC, ER and the Contractor 2. Discuss remedial actions with IEC, ER and Contractor 3. Monitor remedial actions until rectification has been completed	1. Check inspection report. 2. Check Contractor's working method 3. Discuss with ET, ER and Contractor on possible remedial measures. 4. Advise ER on effective of proposed remedial measures. 5. Check implementation of remedial measures	1. Confirm receipt of notification of nonconformity in writing 2. Review and agree on the remedial measures proposed by the Contractor 3. Ensure remedial measures are properly implemented	1. Identify source and investigate the nonconformity 2. Amend working methods agreed with ER as appropriate 3. Rectify damage and undertake any necessary replacement.
Repeated nonconformity	1. Identify sources 2. Inform the Contractor, IEC and ER 3. Discuss inspection frequency 4. Discuss remedial actions with IEC, ER and Contractor 5. Monitor remedial actions until rectification has been completed 6. If nonconformity stops, cease additional monitoring	1. Check inspection report 2. Check Contractor's working method 3. Discuss with ET, ER and Contractor on possible remedial measures 4. Advise ER on effectiveness of proposed remedial measures	1. Notify the Contractor 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented 3. Supervise implementation of remedial measures	1. Identify source and investigate the nonconformity 2. Amend working methods agreed with ER as appropriate 3. Rectify damage and undertake any necessary replacement. 4. Stop relevant portion of works as determined by ER until the nonconformity is abated.

Appendix 9.1 Complaint Log

Statistical Summary of Environmental Complaints for Contract 1

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2025	0	0	N/A

Statistical Summary of Environmental Summons for Contract 1

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Details
1 – 30 June 2025	0	0	N/A

Statistical Summary of Environmental Prosecution for Contract 1

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Details
1 – 30 June 2025	0	0	N/A

Statistical Summary of Environmental Complaints for Contract 2

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 30 June 2025	0	0	N/A

Statistical Summary of Environmental Summons for Contract 2

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Details
1 – 30 June 2025	0	0	N/A

Statistical Summary of Environmental Prosecution for Contract 2

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Details
1 – 30 June 2025	0	0	N/A

Appendix 10.1 Impact Monitoring Schedule of Next Reporting Month

Service Contract No. WD/03/2023 Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development - Environmental Team (Version 0.0)						
July 2025						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
		1	2 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	3 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6	4 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	5
6	7 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	8	9 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	10 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20	11	12 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a
13	14 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	15 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6	16 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	17	18 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	19
20	21 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	22 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20	23 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	24 Egrettry Monitoring	25 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	26 Impact Air Quality Monitoring at AM1, AM2, AM3, AM4, AM5 and AM6
27	28 Impact Air Quality Monitoring at AM7, AM8a, AM10, AM11, AM12 and AM14 Impact Noise Monitoring at CM1, CM2, CM3, CM4a, CM10, CM13, CM14, CM15a, CM16, CM18 and CM20 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	29	30 Impact Water Quality Monitoring at U2, U5a, U6a, TS1, TS2a, TSR1a, HT, LUTa, D2a, D3, D5b and D6a	31		

Remarks:
1. The schedule may be changed due to unforeseen circumstances (e.g. adverse weather, etc.).
2. Impact air quality monitoring at AM22, AM24 and AM25a will be carried out when the planned sensitive receivers are commissioned.
3. Impact noise monitoring at CM28, CM29, CM31 and CM32 will be carried out when the planned sensitive receivers are commissioned.
4. Impact water quality monitoring at U2 and HT will be carried out by the Environmental Team appointed under Hung Shui Kiu/Ha Tsuen New Development Area Stage 1 Works, and the corresponding water quality monitoring data at these stations will be shared with this Project (i.e. Hung Shui Kiu/Ha Tsuen New Development Area Second Phase Development).

Document prepared by

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong, Kowloon
Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999

E hongkong@aurecongroup.com

W aurecongroup.com

aurecon

*Bringing ideas
to life*

